



Frodsham Solar

Environmental Statement: Volume 2

Appendix 2-3: Permitted Preliminary Works

April 2026

PINS Ref: EN010153

Document Ref: EN010153/DR/6.2

**Planning Act 2008; and Infrastructure Planning (Applications:
Prescribed Forms and Procedure) Regulations Regulation 5(2)(a)**



Revision P05

Document Control

Revision	Date	Prepared By	Reviewed / Approved By
P01	May 2025	[REDACTED]	[REDACTED]
P02	December 2025	[REDACTED]	[REDACTED]
P03	January 2026	[REDACTED]	[REDACTED]
P04	March 2026	[REDACTED]	[REDACTED]
P05	April 2026	[REDACTED]	[REDACTED]

© AXIS P.E.D. Ltd 2025. All rights reserved.

This document and its accompanying documents contain information which is confidential and is intended only for the use of the client. If you are not one of the intended recipients any disclosure, copying, distribution or action taken in reliance on the contents of the information is strictly prohibited.

Unless expressly agreed, any reproduction of material from this document must be requested and authorised in writing from AXIS P.E.D. Ltd. Authorised reproduction of material must include all copyright and proprietary notices in the same form and manner as the original and must not be modified in any way. Acknowledgement of the source of the material must also be included in all references.

Prepared For:

Frodsham Solar Ltd

Prepared By:



Well House Barns, Chester Road, Bretton, Chester, CH4 0DH
1st Floor, Barfield House, Alderley Road, Wilmslow, SK9 1PL
Maling Exchange, Studio 307, Hoults Yard, Walker Road, Newcastle Upon Tyne, NE6 2HL

T: 0344 8700 007
enquiries@axis.co.uk
www.axis.co.uk

CONTENTS

Table 1- Permitted Preliminary Works Mitigation	1
--	----------

1.0 PERMITTED PRELIMINARY WORKS

1.1 Working Hours

1.1.1 Permitted Preliminary Works (PPW) will generally be limited to 08:00 to 18:00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no PPWs on Sundays or Bank Holidays. Workers will typically arrive in the hour prior to start of PPWs and leave in the hour after work ceases. Workers will therefore arrive at the Site between 07:00 and 08:00 and depart between 18:00 and 19:00 during weekdays.

1.1.2 There may be occasional instances where operations are required outside the above times. In such instances it may be necessary to agree a modification to the working hours with CWaCC.

1.1.3 CWaCC shall only permit works outside the hours stated in paragraph 1.1.1 which do not cause noise that is audible at the boundary of the Order limits and do not give rise to any materially new or materially more adverse environmental effects compared to those identified in the environmental statement.

1.1.4 The only exception to the above is where emergency works are required, where such works occur CWaCC must be notified of those works within 24 hours of their commencement.

1.2 Construction Environmental Management Plan (CEMP)

1.2.1 In accordance with Requirement 12 of the draft DCO a CEMP been submitted to and approved by the relevant planning authority prior to undertaking any of the following permitted preliminary works:

- i) above ground site preparation for temporary facilities for the use of contractors;
- ii) site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery);

- iii) receipt and erection of construction plant and equipment to be utilised for Work No. 6C or within 110m of Work No. 6C within the core non-breeding bird season (November – February inclusive); and
- iv) remedial work in respect of any contamination or other adverse ground conditions where this relates to Work No. 6C.

Table 1- Permitted Preliminary Works Mitigation

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
Landscape and Visual Amenity	Avoid removal of any vegetation other than that essential to undertake the investigation works.	N/A		N/A	Avoid removal of any vegetation other than that essential to undertake the investigation works.	Avoid removal of any vegetation other than that essential to undertake the investigation works. Approval pursuant to	NA	NA	Approval pursuant to DCO Requirement – Landscape and Ecological Management Plan.

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
						DCO Requirement – Fencing and other means of enclosure Lighting will be directional and designed in line with the guidance and principles set out in ILP GN01/2021 'Reduction of Obtrusive Light' Lighting should only be used 08.00 to 18.00hrs Monday to Friday and 08:00 to			

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
						13:00hrs Saturday, outside these times, lighting should only be used with passive infrared (PIR) motion sensors for the purposes of security.			
Terrestrial Ecology and Ornithology	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	NA	Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in disturbance e.g. excavations, use of heavy	Approval pursuant to DCO Requirement – Landscape and Ecological Management Plan. Vegetation clearance within the

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>		<p>plant and machinery.</p> <p>Use of Reasonable Avoidance Measures (RAMS) in relation to amphibians, reptiles under the instruction of the Ecological Clerk of Works.</p> <p>No works to be undertaken within 5m of a ditch, watercourse or pond without a pre-construction survey for otter</p>	<p>nesting bird season (March to August inclusive) to be avoided where reasonably practicable. Any vegetation to be cleared during the nesting bird season must first be checked by the Ecological Clerk of Works.</p> <p>Undertake pre-works surveys for the presence of badger setts within 30m of any works that could result in</p>

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	and water vole presence. No intrusive works or works requiring plant and machinery during between November to March inclusive within 200m of the NBBMA without prior approval of the Council.	and water vole presence.	and water vole presence.	and water vole presence.	and water vole presence.	survey for otter and water vole presence.		and water vole presence.	disturbance e.g. excavations, use of heavy plant and machinery. Any trees to be removed would be subject to a any trees would be subject to a ground level tree assessment (GLTA) for presence of bats and necessary mitigation undertaken based on survey results.



Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
									Endoscope inspections and/or emergence surveys for bats to be undertaken prior to the demolition of ventilation shafts.
Flood Risk and Water Quality Note: All permitted preliminary works are controlled by the Protective Provisions	Approval pursuant to DCO Requirement 17 – Ground Conditions Investigation and Assessment Strategy.	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance	Approval pursuant to DCO Requirement 17 – Ground Conditions Investigation and Assessment Strategy.	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance	N/A	N/A	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance	Approval pursuant to DCO Requirement 17 – Ground Conditions Investigation and Assessment Strategy.

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
for the benefit of the Environment Agency and the LLFA.	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction activities to any existing watercourse.	for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction activities to any existing watercourse. Provision of silt traps and similar within the vicinity of nearby surface watercourses.	for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction activities to any existing watercourse. Provision of silt traps and similar within the vicinity of nearby surface watercourses.	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction	for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction activities to any existing watercourse. Provision of silt traps and similar within the vicinity of nearby surface watercourses.			for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction activities to any existing watercourse. Provision of silt traps and similar within the vicinity of nearby surface watercourses.	Works to be undertaken in accordance with industry good practice, including reference to Control of water pollution from construction sites. Guidance for consultants and contractors (C532). All reasonably practicable measures will be taken to prevent the mobilisation and deposition of sediment from construction

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	<p>activities to any existing watercourse.</p> <p>Provision of silt traps and similar within the vicinity of nearby surface watercourses.</p> <p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>	<p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>	<p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>	<p>activities to any existing watercourse.</p> <p>Provision of silt traps and similar within the vicinity of nearby surface watercourses.</p> <p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>	<p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>			<p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>	<p>activities to any existing watercourse.</p> <p>Provision of silt traps and similar within the vicinity of nearby surface watercourses.</p> <p>Equipment and spill kits will be available to contain and clean up any chemical and oil spills.</p>
Ground Conditions	Approval pursuant to DCO Requirement	NA	Reinstatement of soils will follow the	Approval pursuant to DCO Requirement	Approval pursuant to DCO Requirement	NA	NA	NA	Approval pursuant to DCO Requirement

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	<p>17 – Ground Conditions Investigation and Assessment Strategy for intrusive surveys.</p> <p>Reinstatement of soils will follow the reverse order of stripping. Soils shall be managed in accordance with the Construction Code of Practice for the Sustainable Use of Soils on Construction</p>		<p>reverse order of stripping. Soils shall be managed in accordance with the Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (Defra, 2009)</p>	<p>17 – Ground Conditions Investigation and Assessment Strategy.</p> <p>Reinstatement of soils will follow the reverse order of stripping. Soils shall be managed in accordance with the Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (Defra, 2009)</p>	<p>17 – Ground Conditions Investigation and Assessment Strategy.</p> <p>Reinstatement of soils will follow the reverse order of stripping. Soils shall be managed in accordance with the Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (Defra, 2009)</p>				<p>17 – Ground Conditions Investigation and Assessment Strategy.</p> <p>Requirement 12.</p> <p>Reinstatement of soils will follow the reverse order of stripping. Soils shall be managed in accordance with the Construction Code of Practice for the Sustainable Use of Soils on Construction</p>

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	Sites (Defra, 2009)								Sites (Defra, 2009)
Cultural Heritage	Provision of a written scheme of archaeological investigation pursuant to Requirement 18 for archaeological surveys.	NA		Provision of a written scheme of archaeological investigation pursuant to Requirement 18 for archaeological surveys.	Provision of a written scheme of archaeological investigation pursuant to Requirement 18 for archaeological surveys.	NA	NA	NA	Provision of a written scheme of archaeological investigation pursuant to DCO Requirement 18 where demolishing ventilation shafts.
Tourism	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.	NA	Banksmen to be present at all crossings / interactions with PROW.	Banksmen to be present at all crossings / interactions with PROW.

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
Climate	Operatives will pay due consideration to the impacts of potential extreme weather events and related conditions. The Site Manager will use a short to medium-range weather forecasting service from an approved meteorological data and weather forecast provider as well as flooding information from the Environment Agency to inform works on site.								
Noise	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	NA	NA	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.	The adoption of Best Practicable Means (BPM), as defined in the Control of Pollution Act 1974. Works limited to 08.00 to 18.00hrs Monday to Friday and 08:00 to 13:00hrs Saturday, with no work on Sundays or Bank Holidays.

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
Air Quality	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction.	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction. Excavation and earthworks areas to be stripped as required to minimise exposed areas.	Approval pursuant to Requirement 17 – Ground Conditions Investigation and Assessment Strategy. Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction	NA	NA	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction	Implementation of Best Practice Measures to control and manage dust emissions set out in the Institute of Air Quality Management (IAQM) guidance on the assessment of dust from construction

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
			<p>Minimisation of drop heights during earthworks and material handling activities. Completed earthworks and other exposed areas to be covered with topsoil and re-vegetated as soon as practical to stabilise surfaces. Stockpiles of loose materials to be retained for the shortest time possible and to be</p>	<p>dust from construction. Excavation and earthworks areas to be stripped as required to minimise exposed areas. Minimisation of drop heights during earthworks and material handling activities. Completed earthworks and other exposed areas to be covered with topsoil and re-vegetated as soon as</p>					

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
			<p>clearly delineated. Use of water bowsers with suitable spray bars (or similar) on site to dampen down internal haul routes and exposed areas, particularly during prolonged dry weather.</p>	<p>practical to stabilise surfaces. Stockpiles of loose materials to be retained for the shortest time possible and to be clearly delineated. Use of water bowsers with suitable spray bars (or similar) on site to dampen down internal haul routes and exposed areas, particularly during prolonged dry weather.</p>					



Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
Traffic	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	NA	NA	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas	All traffic accessing the Site to route from the west via the Pool Lane roundabout and the access tracks used for the Frodsham Wind Farm. There would be no access to the Site from Frodsham. Exception being access to the SPEN Frodsham Substation. All vehicles to park within dedicated parking areas

Topic	Environmental surveys, geotechnical surveys, intrusive archaeological surveys	Receipt and erection of construction plant and equipment	Above ground site preparation for temporary facilities for the use of contractors	Remedial work in respect of any contamination or other adverse ground conditions	Diversion and laying of apparatus	Provision of temporary means of enclosure and site security for construction	The temporary display of site notices or advertisements	Work No. 8	Site clearance (comprising vegetation removal, demolition of existing structures or buildings and removal of plant and machinery).
	identified by the Site Manager.	identified by the Site Manager.	identified by the Site Manager.	identified by the Site Manager.	identified by the Site Manager.			identified by the Site Manager.	identified by the Site Manager.