



Frodsham Solar Commitments Register

April 2026



PINS Ref: EN010153

Document Ref: EN010153/DR/7.2

**Planning Act 2008; and Infrastructure Planning (Applications:
Prescribed Forms and Procedure) Regulations Regulation 5(2)(q)**

Revision P06

Document Control

Revision	Date	Prepared By	Reviewed / Approved By
P01	May 2025	T Roseblade	A Russell
P02	November 2025	T Roseblade	A Russell
P03	December 2025	J Barton	A Russell
P04	January 2026	J Barton	A Russell
P05	March 2026	J Barton	A Russell
P06	April 2026	J Barton	A Russell

© AXIS P.E.D. Ltd 2025. All rights reserved.

This document and its accompanying documents contain information which is confidential and is intended only for the use of the client. If you are not one of the intended recipients any disclosure, copying, distribution or action taken in reliance on the contents of the information is strictly prohibited.

Unless expressly agreed, any reproduction of material from this document must be requested and authorised in writing from AXIS P.E.D. Ltd. Authorised reproduction of material must include all copyright and proprietary notices in the same form and manner as the original and must not be modified in any way. Acknowledgement of the source of the material must also be included in all references.

Prepared For:
Frodsham Solar Ltd

Prepared By:



Well House Barns, Chester Road, Bretton, Chester, CH4 0DH
1st Floor, Barfield House, Alderley Road, Wilmslow, SK9 1PL
Maling Exchange, Studio 307, Hoults Yard, Walker Road, Newcastle Upon Tyne, NE6 2HL

T: 0344 8700 007
enquiries@axis.co.uk
www.axis.co.uk

CONTENTS

1.0	INTRODUCTION	2
1.1	Purpose of this Commitments Register	2
2.0	COMMITMENTS REGISTER.....	3

TABLES

Table 1: Commitments Register.....	3
---	----------



1.0 INTRODUCTION

1.1 Purpose of this Commitments Register

1.1.1 This document comprises a Commitments Register to accompany the Development Consent Order (DCO) Application for Frodsham Solar ('the Proposed Development'). The purpose of this Commitments Register is to record and track commitments made by the Applicant during the consenting process, and beyond into construction, operation and decommissioning.

1.1.2 The Planning Inspectorate published guidance on preparing a Commitments Register in September 2024¹ ('the 2024 Guidance'). The 2024 Guidance states that the Commitments Register should be updated throughout the Nationally Significant Infrastructure Project (NSIP) planning process to ensure that all commitments are up to date at the time the DCO is determined. The intention is then that the Commitments Register should be further updated to incorporate any additional or modified commitments imposed as part of the decision, and that the Commitments Register becomes a tool to demonstrate compliance with the DCO post-consent.

¹ <https://www.gov.uk/guidance/nationally-significant-infrastructure-projects-commitments-register#:~:text=The%20purpose%20of%20a%20Commitments,%2C%20construction%2C%20operation%20and%20decommissioning.>

2.0 COMMITMENTS REGISTER

2.1.1 Table 1 provides the Commitments Register for Frodsham Solar.

Table 1: Commitments Register

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C01	The Proposed Development will have a 40-year operational life, after which it will be decommissioned and the site restored. Decommissioning activities are therefore expected to commence around the year 2070 (approximately 40 years from final commissioning), or at an earlier date should the Proposed Development stop generating electricity and the provisions set out in Section 2.5 of the outline OEMP be engaged	Monitoring in accordance with the requirements of the final OEMP.	Operation Decommissioning	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C02	The Principal Contractor will not commence any phase of the authorised development until it has submitted to, and obtained written approval from CWaCC for a construction phasing scheme setting out the phase or phases to be undertaken, including a timetable for each phase and a plan identifying the phasing areas. The programme for the works within any one phase will be set out in detail within the final CEMP and would be prepared cognisant of any other construction works that are being undertaken at the same time e.g. within other phases of the Proposed Development or other nearby developments which could result in cumulative construction effects. The Site Manager will notify CWaCC of the date of final commissioning for each phase of Work No. 1 within 15 working days of that phase achieving final commissioning.	n/a	Construction	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 3: Phasing of the Authorised Development and Date of Final Commissioning	n/a		
C03	The following buffers will be adopted for the solar array:	n/a	Construction	✓	-	✓	✓	✓	✓	✓	✓	-	-	✓	-	✓	-	✓	DCO Article 4 Limits of Deviation	Work Plans [EN010153/DR/2.3]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	<ul style="list-style-type: none"> i. A 10m buffer between fencing surrounding solar PV modules and non-tidal watercourses; ii. An 8m buffer surrounding retained ponds and reedbeds; iii. A 16m buffer between fencing surrounding solar PV modules and tidal watercourse defence structures; iv. A 6m buffer between fencing surrounding solar PV modules and hedgerows / areas of substantial vegetation; v. A 10m buffer between fencing surrounding solar PV modules and public rights of way; and vi. A 10m buffer from the toe of existing earth bunds surrounding the MSC Dredging Deposit Ground cells to safeguard the stability of these structures. 																	<p>DCO Schedule 2, Requirement 6: Detailed Design Approval</p> <p>DCO Schedule 2, Requirement 10: Fencing and Other Means of Enclosure</p> <p>DCO Schedule 2, Requirement 9: Landscape and Ecological Management Plan</p>	Outline Landscape and Environmental Management Plan <i>[EN010153/DR/7.13]</i>		
C04	The main substation and battery storage compound will be located in the higher western part of the site (which is flood-free in all modelled scenarios) to ensure these critical installations remain safe and operational during times of flood.	n/a	<p>Construction</p> <p>Operation</p> <p>Decommissioning</p>	-	✓	✓	✓	-	-	-	-	-	-	✓	-	-	-	✓	<p>DCO Article 4 Limits of Deviation</p> <p>DCO Schedule 2, Requirement 6: Detailed Design Approval</p>	<p>Work Plans <i>[EN010153/DR/2.3]</i></p> <p>Design Parameters Statement <i>[EN010153/DR/7.1]</i></p>	
C05	The layout of the Proposed Development has been designed to avoid certain sensitive areas and existing features. In particular, the adjacent INEOS Inovyn dredging deposit ground and "MSC Cell 6" (and their enclosing bunds) will not be disturbed during construction, operation or decommissioning. Likewise, several on-site features are excluded from works and will not be impacted: Frodsham Marsh Farm, The Lum, the Frodsham Pumping Station, the former sewage outfall, the dedicated Skylark Mitigation Area, and the operational Frodsham Wind Farm will all be fenced off or buffered so that no construction or development occurs in these locations.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	<p>Construction</p> <p>Operation</p> <p>Decommissioning</p>	✓	-	✓	✓	✓	-	✓	-	-	✓	✓	-	-	-	✓	<p>DCO Article 4 Limits of Deviation</p> <p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p> <p>DCO Schedule 2, Requirement 13: Operational Environmental Management Plan</p>	<p>Work Plans <i>[EN010153/DR/2.3]</i></p> <p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i></p>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>		
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources	
																		DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]			
C06	The solar array areas, battery energy storage compound, and substation will be enclosed by security fencing and kept locked to prevent public access for safety reasons. Public rights of way that run adjacent to the fence will be separated by appropriate set-backs and landscaping. The fencing will be maintained throughout operation and during decommissioning and signage will be placed to warn against unauthorised entry.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Operation Decommissioning	-	-	-	✓	-	✓	-	-	-	-	-	-	-	✓	-	-	DCO Article 4 Limits of Deviation DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Work Plans [EN010153/DR/2.3] Design Parameters Statement [EN010153/DR/7.1] Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C07	The Proposed Development is designed to be resilient to flooding. All critical electrical infrastructure in flood-prone areas will be elevated to a minimum of 6.52m AOD, providing at least a 600 mm freeboard above the modelled 1 in 100 annual flood level (with climate change). In Flood Zone 3, the base of solar modules will be set a minimum of 2m above ground to reduce flood risk. After any extreme flood event, any equipment inundated would be isolated and inspected before being returned to service.	n/a	Construction Operation	-	✓	✓	✓	-	-	-	-	-	-	✓	-	-	-	✓	DCO Article 4 Limits of Deviation DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Work Plans [EN010153/DR/2.3] Design Parameters Statement [EN010153/DR/7.1] Outline Operational Environmental Management Plan [EN010153/DR/7.6]		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
C08	Anti-reflective coatings will be applied to all solar panels to reduce glint and glare. Operational staff will monitor for any glare-related complaints (for example, from local road users or residents), and if complaints arise, the situation will be investigated and further mitigation implemented as needed.	Monitoring in accordance with the requirements of the final OEMP.	Construction Operation	-	-	-	✓	-	✓	-	✓	-	✓	-	-	✓	-	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Design Parameters Statement [EN010153/DR/7.1] Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C09	Infrared (IR) technology will be used for CCTV surveillance at night to eliminate the need for floodlighting. Any necessary security or maintenance lighting will be motion-activated or timed and will remain off otherwise. When triggered, lights will be directed downward and inward, and will only illuminate the immediate areas required for safety/security. There will be no continuous overnight lighting of the Proposed Development.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Operation Decommissioning	✓	-	-	✓	-	✓	-	✓	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Design Parameters Statement [EN010153/DR/7.1] Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C10	The Proposed Development will eliminate or minimise the use of sulphur hexafluoride (SF ₆) in its electrical infrastructure. Wherever possible, SF ₆ -free switchgear and transformers will be installed. If any equipment must contain SF ₆ , only sealed, low-leakage components will be used, and they will be subject to a rigorous inspection and maintenance regime to detect and repair any leaks. End-of-life handling of any SF ₆ -containing equipment will follow industry best practices to prevent atmospheric release (for example, safe capture and disposal by certified contractors).	Monitoring in accordance with the requirements of the final OEMP and DEMP.	Construction Operation Decommissioning	-	✓	-	✓	-	-	-	-	-	-	✓	✓	-	-	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Design Parameters Statement [EN010153/DR/7.1] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
																			DCO Schedule 2, Requirement 20: Decommissioning	Environmental Management Plan <i>[EN010153/DR/7.7]</i>	
C11	The Proposed Development includes measures to enhance public access and recreation value during operation. Existing public rights of way that run through or adjacent to the site will be upgraded or improved where needed (e.g. resurfacing or drainage improvements on footpaths). In addition, approximately 4.7 km of new permissive footpaths will be created within the solar farm site, connecting to the current PRow network. These new paths will fill in gaps and create circular walking routes to increase the recreational value of the area. Wayfinding signage and trail information will be installed to guide visitors along both existing and new routes.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C12	The operational scheme will include interpretive features to enhance visitor experience and understanding of the environment. Educational information boards will be installed at appropriate locations to inform the public about local biodiversity, cultural heritage, and renewable energy (solar power and climate change). The Proposed Development will also incorporate bird viewing screens/hides at strategic points along new access routes – these screens will conceal human presence from sensitive bird habitats (minimising disturbance to wildlife) while allowing people to observe the bird life of the Mersey Estuary and Frodsham Marshes.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	✓	-	✓	✓	-	-	✓	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C13	On-site fire water storage tanks will be provided to ensure an emergency water supply for firefighting at the BESS facility.	Monitoring in accordance with the requirements of the final BSMP.	Operation	-	-	-	✓	-	-	-	-	-	-	-	✓	-	-	✓	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 7: Battery Safety Management	Work Plans <i>[EN010153/DR/2.3]</i> Design Parameters Statement <i>[EN010153/DR/7.1]</i> Outline Battery Safety Management Plan	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
																				[EN010153/DR/7.8]	
C14	The Applicant is committed to proactive collaboration throughout the construction, operational, and decommissioning phases with Cadent Gas and Eni (Hynet projects), and with other developers of major projects that interact with the Order limits, and will co-ordinate where practicable on construction programmes and environmental mitigation measures.	n/a	Construction Operation Decommissioning	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning DCO Schedules 13 to 27: Protective Provisions	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C15	The existing access arrangements to the Environment Agency's pumping station on the River Weaver will be maintained, with no changes or obstructions caused by the development, thereby ensuring the pumping station's operations and maintenance are not hindered.	n/a	Construction Operation Decommissioning	-	-	✓	✓	-	-	-	-	-	-	-	-	✓	✓	DCO Article 43: Protective Provisions DCO Schedule 23: Protective Provisions for the Protection of the Environment Agency	n/a		
C16	The Proposed Development crosses or adjoins multiple existing utility corridors (high-pressure gas lines, overhead power lines, water mains, private pipelines, and telecommunication cables). The design of the Proposed Development will accord with the protective provisions agreed with each utility company.	n/a	Construction Operation Decommissioning	-	-	-	✓	-	✓	-	-	-	✓	-	-	-	-	DCO Schedule 13 to 27: Protective Provisions	n/a		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C17	A final Construction Environmental Management Plan (CEMP) will be prepared in substantial accordance with the outline Construction Environmental Management Plan (oCEMP) submitted with the DCO application. The final CEMP will include measures for managing site traffic, controlling noise, dust and runoff, and protecting wildlife and habitats during construction works. It will also specify monitoring and auditing requirements to ensure that all agreed mitigation is carried out, recorded, and verified. The final CEMP will be developed and agreed with the local authority and relevant statutory environmental bodies prior to the commencement of the construction phase, in line with the outline plan and any updated best practice or regulatory requirements.	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C18	During the permitted preliminary works, best-practice measures will be adopted to mitigate environmental impacts. All permitted preliminary works will be carried out in accordance with ES Vol 2 Appendix 2-3: Permitted Preliminary Works [EN010153/DR/6.2] to reduce any potential adverse effects on environmental receptors and ensure significant environmental effects will not occur.	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 8: Permitted Preliminary Works DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	ES Vol. 2 Appendix 2-3: Permitted Preliminary Works [EN010153/DR/6.2] Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C19	Standard best-practice environmental controls will be in place throughout the construction phase. The appointed contractor will subscribe to the Considerate Constructors Scheme (CCS) or an equivalent best-practice scheme. By committing to this voluntary standard, the Proposed Development will adopt measures that go beyond legal compliance (e.g. in relation to noise, dust, and community engagement).	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C20	Any mature trees and hedgerows to be retained will be protected during the construction phase in accordance with British Standard BS 5837:2012 and as set out in the Arboricultural Assessment [EN010153/DR/7.15] . Protective fencing will	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	✓	-	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 10: Fencing and Other	Arboricultural Assessment [EN010153/DR/7.15]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	safeguard root zones, and no storage of materials or heavy machinery movement will occur beneath tree canopies. If trees must be removed to enable construction, as specified in the Arboricultural Assessment [EN010153/DR/7.15] , tree removals should be limited to the minimum necessary to achieve the required design outcome. The final CEMP for any one phase shall include the details of the BS5837:2012 survey undertaken for that phase and shall detail all tree losses and locations of tree protective fencing to be implemented.																	Means of Enclosure DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]		
C21	A final Soil Management Plan will be implemented in substantial accordance with the outline Soil Management Plan submitted with the DCO application, to ensure different soil types are handled and stored separately and returned in the correct order during reinstatement. For example, turf and topsoil will be stripped, stored, and replaced in sequence to preserve soil structure, and temporary track mats will be used in areas where vehicles need to traverse sensitive ground, preventing soil compaction and vegetation damage. The final plan will detail how excavated soils will be tested, handled, and either reused on-site or disposed of off-site in accordance with the CL:AIRE Definition of Waste Code of Practice and other relevant regulations.	Monitoring in accordance with the requirements of the final CEMP and SMP.	Construction	-	-	-	✓	-	✓	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 16: Soil Management Plan DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Soil Management Plan [EN010153/DR/7.10] Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C22	Before construction begins, targeted ground investigations will be carried out in any areas that will be subject to substantial soil disturbance – in particular, within the former dredging deposit cells and the proposed NBBMA. Soil samples (and leachate, where relevant) from these areas will be collected and laboratory-tested to identify any contaminants and their concentrations. Based on the results, a thorough risk assessment will be completed to determine safe handling and reuse strategies for the excavated materials. If necessary, site-specific remediation or special handling measures will be devised for those materials and set out in a remedial strategy (for example, isolating or treating any hotspots of contamination). The findings of these investigations will directly inform the materials	Monitoring in accordance with the requirements of the final CEMP and SMP.	Construction	-	-	-	✓	-	✓	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 16: Soil Management Plan DCO Schedule 2, Requirement 17: Ground Conditions	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Soil Management Plan [EN010153/DR/7.10]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C26	The construction working area will be demarcated with Heras fencing (or similar barrier) to protect adjacent sensitive habitats (marshes, watercourses, etc.) from encroachment.	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	✓	✓	-	-	-	✓	-	-	✓	-	✓	✓	✓	<p>DCO Schedule 2, Requirement 6: Detailed Design Approval</p> <p>DCO Schedule 2, Requirement 10: Fencing and Other Means of Enclosure</p> <p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p>	<p>Work Plans <i>[EN010153/DR/2.3]</i></p> <p>Design Parameters Statement <i>[EN010153/DR/7.1]</i></p> <p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p>	
C27	During the construction and decommissioning phases, in periods of low light (dusk, dawn, or over winter), site and compound lighting will be used only as necessary for safety, and will be designed to minimise environmental impact. Temporary lighting will be directed inward and downward – away from adjacent hedgerows, watercourses, and wildlife habitat – using low-level fixtures and cowls/shielding to prevent light spill. This sensitive lighting approach (informed by guidance from Bat Conservation Trust) will avoid illuminating bat foraging corridors and bird habitats, reducing disturbance to nocturnal species. The sensitive lighting strategy should ensure that lighting is not directed towards the NBBMA.	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	✓	-	-	✓	-	✓	-	✓	-	✓	✓	-	✓	-	-	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p> <p>DCO Schedule 2, Requirement 20: Decommissioning</p>	<p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>Outline Decommissioning Environmental Management Plan <i>[EN010153/DR/7.7]</i></p>	
C28	A final Construction Traffic Management Plan (CTMP) will be prepared in substantial accordance with the outline Construction Traffic Management Plan submitted as part of the DCO application. The final CTMP will detail measures to manage construction vehicle movements and incorporate enforcement mechanisms to ensure compliance with the agreed routes and protocols.	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	<p>DCO Schedule 2, Requirement 14: Construction Traffic Management Plan</p>	<p>Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i></p>		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C29	All construction traffic will utilise the western site entrance (access via Pool Lane, Grinsome Road and Marsh Lane) and a strict HGV routeing strategy will be enforced in accordance with a final Construction Traffic Management Plan that will be in substantial accordance with the outline Construction Traffic Management Plan. No traffic will be permitted through Frodsham or the villages of Ince and Elton. No vehicles, including staff transport, would be permitted to access the Site via the Brook Furlong or Weaver Lane bridges over the M56.	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 14: Construction Traffic Management Plan	Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i>	
C30	Construction HGV deliveries will, as far as reasonably practicable, be scheduled outside peak commuter hours (07:30–08:30 and 16:30–17:30 on weekdays), with no heavy goods vehicle movements outside the standard construction hours unless required by an emergency or expressly agreed in writing by the local highway authority.	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 14: Construction Traffic Management Plan	Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i>	
C31	Wheel-wash facilities will be installed at all site exits and all construction traffic will be directed to them before joining the public highway, preventing mud or debris from being tracked onto local roads. These wheel-wash stations will remain in place for the full construction period, and any residual dirt or dust on adjacent highways will be regularly cleared (e.g. by road sweepers) to keep the surrounding roads clean.	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	✓	-	-	✓	-	DCO Schedule 2, Requirement 14: Construction Traffic Management Plan	Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i>	
C32	All construction-related parking will be contained within the Site's designated compounds; no construction vehicles will park on public roads, and on-site parking will be actively managed by the Site Manager to ensure it remains safe and orderly. The Site Manager will also monitor for any staff parking taking place outside of the Site, take appropriate steps to seek that such events are	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 14: Construction Traffic Management Plan	Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
C37	The Community Liaison Group (CLG) will continue throughout the operational and decommissioning phases of the Proposed Development to allow parish councils and other interest groups to be kept informed of any major maintenance activities or works planned at the site, and to allow the local community to raise any concerns.	Monitoring in accordance with the requirements of the final OEMP and DEMP.	Operation Decommissioning	✓	-	✓	✓	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	<p>DCO Schedule 2, Requirement 13: Operational Environmental Management Plan [EN010153/DR/7.6]</p> <p>DCO Schedule 2, Requirement 20: Decommissioning Environmental Management Plan [EN010153/DR/7.7]</p>	Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C38	A complaints procedure will remain in force during the operational phase of the Proposed Development. The operational Site Manager will log any public complaints about issues such as glint, noise, or access in the Complaints Register and ensure timely investigation and resolution. The complaints log will be reviewed regularly under the OEMP monitoring regime to identify any recurring problems and to verify that operational mitigation measures are effective, with further corrective actions taken if necessary.	Monitoring in accordance with the requirements of the final OEMP.	Operation	✓	-	✓	✓	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	<p>DCO Schedule 2, Requirement 13: Operational Environmental Management Plan [EN010153/DR/7.6]</p>	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C39	<p>Construction and decommissioning works will be confined to 08:00–18:00 Monday to Friday and 08:00–13:00 on Saturdays, with no work on Sundays or public holidays. Any exceptional works outside these times (e.g. abnormal deliveries) would only occur with prior agreement from the local authority.</p> <p>CWaCC shall only permit works outside these hours which do not cause noise that is audible at the boundary of the Order limits and do not give rise to any materially new or materially more adverse environmental effects compared to those identified in the environmental statement.</p> <p>The only exception to the above is where emergency works are required, where such works occur CWaCC must be notified of those works within 72 hours of their commencement.</p>	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	-	-	-	-	✓	-	-	-	✓	-	-	✓	-	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan [EN010153/DR/7.5]</p> <p>DCO Schedule 2, Requirement 20: Decommissioning Environmental Management Plan [EN010153/DR/7.7]</p>	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
C40	<p>Construction compounds will be formed with a semi-permeable hardcore/gravel base laid over a geomembrane to allow drainage. Where compounds are sited within areas that would eventually be covered with solar PV arrays, they will not be removed but left in place under the solar panels, so they can be re-used at decommissioning.</p> <p>Where compounds are retained for later use, they would be spread with topsoil and landscaped in accordance with the approved landscaping details pursuant to the approved LEMP. Any compounds constructed outside the solar PV array areas would be removed within 6 months of full commissioning and reinstated in accordance with the details of the approved LEMP.</p>	n/a	Construction	-	-	-	✓	-	-	✓	-	-	-	✓	-	-	-	<p>DCO Schedule 2, Requirement 6: Detailed Design Approval</p> <p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p>	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C41	<p>A final Battery Safety Management Plan (BSMP) will be prepared in substantial accordance with the outline Battery Safety Management Plan submitted with the DCO application. The BSMP will set out measures and protocols to identify, prevent, detect, and respond to potential battery-related hazards (including fire or thermal runaway), detailing the design and maintenance standards, training requirements, and emergency response procedures for on-site staff and external responders. The BSMP will be agreed with the relevant Fire Authority and local planning authority prior to commissioning of the battery storage system and will be adhered to throughout operation.</p>	Monitoring in accordance with the requirements of the final BSMP.	Construction Operation	-	-	-	✓	-	✓	-	-	-	✓	✓	-	-	✓	<p>DCO Schedule 2, Requirement 7: Battery Safety Management</p>	Outline Battery Safety Management Plan <i>[EN010153/DR/7.8]</i>	
C42	<p>A final Skills, Supply Chain and Employment Plan (SSCEP) will be prepared in substantial accordance with the outline Skills, Supply Chain and Employment Plan submitted with the DCO application. The SSCEP will outline measures to maximise local employment opportunities, develop workforce skills relevant to the project, and encourage participation of local and regional businesses in the project's supply chain. The SSCEP will be agreed with the local planning authority before commencement of construction</p>	n/a	Construction Operation Decommissioning	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	<p>DCO Schedule 2, Requirement 19: Skills, Supply Chain, and Employment</p>	Outline Skills, Supply Chain, and Employment Plan <i>[EN010153/DR/7.11]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	site. In addition, detailed risk assessments and method statements (RAMS) will be prepared for each activity, and supervisors will brief operatives on these before starting work. Copies of all RAMS will be available on site for inspection.																			[EN010153/DR/7.7]	
C48	A final Public Right of Way Management Plan will be prepared in substantial accordance with the outline Public Right of Way Management Plan submitted with the DCO application to ensure that existing footpaths, bridleways, and the National Cycle Network through the site remain open and safe during construction. Measures (based on Frodsham Wind Farm experience) will include keeping PRoWs open with appropriate crossings/protection when work is nearby, and only short, temporary closures or diversions if absolutely necessary.	Monitoring in accordance with the requirements of the final CEMP.	Construction	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	✓	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 15: Public Rights of Way	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Public Rights of Way Management Plan [EN010153/DR/7.9]	
C49	A hierarchical approach will be taken to manage PRoWs affected by the works in accordance with the outline Public Right of Way Management Plan, following these steps in order: (1) Keep the route open with cautionary signage and supervision if it is safe to do so; (2) If some risk remains, use short-duration, managed closures (for example, halting public access for a few minutes or hours while a particular high-risk activity is carried out, then reopening the path after working hours); (3) Only if no other solution exists, implement a longer temporary closure with a signed diversion route provided. Full closures will be a last resort and will require prior approval from the highway authority. This graduated approach ensures that inconvenience to PRoW users is minimised and that any restrictions are proportionate to the level of risk.	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	✓	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 15: Public Rights of Way DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Public Rights of Way Management Plan [EN010153/DR/7.9] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C50	All temporary PRoW diversion routes will be signposted to a standard agreed with the local authority's Rights of Way Officer, and advance notice signs will be erected to inform the public of upcoming closures or works on a path. Additionally, an information board will be	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	✓	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	maintained at key entry points to the PRow network around the site, displaying the Community Liaison Officer's contact details so that the public can report any issues or get updates on PRow matters.																	<p>DCO Schedule 2, Requirement 15: Public Rights of Way</p> <p>DCO Schedule 2, Requirement 20: Decommissioning</p>	<p>Outline Public Rights of Way Management Plan [EN010153/DR/7.9]</p> <p>Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]</p>		
C51	Where a public footpath, bridleway, or restricted byway runs adjacent to or through the construction areas, temporary fencing or barriers will be installed to segregate the public route from the works for the duration of the relevant activities. In many cases, the final solar farm security fence will itself act as this barrier if it follows the boundary of a PRow. In other cases, Heras fencing (or similar) will be placed to create a safe corridor for path users. This prevents accidental encroachment of machinery into the path and provides confidence to users that they can continue to use the route without coming into direct contact with construction operations.	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	✓	-	<p>DCO Schedule 2, Requirement 10: Fencing and Other Means of Enclosure</p> <p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p> <p>DCO Schedule 2, Requirement 15: Public Rights of Way</p> <p>DCO Schedule 2, Requirement 20: Decommissioning</p>	<p>Outline Construction Environmental Management Plan [EN010153/DR/7.5]</p> <p>Outline Public Rights of Way Management Plan [EN010153/DR/7.9]</p> <p>Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]</p>	
C52	All construction and decommissioning staff will be briefed on their obligations regarding PRow. Site inductions and daily toolbox talks will include instructions that personnel must yield to members of the public on or near PRow and must not obstruct or endanger path users. The PRow management procedures (including any site speed limits, crossing point protocols, and the need to keep gates closed) will be included in the site safety handbook/briefing notes, ensuring every worker on site is aware of and adheres to the measures put in place to protect public rights of way.	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	-	-	-	✓	-	✓	✓	✓	-	-	-	-	✓	✓	-	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p> <p>DCO Schedule 2, Requirement 15: Public Rights of Way</p>	<p>Outline Construction Environmental Management Plan [EN010153/DR/7.5]</p> <p>Outline Public Rights of Way Management Plan [EN010153/DR/7.9]</p> <p>Outline Decommissioning</p>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
																			DCO Schedule 2, Requirement 20: Decommissioning	Environmental Management Plan <i>[EN010153/DR/7.7]</i>	
C53	The Site Manager shall provide at least 3 months' advance notice to the recreational clubs (including Weaver Sailing and Ski Club and Frodsham Kayaking) on the River Weaver of any closure of the River Weaver during any phase of the Proposed Development. Notices shall also be published in local newspapers and online community resources e.g. Frodsham Town Council newsletters of scheduled closures.	Monitoring in accordance with the requirements of the final CEMP, OEMP, and DEMP.	Construction Operation Decommissioning	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i> DCO Schedule 2, Requirement 13: Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i> DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i> Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i> Outline Decommissioning Environmental Management Plan <i>[EN010153/DR/7.7]</i>	
C54	A final Operational Environmental Management Plan (OEMP) will be prepared in substantial accordance with the outline Operational Environmental Management Plan submitted with the DCO application prior to the Proposed Development first coming into beneficial use. The OEMP will set out the environmental control measures for the operational stage and specific protocols for maintenance activities.	Monitoring in accordance with the requirements of the final OEMP.	Operation	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>	Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>		
C55	All operational traffic including for any replacement campaigns will utilise the western site entrance (access via Pool Lane, Grinsome Road and Marsh Lane) and a strict HGV routeing strategy will be enforced in accordance with a routing strategy to be confirmed as part of the final Operational Environmental Management Plan. No traffic will be permitted through Frodsham or the villages of Ince and Elton.	Monitoring in accordance with the requirements of the final OEMP.	Operation	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>	Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C56	Regular maintenance will be conducted on all operational plant, equipment, and drainage systems. Regular inspections and servicing of inverters, battery systems, transformers, and other infrastructure will be carried out to ensure they remain in good working order. Any component found to be defective or prone to failure (for example, a culvert prone to blockage or a panel mounting becoming loose) will be repaired or replaced promptly. Drainage ditches, swales, and other surface water management features will also be maintained on a regular schedule to prevent blockage or flooding issues, thereby safeguarding the site and surrounding land from increased flood risk.	Monitoring in accordance with the requirements of the final OEMP.	Operation	-	✓	✓	✓	-	✓	-	-	✓	✓	✓	✓	-	-	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>	
C57	The Site Manager will carry out routine inspections during the operational phase to assess the condition and performance of solar panels, solar balance of plant, battery storage units, and other associated infrastructure, and will schedule replacement of any equipment upon reaching the end of its functional lifespan or exhibiting reduced performance. Prior to any replacement activity involving more than 50% of the solar panels (over a 12 month period within either a single campaign or over multiple campaigns), the Applicant will submit to Cheshire West and Chester Council (for approval) a notification with details of the management measures that are proposed to be put in place for those replacement activities. The management measures will be consistent with the principles of the CEMP, PROWMP, CTMP and OEMP that had been approved for the construction for the Proposed Development, but also commensurate to the scale of activity proposed. During replacement campaigns, works will be undertaken using a phased and sequential approach. While more than one works crew may be operating at any one time, each crew will progress gradually and systematically through the panel areas rather than working across the entire Site simultaneously.	Monitoring in accordance with the requirements of the final CEMP, CTMP, and OEMP.	Operation	✓	✓	✓	✓	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	<p>Following completion of works within a panel area, the ground shall be reinstated in accordance with the Soil Management Plan and Landscape and Ecological Management Plan.</p> <p>The replacement works shall be scheduled so that work activities avoid replacement activities closest to the NBBMA during the core non-breeding bird period, accounting for the controls set out in Table 5-9 of the outline OEMP.</p> <p>The notification provided for replacement activities which involve the replacement of more than 50% of the solar panels shall include a programme of the replacement works proposed.</p> <p>If Cheshire West and Chester Council at any time notifies the Applicant that it has received a scheme for the demolition and removal of Frodsham Wind Farm (or that it has granted planning permission for re-powering of Frodsham Wind Farm, or the Applicant, following proactive liaison with Frodsham Wind Farm notifies the Council of the same) then the Site Manager for the Proposed Development must plan the replacement works in accordance with the provisions of paragraph 2.4.12 of the outline OEMP.</p>																				
C58	<p>Any night-time maintenance activities will be strictly controlled to minimise disturbance. Permanent site lighting will be designed with down-shielding and low-intensity illumination to prevent light spill beyond the site, and portable lighting for infrequent night works will only be used when absolutely necessary for safety. If used, task lighting will be directed away from nearby sensitive receptors (such as residential areas or wildlife habitats) and turned off immediately once the work is complete.</p>	Monitoring in accordance with the requirements of the final OEMP.	Operation	✓	-	-	✓	-	✓	-	✓	-	✓	✓	-	-	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C59	<p>The OEMP and its subsidiary management plans (e.g. for waste, water, and emergencies) will be periodically reviewed and updated over the operational life of the project. This will ensure continued compliance with any new legal requirements and incorporation of best practices.</p>	Monitoring in accordance with the requirements of the final OEMP.	Operation	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	<p>agreed by CWaCC). Its provision will be agreed with CWaCC. The full OEMP will define the periods when the Site Manager will review with the Council whether the demand for parking at the Site warrants the construction of the car park. The approach to the delivery of the car park will be agreed in writing between the Site Manager and the Council when it has been established that it is required. The demand for parking, and whether informal parking on Moorditch Lane is causing access/egress issues for other users of Moorditch Lane will be included as an agenda item on any CLG meetings during the operational period.</p> <p>For the avoidance of doubt, the Applicant shall be responsible for the costs of designing, constructing and maintaining any car park that is provided.</p> <p>If it is agreed that a car park is not required, then this position will be reviewed every two years or until such time a car park is deemed necessary. The demand for parking, and whether informal parking on Moorditch Lane is causing access/egress issues for other users of Moorditch Lane will be included as an agenda item on any CLG meetings during the operational period.</p> <p>The Applicant commits to addressing any unforeseen access/egress issues on Moorditch Lane that are caused by the Proposed Development, either by constructing the car park or via alternative measures. If delivered, the car park will include security features (e.g. height-restricting barriers and a lockable gate), and the Applicant reserves the right to remove the car park later, if it gives rise to persistent anti-social behaviour. Suitable evidence of such behaviour would first be presented to CWaCC and potential solutions discussed.</p>																				
C63	In the event of extreme weather or flood warnings, on-site permissive footpaths will be temporarily closed to the public for safety, with clear signage posted at access points to inform users of the closure and direct them to alternative routes.	Monitoring in accordance with the requirements of the final OEMP.	Operation	-	✓	✓	✓	-	✓	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic													Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation			
	<p>place where the damage caused by recovering them is considered greater than the environmental benefits of recovering and recycling the them. However, cables embedded in watercourse crossings that are to be retained after decommissioning, and within 8m of those crossings, will be removed as part of the decommissioning works. Confirmation of the approach to be taken, including a benefits/impacts analysis of the impacts of the preferred approach, will be set out in the detailed DEMP.</p> <p>The benefits/impacts analysis will confirm:</p> <ul style="list-style-type: none"> i) assess the environmental implications of removing versus retaining buried cabling and other subsurface infrastructure, including bridges over main rivers; ii) consider factors including soil quality and structure, groundwater impacts, biodiversity, waste generation, carbon impact, and the safety of future land users; iii) take into account contemporary best practice and regulatory guidance at the point of decommissioning; and iv) provide a clear justification for the proposed approach, supported by evidence and if necessary site survey results and consultation with the relevant authorities. <p>The DEMP will also set out measures to ensure that no likely significant environmental effects arise as a result of any infrastructure left in situ, including post-decommissioning survey and verification where appropriate.</p> <p>All materials will be reused or recycled where feasible, and waste will be disposed of in line with the waste management regulations in force at that time (consistent with the Waste Hierarchy commitment). Temporary construction compounds may be re-established to facilitate decommissioning, and will be removed afterward. The site will be returned to a condition similar to its pre-development state, except where enhancements are agreed with the landowner to be retained.</p>																		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
C67	A Decommissioning Waste Management Plan (DWMP) will be developed as part of the final DEMP to handle the substantial waste streams generated by decommissioning of the Proposed Development. This plan will apply the waste hierarchy: the contractor will take all reasonable steps to minimise waste generation (for instance, by reutilising equipment or materials elsewhere). Any materials that cannot be re-used on or off site will be segregated by type to facilitate recycling – metals, glass, plastics, cabling, etc. and will be sorted and sent to appropriate recycling facilities. Waste that has no recycling outlet will go to recovery or disposal, but only as a last resort in line with the duty to prefer recycling over landfill.	Monitoring in accordance with the requirements of the final DEMP.	Decommissioning	-	-	-	✓	-	-	✓	-	-	-	✓	-	-	-	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C68	The final DEMP will set out any post-decommissioning monitoring requirements. For instance, soil conditions may be monitored for a period after removal of infrastructure to ensure that land can revert to former agricultural use or nature conservation use as planned. Any remediation needed (for example, alleviating soil compaction or reseeding areas) will be undertaken so that the land is left in a stable and beneficial condition. The decommissioning phase will be overseen by environmental specialists to ensure that commitments (such as avoiding harm to wildlife, and timing works to avoid sensitive seasons) are fulfilled, as is also proposed during construction. Once decommissioning is complete, a final site inspection will be conducted with relevant stakeholders to confirm that all commitments have been met and the site is left safe and clean for future use.	Monitoring in accordance with the requirements of the final DEMP.	Decommissioning	✓	-	✓	✓	-	✓	✓	✓	-	-	✓	✓	✓	✓	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C69	Before commencing the decommissioning phase, a Decommissioning Traffic Management Plan (DTMP) in consultation with the local planning/highway authority will be prepared. This plan will set out routes, timing restrictions and controls for all large vehicles removing infrastructure (solar panels, batteries, etc.), aiming to manage decommissioning traffic to minimise	Monitoring in accordance with the requirements of the final DEMP.	Decommissioning	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	the final DEMP. Any PRoW that runs through or adjacent to the site will be kept open and safely segregated from the works wherever possible. Temporary fencing or barriers (such as mesh or Heras fencing) will be installed along PRoW routes that are close to decommissioning activity to clearly separate the public pathway from the work areas.	of the final DEMP.																	Environmental Management Plan <i>[EN010153/DR/7.7]</i>		
C73	The embodied carbon of materials and components will be factored into the procurement process, and where reasonably practicable lower-carbon or locally sourced materials will be selected, in order to minimise the Proposed Development's lifecycle greenhouse gas emissions.	Monitoring in accordance with the requirements of the final CEMP and OEMP.	Construction Operation	-	✓	-	✓	-	-	-	-	-	-	-	✓	-	-	-	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 19: Skills, Supply Chain and Employment	Design Approach Document <i>[EN010153/DR/5.8]</i> Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i> Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i> Outline Skills, Supply Chain and Employment Plan <i>[EN010153/DR/7.11]</i>	
C74	As far as reasonably practicable, areas of peat identified on-site will not be disturbed during construction or decommissioning, thereby preserving these carbon-rich soils in situ and preventing the release of stored greenhouse gases from peat oxidation.	Monitoring in accordance with the requirements of the final CEMP and DEMP.	Construction Decommissioning	✓	✓	-	✓	✓	-	✓	-	-	-	✓	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i> Outline Decommissioning Environmental Management Plan <i>[EN010153/DR/7.7]</i>		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C75	A final Landscape and Ecological Management Plan (LEMP) will be prepared in substantial accordance with the outline Landscape and Ecological Management Plan submitted with the DCO application, and will thereafter be implemented for the life of the project. The final LEMP will set out how all existing and newly planted vegetation, habitats and ecological features will be implemented, maintained and enhanced over each phase of the Proposed Development.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation Decommissioning	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C76	All planting, habitat creation, and ecological features within the Order limits will be managed and maintained for the full duration of the project (through construction, operation, and decommissioning) in accordance with the LEMP, unless a specific different timeframe is stated for certain features. This long-term management commitment ensures that mitigation planting and habitats (such as new woodland belts, hedgerow improvements, grassland areas, and wetland features) develop as intended and continue to function effectively as mitigation or enhancement.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation Decommissioning	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C77	All new planting will use native species of local provenance, and planting designs are tailored to enhance biodiversity and landscape character (for example, using native hedgerow species to infill gaps and native meadow seed mixes for grassland areas). Any planted trees, shrubs or hedgerows that die or fail to establish will be replaced at the earliest appropriate opportunity (typically in the next planting season) with healthy specimens of the same or an equivalent native species. Replacement planting will be of a similar size as originally specified, and if a particular disease (e.g. ash dieback) necessitates a change, an alternative native species of local provenance will be used to achieve the same intended function.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	✓	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C78	Created habitats (such as species-rich grasslands, wetlands, and native shrub belts) will be managed according to ecological best practice to reach and maintain their target condition. For example, grassland areas will be managed with appropriate mowing or grazing regimes to promote floral diversity and prevent scrub encroachment, and wetland features (like ponds or scrapes) will be monitored and, if necessary, cleared of excessive silt or invasive vegetation to sustain their ecological value. Management prescriptions for each habitat type will be detailed in the final LEMP and will be carried out by suitably experienced personnel.	Monitoring in accordance with the requirements of the final LEMP.	Operation	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C79	Routine vegetation management (such as hedgerow trimming and grassland mowing) will be undertaken to preserve the effectiveness of visual screening and to maintain healthy habitats. Additional planting will be carried out if monitoring shows that existing vegetation is not providing adequate screening or ecological benefit.	Monitoring in accordance with the requirements of the final LEMP.	Operation	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C80	Annual monitoring of all landscape and ecology measures will be carried out to assess management success. Each year, a formal site inspection will be undertaken (with their ecologist/landscape manager) together with representatives of the local planning authority and other stakeholders as appropriate. This annual review will evaluate the condition of planted areas, grasslands, and wetlands against the objectives set out in the LEMP. Any shortcomings – such as poorer-than-expected tree growth, invasive species occurrences, or lower habitat quality – will be noted, and adjustments to the management or maintenance regime will be agreed to address these issues. For example, if an annual inspection finds that a wildflower meadow is being dominated by weeds, the remedial action might include more frequent mowing or overseeding with native species. The principle is to adopt an adaptive management approach, correcting course as needed to achieve the LEMP's goals.	Monitoring in accordance with the requirements of the final LEMP.	Operation	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C81	Following each annual inspection, an Annual Monitoring Report will be prepared and submitted to the local authority (Cheshire West and Chester) summarising the observations and findings, as well as detailing any maintenance activities carried out in the preceding year. The report will also outline the management tasks planned for the upcoming year and document any changes to the management prescriptions that were agreed during the annual inspection meeting. This regular reporting ensures transparency and will enable the local authority to track the project's compliance with landscape and ecology requirements over time.	Monitoring in accordance with the requirements of the final LEMP.	Operation	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C82	The LEMP will be a live document that will be periodically reviewed (as set out in the oLEMP) to incorporate the findings from the monitoring programme and to ensure the site's management continues to align with best practices in conservation and landscape care. Any significant revisions to the LEMP will be agreed in writing with the relevant planning authority, ensuring that the commitments to landscape and ecological management remain enforceable and effective throughout the project lifecycle.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation Decommissioning	✓	-	-	✓	-	-	✓	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C83	A Non-Breeding Bird Mitigation Area (NBBMA) to support overwintering and migratory birds will be created and managed according to the Non Breeding Bird Mitigation Strategy at Appendix B of the outline Landscape and Ecological Management Plan (oLEMP). The NBBMA (located on former dredging deposit land and adjacent wetlands) will be managed by an appropriate conservation body or qualified specialists. Key management actions will include maintaining wet grassland and shallow wetland features for feeding and roosting birds, which may involve seasonal water level management and controlled grazing or cutting to create the sward structure favoured by target bird species. Public access to the NBBMA will be prohibited for the life of the project to minimise disturbance to wildlife, and informational signage or barriers will be used to	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	-	-	✓	-	-	✓	-	-	-	-	-	-	-	-	Article 4: Limits of Deviation DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan DCO Schedule 2, Requirement 10: Fencing and other means of enclosure	Work Plans [EN010153/DR/2.3] Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	<p>enforce this if needed. Additionally, predator-proof fencing will be installed around the NBBMA to exclude ground predators (such as foxes) and thereby improve breeding/roosting success for ground-nesting birds. The intention is that the NBBMA's management will deliver significant ecological mitigation for disturbance and displacement of wetland birds, under the oversight of bodies like Natural England and RSPB (with whom continued consultation will occur as set out in the oLEMP).</p> <p>The habitats will be managed over a 40-year period, by a suitably experienced and reputable nature conservation organisation, noting the preference of the Applicant is for RSPB to undertake the management role..</p>																				
C84	Habitat management and monitoring for the NBBMA will be funded over the entire 40-year operational period in accordance with the NBBMS.	Monitoring in accordance with the requirements of the final LEMP.	Operation	✓	-	-	✓	-	-	✓	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C85	A dedicated Skylark Mitigation Area will be implemented on arable land within the Order limits prior to the development of the SADA and the NBBMA creation to compensate for habitat loss for skylarks. This will involve managing the area as a meadow, with cutting and management regimes designed to maximise benefit for skylark populations. Throughout the operation of the Proposed Development, the Skylark Mitigation Area shall be managed in a manner which ensures that National Highways are able to access the M56 and its associated structures and assets via the Skylark Mitigation Area.	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	-	-	✓	-	-	✓	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Work Plans [EN010153/DR/2.3] Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C86	A suitably qualified Ecological Clerk of Works (EcoCoW) will be appointed to oversee all construction-phase ecological measures. The EcoCoW will ensure compliance with protected species legislation and agreed mitigation, maintaining a watching brief throughout construction (and similarly during	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>			
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources		
	<p>site-specific method statement is agreed and supervised by the EcoCoW. If any badger setts are identified within the works footprint that cannot be avoided, they will be closed and excavated under a Natural England licence at an appropriate time of year (July to November inclusive) before construction to prevent harm. Immediately prior to construction, a pre-start badger survey (covering the site and up to 30 m around it, access permitting) will be undertaken by the EcoCoW to check for any new sett activity.</p> <p>Soil stockpiles should be located at least 30 m from any existing badger setts and outside known badger foraging areas or movement corridors. All soil stockpiles should be inspected for badger setts prior to the removal of the stockpile or the reworking of the soils. Should a suspected badger sett be identified the EcoCoW should be notified.</p>																						
C90	<p>If protected species are discovered on-site during construction, any necessary mitigation licences (e.g. for bats or great crested newts) will be obtained from Natural England prior to works commencing. All construction personnel will be briefed on these plans and the procedures to follow if protected wildlife is encountered.</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C91	<p>Construction will be phased to limit disturbance to wildlife. Works in different parts of the site will be staggered to avoid concentrating impacts. Notably, the creation of the designated Non-Breeding Bird Mitigation Area (NBBMA) will be completed in advance of any solar array construction. The timing and phasing of NBBMA delivery will be agreed with Natural England and the Council prior to construction. Likewise, the timing of works will take into account sensitive periods for protected bird species, and if needed certain activities will be seasonally restricted or alternative methods used to minimise disturbance.</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C92	<p>Any open excavations, pits or trenches created during the construction or decommissioning phases will be either backfilled or securely</p>	Monitoring in accordance with the requirements	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction	Outline Construction	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic													Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>			
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation				Traffic and Transport	Water Quality and Resources	
	covered by the end of each working day to prevent animals from becoming trapped. Where covering or backfilling is not feasible, escape ramps or egress boards will be installed at an angle to allow fauna (such as badgers or amphibians) to climb out.	of the final CEMP and DEMP.	Decommissioning																Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Environmental Management Plan [EN010153/DR/7.5] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]		
C93	<p>Ecological monitoring will be undertaken during operation in accordance with the final LEMP. Post-construction ornithological monitoring will be undertaken within the solar array areas and the NBBMA to determine how birds are using the new habitats and to evaluate the success of the mitigation areas. This will allow the effectiveness of habitat management to be assessed and, if necessary, adjustments to be made (for example, modifying water levels or vegetation management in the NBBMA if target bird use is not achieved). The anticipated monitoring regime (to be detailed in the final LEMP) is surveying bird activity and habitat condition in years 1, 2, 5, and every 5 years thereafter during operation, with results discussed with Natural England and conservation stakeholders to inform any needed changes. The NBBMA will be managed by a suitably experienced and reputable nature conservation organisation reporting into the Site Manager, noting that the Applicant's preference is for RSPB to fulfil the management role.</p> <p>The requirements for ornithological monitoring will be agreed with NE and CWaCC, and will be detailed within the final LEMP. The monitoring will be undertaken as a minimum in relation to the NBBMA and the SMA. The monitoring shall inform adaptive management where appropriate.</p>	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	-	-	✓	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	
C94	The perimeter fencing for the solar farm will incorporate wildlife gaps or mammal gates to allow small fauna (e.g. badgers, foxes, hedgehogs) to continue to move across the site. This measure will be built into the fence design to reduce the barrier effect of the development on	Monitoring in accordance with the requirements of the final CEMP and OEMP.	Construction Operation	✓	-	-	✓	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 6: Detailed Design Approval DCO Schedule 2, Requirement 10:	Design Parameters Statement [EN010153/DR/7.1] Outline Construction	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
	local wildlife. Badger gates would be focused around sett areas and along known commuting routes and foraging areas in accordance with survey information.																	Fencing and other means of enclosure DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C95	A comprehensive Pre-Decommissioning Ecological Survey will be conducted prior to the commencement of decommissioning activities. Surveys shall be carried out between 12 and 24 months before decommissioning, unless otherwise agreed with the LPA. This survey will update the ecological baseline by identifying any changes in habitats or the presence of protected species since the operational phase. The results will be used to refine decommissioning methods – for example, if active badger setts or bird nests are found, appropriate buffer zones or seasonal restrictions will be put in place in accordance with extant wildlife legislation.	Monitoring in accordance with the requirements of the final DEMP.	Decommissioning	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C96	The Non-Breeding Bird Mitigation Area (NBBMA) will continue to be managed for its ecological purpose until the very end of the project. During decommissioning works, public access to the NBBMA will remain prohibited, and disturbance will be kept to a minimum to protect overwintering and migratory birds using that habitat. Habitat management in the NBBMA (such as conservation grazing or maintenance of wetland features) will be sustained throughout the decommissioning process to ensure the area remains attractive to bird species. The predator-exclusion fencing around the NBBMA will also be maintained during decommissioning to prevent increased predation at a time when human	Monitoring in accordance with the requirements of the final LEMP.	Operation Decommissioning	✓	-	-	✓	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
																		DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]		
C99	A Flood Warden will be appointed for all phases of the Proposed Development to monitor weather and flood risk conditions on an ongoing basis. The Flood Warden will implement the site's Flood Warning and Evacuation Plan if a flood threat arises – for example, by ensuring critical equipment is protected or shut down safely and coordinating any evacuation or emergency access required. The Flood Warden will also liaise with the Environment Agency's flood warning system and oversee post-event reviews to improve flood preparedness measures.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Operation Decommissioning	-	✓	✓	-	-	✓	-	-	-	-	✓	-	-	-	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C100	The Contractor will temporarily cease construction works in areas of flood risk whenever an official flood warning is in force and similarly routine maintenance will be suspended during the operational phase if flooding is predicted, relying on remote monitoring and shut-off systems to manage the site safely until flood waters recede.	Monitoring in accordance with the requirements of the final Flood Warning and Evacuation Plan	Construction Operation Decommissioning	-	✓	✓	-	-	✓	-	-	-	-	✓	-	-	-	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C101	The surface water drainage systems shall be designed and constructed to ensure that there is	n/a	Construction Operation	-	✓	✓	✓	-	-	-	-	-	-	-	-	-	✓	DCO Schedule 2, Requirement 6:	ES Vol 2 Appendix 9-1: Flood Risk Assessment and Drainage Strategy		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	no increase in flood risk from the Proposed Development.		Decommissioning															Detailed Design Approval DCO Schedule 2, Requirement 11: Surface and Ground Water Management	[EN010153/DR/6.2]		
C102	<p>A Construction Groundwater and Surface Water Management Plan will be approved by the relevant planning authority prior to the commencement of construction. In operation, details of a Surface Water Drainage Strategy must be submitted and approved by the relevant planning authority before construction and the design and operation of the authorised development must be carried out and maintained in accordance with that strategy. The solar panel arrays will drain to the ground beneath through gaps between modules, avoiding runoff concentration. Access tracks will be constructed with permeable stone (unless an alternative specification is agreed pursuant to Requirement 6 of the DCO), and localised SuDS measures (e.g. swales, infiltration trenches) will be implemented to control any runoff where required. The site layout avoids impacts to existing drainage and watercourses as far as possible, and culverting of ditches will be avoided.</p> <p>The Surface Water Drainage Strategy will include a sealed drainage system for the BESS and substation compounds, featuring impermeable barriers beneath the stoned areas to prevent potential accidental release of oils or chemicals. The BESS and substation compounds will be fitted with automatic shut-off valves that close in the event of a leak, spill, or fire, and will also have a manual override. In the event of a fire causing contamination of the stoned surfaces, the stones shall be cleaned or replaced before water is released from the compounds.</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction Operation	-	✓	✓	✓	-	-	-	-	-	-	✓	-	-	-	✓	DCO Schedule 2, Requirement 11: Surface and Ground Water Management DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	ES Vol 2 Appendix 9-1: Flood Risk Assessment and Drainage Strategy [EN010153/DR/6.2] Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C103	A pre-construction condition survey of existing flood defences in and around the site will be	Monitoring in accordance with the requirements	Construction	-	✓	✓	✓	-	-	-	-	-	✓	-	-	-	✓	DCO Schedule 2, Requirement 11:			

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	carried out, and real-time vibration monitoring will be employed when working near those flood defence structures. This will ensure that construction activities do not compromise the integrity of flood banks, with immediate action taken if vibration approaches safe limits.	of the final CEMP.	Operation Decommissioning															Surface and Ground Water Management DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>		
C104	<p>A baseline water quality survey will be completed before construction begins, and water quality will be monitored at regular intervals during construction and immediately after completion of works. This is to ensure that the Proposed Development is not causing any deterioration of nearby watercourses or groundwater; if any pollution is detected, remedial measures will be swiftly implemented in consultation with the Environment Agency. The surface water monitoring positions and parameters of testing shall be set out in the CEMP. Where a remedial and verification strategy is needed, this shall be undertaken in accordance with the requirements of Land Contamination Risk Management (LCRM) Guidance.</p> <p>Regular water quality monitoring to detect sedimentation and contamination impacts shall be undertaken monthly during construction.</p> <p>The monitoring plan should provide details of quantity, location and method of monitoring.</p> <p>Water samples should be sent to a United Kingdom Accreditation Service (UKAS) accredited laboratory, and where applicable Monitoring Certification Scheme for Equipment (MCERTs) accredited testing must be carried out.</p> <p>The results of laboratory analysis of water samples should be tabulated, recorded and be able to be provided to the Council or the Environment Agency if requested, or sent automatically in the event of a pollution incident.</p> <p>Should groundwater be found to be contaminated, measures shall be adopted for its appropriate</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	✓	✓	-	✓	-	-	-	-	✓	✓	-	-	✓	DCO Schedule 2, Requirement 11: Surface and Ground Water Management DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>		
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources	
C115	<p>The Construction Noise Management Plan (CNMP) will include mitigation measures for any works being undertaken during the core Non-Breeding Bird Period (Nov-Feb inclusive) that lie within 180m of the boundary of Cell 3 or Cell 2 and within 120m of the SSSI to the north of Cell 2 and Cell 3. This may include acoustic hoarding around noisy plant or other measures to reduce noise levels. If works are undertaken outside the core Non-Breeding Bird Period (Nov-Feb inclusive) within the aforementioned distances then the Ecological Clerk of Works should be consulted to determine the need for mitigation.</p> <p>An Ecological Clerk of Works (ECoW) will oversee the implementation of works, including undertaking behavioural monitoring and bird counts. If works are undertaken within the distance specified above, during the peak non-breeding bird season, then a programme of real-time monitoring and adaptive management should be put in place to ensure effective mitigation.</p> <p>A protocol will be required to be included within the CEMP that will detail the monitoring methods, thresholds for action (e.g. numbers exceeding 1% of the relevant SPA population), and the process for determining whether construction activity of the Proposed Development should proceed, be modified or be suspended. Possible adaptive management measures may include changes to sequencing, temporary suspension of works, or the introduction of additional acoustic barriers.</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C116	<p>The NBBMA will be constructed outside the core NBB period (Nov-Feb inclusive), which would reduce the potential for effects on the SPA's qualifying features. No construction works would be undertaken within the SADA whilst the construction of the NBBMA is being undertaken. When construction works within Cell 3 lie within 80m of the eastern boundary of Cell 3 during weekdays, or within 110m on Saturdays the Ecological Clerk of Works would be consulted to</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	determine the need for noise mitigation to be employed.																				
C117	All phases of the Proposed Development will follow the Waste Hierarchy – waste generation will be prevented or designed out where possible, materials will be re-used where practicable, and any unavoidable waste will be managed and disposed of in line with regulatory requirements. Non-recyclable waste will be stored securely and regularly removed to licensed facilities.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Operation Decommissioning	-	-	-	✓	-	-	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan [EN010153/DR/7.5] DCO Schedule 2, Requirement 13: Operational Environmental Management Plan [EN010153/DR/7.6] DCO Schedule 2, Requirement 20: Decommissioning Environmental Management Plan [EN010153/DR/7.7]	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C118	Any soils or materials excavated and not reused on site will be subject to waste classification testing and sent to appropriately licensed disposal or recovery facilities, in full compliance with waste duty of care requirements and the receiving facility's acceptance criteria.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Decommissioning	-	-	-	✓	-	-	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan [EN010153/DR/7.5] DCO Schedule 2, Requirement 13: Operational Environmental Management Plan [EN010153/DR/7.6] DCO Schedule 2, Requirement 16: Soil Management Plan [EN010153/DR/7.10] DCO Schedule 2, Requirement 20: Decommissioning Environmental Management Plan [EN010153/DR/7.7]	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Soil Management Plan [EN010153/DR/7.10] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C119	All waste removals will be carried out by licensed waste carriers and all receiving facilities will be	Monitoring in accordance with	Construction	-	-	-	✓	-	-	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 12:	Outline Construction	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	appropriately permitted. Waste documentation will be maintained, including a waste log/transfer notes detailing the quantities, nature, and destination of each waste stream arising. A site waste register will be kept to track this information, enabling auditing of how much material is re-used or recycled. Periodic waste audits will be carried out to verify that targets for waste recycling are being met and to identify any further opportunities to reduce disposal volumes.	the requirements of the final CEMP, OEMP and DEMP.	Operation Decommissioning															Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]		
C120	Particular care will be taken in handling hazardous materials or wastes. Components such as batteries, oils, or any contaminated soils will be classified and segregated from general waste. They will be stored in secure, clearly labelled containers on site (with secondary containment like bunds for liquids) to prevent leaks. Spill response kits will be readily available and any minor spills will be cleaned up immediately following established protocols. All hazardous wastes will be removed from site by specialised, licensed contractors and disposed of or treated at facilities permitted to handle such waste. Where there are instances of either fuel, oil or solvents being stored temporarily on Site, these containers will all be stored within bunded areas located a minimum of 10m from watercourses or site drainage system to prevent leaching of contaminants and covered where possible, to prevent the accumulation of rainwater and to prevent accidental damage. Additional precautions will be taken during plant operation in any areas where there is storage of fuels or chemicals. Machinery and plant to be maintained and regularly checked for oil leaks.	Monitoring in accordance with the requirements of the final CEMP, OEMP and DEMP.	Construction Operation Decommissioning	-	-	-	✓	-	-	-	-	-	-	✓	✓	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan DCO Schedule 2, Requirement 13: Operational Environmental Management Plan DCO Schedule 2, Requirement 16: Soil Management Plan DCO Schedule 2, Requirement 20: Decommissioning	Outline Construction Environmental Management Plan [EN010153/DR/7.5] Outline Operational Environmental Management Plan [EN010153/DR/7.6] Outline Soil Management Plan [EN010153/DR/7.10] Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C121	The detailed CTMP will include an illustrative plan or map showing the construction traffic access route to the Site. The plan shall specify roads that	Monitoring in accordance with the requirements	Construction	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 14:	Outline Construction		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
	are not to be used for access, for example, routes through Frodsham, Ince and Elton shall be clearly marked as not suitable for construction HGVs.	of the final CTMP.																Construction Traffic Management Plan	Traffic Management Plan <i>[EN010153/DR/7.4]</i>	
C122	In the event that there would be any significant overlap between the scheme and cumulative developments with regard to construction traffic movements, a Construction Traffic Management Plan Working Group would be established in order to manage and co-ordinate the delivery of the schemes in order to minimise and mitigate the combined impact of construction traffic. The responsibilities of this group would include the co-ordination of any AIL movements and agreeing a mechanism for identifying and apportioning shared responsibilities for undertaking maintenance / remedial works to any PRoW which are damaged during the course of construction works.	Monitoring in accordance with the requirements of the final CTMP.	Construction	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	DCO Schedule 2, Requirement 14: Construction Traffic Management Plan	Outline Construction Traffic Management Plan <i>[EN010153/DR/7.4]</i>	
C123	The Applicant has committed to use reasonable endeavours to co-ordinate the construction, maintenance and operation of the authorised development with the construction, maintenance and operation of the Cadent Gas project ('HyNet North West Pipeline Project') where that project is brought forward. Such reasonable endeavours would not require the Applicant to delay the Proposed Development to wait for the HyNet North West Pipeline Project' to commence development, but will require the Applicant to: <ul style="list-style-type: none"> undertake consultation with Cadent on the detailed design and programming of the Proposed Development as compared to the detailed design and programming of the Hynet North West Pipeline Project; undertake the detailed design and programming of the Proposed Development in a manner that gives reasonable regard to information made available to the undertaker by Cadent in response to that consultation; have reasonable regard to the proposed programme of works for the HyNet North 	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	✓	-	✓	✓	-	✓	✓	✓	✓	✓	✓	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>		
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources	
	<p>West Pipeline Project as may be made available to the Applicant by Cadent and facilitating a co-ordinated approach to the programme, land assembly, and the carrying out of the Proposed Development and the HyNet North West Pipeline Project where reasonably practicable;</p> <ul style="list-style-type: none"> provide a point of contact for continuing liaison and co-ordination throughout the construction and operation of the Proposed Development and the Hynet North West Pipeline Project; and undertake specific consultation with Cadent in respect of the approach to environmental mitigation to be delivered as part of the Proposed Development and the environmental mitigation to be delivered as part of the HyNet North West Pipeline Project in the programming of the Proposed Development and the development of the detailed landscape and ecological management plan and detailed CEMP to be submitted pursuant to the DCO. 																					
C124	<p>Although no significant peat impacts are envisaged mitigation measures such as the use of low-pressure piling machinery will be used should detailed site investigation prior to construction identify any areas of peat at depths of less than 5m.</p> <p>Should surface-level peat (or other peat) that has the potential to be impacted by the Proposed Development be identified during the further site investigations, a Peat Management Plan will be prepared for approval by CWaCC prior to commencing the relevant phase of the Proposed Development.</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	✓	-	✓	✓	-	-	-	-	-	-	-	-	-	-	-	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>DCO Schedule 2, Requirement 16: Soil Management Plan <i>[EN010153/DR/7.10]</i></p>	<p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>Outline Soil Management Plan <i>[EN010153/DR/7.10]</i></p>	
C125	<p>Main River bridge crossings CP14 and CP17 (as described in Environmental Statement: Volume 2 Appendix 2-1: Indicative Watercourse Crossing Schedule will be designed and constructed to provide a 600mm freeboard between the bridge</p>	Monitoring in accordance with the requirements of the final CEMP.	Construction	-	✓	✓	✓	-	-	-	-	-	-	-	-	-	✓	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan</p>	<p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p>			

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	soffit and top bank level, and abutments will be set 2m back from the bank. At main river crossing CP22 the bridge will be designed and constructed to provide a 300mm freeboard between the bridge soffit and top bank level on the western bank of the crossing. The top of the bank on the eastern bank of the crossing will be lowered locally to accommodate construction with freeboard between the bridge soffit and top bank level set to a maximum practicable separation. The soffit of the main river crossings shall be will not fall below 5.3m AOD based on current data, with designs to be refined for approval in writing by the Environment Agency at the detailed design stageset at 5.3m Above Ordnance Datum unless agreed otherwise with the Environment Agency. Should the detailed design work show the soffit below 5.3m AOD an updated technical note 'Integrity of New Bridges in Flood Event' must be completed at the new deck height and submitted for approval by the Environment Agency in writing. Both abutments of CP22 will be set 2m back from the bank. The design of the main river crossings will be subject to approval by the Environment Agency prior to construction pursuant to their Protective Provisions.																				
C126	The detailed design of the PV panel supports shall ensure that the foundations and the supports are structurally resilient to the estimated flood depths and velocities which could be experienced by panels that are located within the high risk flood zones on the Site.	Monitoring in accordance with the requirements of the final CEMP.	Construction	-	✓	✓	✓	-	-	-	-	-	-	-	-	-	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>		
C127	PRoW within the Site, including the section of the NCN5 that runs through the Site, would be improved at the end of the construction period to repair any damage and potholes arising from the construction works.	Monitoring in accordance with the requirements of the final CEMP.	Construction	-	-	-	✓	-	✓	-	-	-	-	-	-	✓	✓	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C128	The Site Manager will ensure that the authorised solar infrastructure is maintained in a safe, secure and good operational condition for the duration of the consented operational period. No part of the	Monitoring in accordance with the requirements of the final OEMP.	Operation	-	-	-	✓	-	-	-	✓	-	-	-	-	-	-	DCO Schedule 2, Requirement 13: Operational	Outline Operational Environmental Management Plan		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	authorised development may be allowed to fall into disrepair such that it results in visual degradation, safety risks, or adverse environmental effects.																		Environmental Management Plan	[EN010153/DR/7.6]	
C129	Flood defences will be inspected on a yearly basis by walking the assets length within the Site, recording details of damages and defects, general structural commentary, taking a series of photographs and assigning condition grades and weightings to each asset's element. The inspections will be undertaken in accordance with EA T98 accreditation. Any defects shall be reported to the Environment Agency. Access to the flood embankments along the south side of the River Weaver will be made available to the Environment Agency at all times.	Monitoring in accordance with the requirements of the final OEMP.	Operation	-	✓	✓	-	-	-	-	-	-	-	-	-	-	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]		
C130	In the event that it becomes clear, pre construction of the Proposed Development, that the construction phases of the Proposed Development will overlap with one or both of the HyNet projects (Runcorn Spur CO2 Pipeline or the Cadent Hydrogen Pipeline), the Applicant will establish a joint working group. This group will include inviting representatives from the construction teams of the relevant projects and from CWaCC. The purpose of the working group will be to coordinate and agree construction programming to prevent significant cumulative/in-combination effects, with particular emphasis on potential impacts on the Mersey Estuary SPA.	Monitoring in accordance with the requirements of the final CEMP.	Construction	✓	-	-	-	-	-	-	-	✓	-	✓	-	-	✓	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]		
C131	Planting within the NBBMA shall be designed so as to avoid enclosure of open habitats which are important for non-breeding wetland species which are associated with the Mersey Estuary SPA, Ramsar and SSSI. Planting between the NBBMA and SADA shall be minimised to preserve open sightlines for roosting and foraging birds, although existing planting along the southern boundary of Cell 3 shall be retained to assist in the screening of vehicles along the existing access road, and	Monitoring in accordance with the requirements of the final LEMP.	Construction Operation	✓	-	-	✓	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]		

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C133	To mitigate for potential impacts on bat roosts, a 10m exclusion shall be implemented around buildings and structures (including the Manchester Ship Canal ventilation shafts). If works cannot be re-designed or micro sited to avoid this exclusion zone then appropriate surveys, as advised by an ecologist, depending on anticipated level of impact, would be undertaken. This may include endoscope inspections and/or emergence surveys. The results of these surveys will inform any mitigation requirements.	Monitoring in accordance with the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C134	A Fish Rescue Plan will include detail dewatering methods to include the use of fish-safe meshes to be installed over any pumps, monitoring of water pH, and siltation. The fish rescue plan will form a part of the final CEMP. If, during the construction phase, invasive non-native fish species are identified within the existing ponds within the NBBMA, or within the network of ditches in the SADA, any non-native invasive species caught during the works would be humanely dispatched, and not re-released into the retained/new ponds, or the network of ditch downstream of a dry crossing.	Monitoring in accordance with the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C135	A management and monitoring plan to monitor and mitigate any adverse effects to wading birds will be prepared for the NBBMA area which will be approved by regulatory authorities prior to implementation, this shall include monitoring of water quality within surrounding surface watercourses, and surveying such as invertebrate abundance monitoring.	Monitoring in accordance with the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C136	If permanent ground-bearing enclosed structures are adopted for buildings (e.g. BESS, Frodsham Solar Substation, Power Conversion Units), then an appropriate gas monitoring programme would be undertaken at the detailed design stage prior to the construction of the buildings to assess	Monitoring in accordance with the final CEMP.	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
	<ul style="list-style-type: none"> Plant and machinery to be used (and associated loading). Access routes used. Assessment of loading implications (static and dynamic) from footpaths, viewing platforms/slots, plant, and any other structures on or adjacent to the crest, with justification that the flood asset structural stability is maintained. A planting plan showing exact locations and species of proposed trees/hedgerows and details of root protection measures (e.g., root barriers, structural soils, distance from crest) to avoid compromising asset stability and future maintenance. Confirmation that the proposed works will not inhibit future inspections, remediation or replacement of the flood asset, and specifying how access for maintenance will be preserved. Where relevant, details of protective measures to prevent erosion or washout associated with footpaths or viewing areas (e.g., surface treatments, reinforcement, drainage measures). 																			
C141	<p>The Applicant will include details within the PROWMP of how temporary closures and diversions of any PROW will be advertised to the local community, including on the project's webpage. This will include publishing an overarching programme of works and a figure clearly illustrating those public rights of way affected and any management measures being proposed. The Community Liaison Group will be consulted on the programme prior to the commencement of development. The Community Liaison Group will be kept informed of subsequent changes to the programme.</p> <p>The PROWMP shall include contact details, provision for reporting and dealing with complaints during the operational phase, including measures to allow for the resolution of complaints/carrying</p>	Monitoring in accordance with the final PROWMP.	Construction Operation Decommissioning	-	-	-	-	-	✓	-	-	-	-	-	✓	✓	-	DCO Schedule 2, Requirement 15: Public Rights of Way	Outline Public Rights of Way Management Plan [EN010153/DR/7.9]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
C147	The landscape design will involve targeted planting of trees and scrub to assist in screening or softening views of the Proposed Development from elevated vantage points, where appropriate to the operational requirements of the Proposed Development. Such planting will be designed to integrate with the surrounding landscape character and will only be introduced in locations where it would not adversely affect the established landscape context or result in material reductions in the operational efficiency of the Solar PV panels (for example through shading or the need to remove panels to facilitate planting or maintenance access). Species selection, planting density and location will be carefully considered to ensure that visual mitigation is achieved where possible while maintaining the functional performance of the solar array and the integrity of the landscape character. The planting specification will also take into account the ecological objectives of certain areas of the Site, for example the ecological preference of wintering birds for open habitats. Screen planting would be avoided along the boundaries of the NBBMA, the banks of the River Weaver and other locations which are managed for the benefit of wintering birds.	Monitoring in accordance with the final LEMP	Construction Operation	✓	-	-	-	-	-	-	-	✓	-	-	-	-	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C148	Any compounds established as ancillary works in connection with and in addition to Work Nos. 1 to 8, i.e. any compounds that are not established within the limits of Work No 7 as shown on the Works Plans <i>[EN010153/DR/2.3]</i> , must be detailed in the final CEMP and will require approval by CWACC.	Monitoring in accordance with the final CEMP	Construction	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i>	
C149	Emergency access to the Site would be via the above route. Brook Furlong and Marsh Lane may be identified as a secondary emergency access route to the Site subject to National Highways first having been satisfied that it is appropriate for them to do so. These access points would only be used by emergency service vehicles.	Monitoring in accordance with the final OEMP	Operation	-	-	-	-	-	✓	-	-	-	-	-	-	-	-	✓	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Battery Safety Management Plan <i>[EN010153/DR/7.8]</i> Outline Operational	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
	The on-site access roads used for emergency access to the BESS and Substation Compound shall be maintained to a standard that allows access by emergency vehicles, such as fire tenders and ambulances. The condition of the access roads shall be reviewed annually throughout the operational period, and any necessary improvements shall be documented within the Site's monitoring and maintenance records, as outlined in Section 7.0.																		Environmental Management Plan [EN010153/DR/7.6]	
C150	Solar PV panels will be inspected annually to ensure they continue to comply with the angle parameters specified within Table 1 of the Design Parameters Statement [EN010153/DR/7.1]	Monitoring in accordance with the final OEMP	Operation	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C151	The Applicant's understanding of the landowners' position as to the future status of the permissive paths across that phase following the return of the land back to the landowners as well as details of how the Applicant will publicise any intended permissive path closures to the community will be set out in the final DEMP.	Monitoring in accordance with the final DEMP	Decommissioning	-	-	-	✓	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan [EN010153/DR/7.7]	
C152	A condition survey of the PRoW within the Site shall be undertaken prior to the commencement of development or commencement of permitted preliminary works. This would provide a baseline condition status and the detailed PROWMP will include a commitment that any damage to the baseline condition of the PROW resulting from construction activities shall be repaired once the construction activities or movements which require the usage of the relevant PRoW have completed.	Monitoring in accordance with the final PROWMP	Construction	-	-	-	✓	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 15: Public Rights of Way	Outline Public Rights of Way Management Plan [EN010153/DR/7.9]	
C153	No engineering or earthworks operations that would involve disturbance of soils can be undertaken within 8m of a main river fluvial flood defence or 16m of a main river tidal flood defence without agreement in writing with the Environment Agency.	n/a	Construction Decommissioning	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 6: Detailed Design Approval	Design Parameters Statement [EN010153/DR/7.1]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
																			Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>		
C154	Permissive paths shall be maintained and access by the public permitted for 305 days a year (subject to closures for maintenance or emergencies) until commencement of decommissioning. Any closures of permissive paths for periods exceeding 60 days a year must be agreed in writing with CWACC.	Monitoring in accordance with the final LEMP.	Operational	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 15: Public Rights of Way	Outline Landscape and Ecological Management Plan <i>[EN010153/DR/7.13]</i>	
C155	<p>The Site Manager shall keep under review the availability and capability of recycling and recovery facilities for solar PV panels, BESS units and associated components and other ancillary electrical equipment throughout the operational life of the Proposed Development. This review shall be undertaken at regular intervals (no less than once every five years) and shall consider advances in recycling technologies, changes in market capacity, and relevant legislative or policy updates.</p> <p>Where viable recycling or recovery routes become available, these shall be prioritised in accordance with the waste hierarchy, with a view to maximising reuse, recycling and recovery of materials and minimising disposal.</p> <p>Records of waste arisings and their management routes, including quantities reused, recycled, recovered and disposed shall be recorded within the EMS. These records shall be used to monitor performance against internal recycling targets, which shall be reviewed and updated periodically to reflect industry best practice and emerging market opportunities.</p>	Monitoring in accordance with the final OEMP	Operational	-	-	-	-	-	-	-	-	-	-	-	✓	-	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i>	
C156	The Applicant would remove new crossings of main rivers where there are currently no existing crossings i.e. Crossing Point (CP) 17 (as illustrated on Environmental Statement: Volume 2 Appendix 2-1: Indicative Watercourse Crossing	Monitoring in accordance with the final DEMP	Decommissioning	-	-	✓	-	-	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 20: Decommissioning	Outline Decommissioning Environmental Management Plan	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport				Water Quality and Resources
	Schedule [EN010153/DR/6.2]). This shall require include removal of all superstructure and subterranean elements of the structure.																			[EN010153/DR/7.7]	
C157	The final CEMP submitted for approval will include a commitment that confirmation of the installed generating capacity of the Proposed Development must be provided to Chester West and Cheshire Council following final commissioning of the Proposed Development.	Monitoring in accordance with the final CEMP	Construction	-	-	-	✓	-	-	-	✓	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C158	Work on the construction of the SADA will not commence until the SMA is established and the NBBMA is functional.	Monitoring in line with the final CEMP	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C159	The CEMP will require that notice of commencement of PPWs, the NBBMA, SMA and the SADA will be given in writing to Chester West and Cheshire Council in advance of these works commencing.	Monitoring in line with the final CEMP	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C160	The detailed OEMPs will require that the gross electrical output capacity / export capacity of that phase (and the cumulative total from any previous phases) shall be confirmed as part of the notice.	Monitoring in line with the final OEMP	Operation	-	-	-	✓	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 13: Operational Environmental Management Plan	Outline Operational Environmental Management Plan [EN010153/DR/7.6]	
C161	Where temporary closures are required to safeguard the users of the PRoW, these closures will only be in place during construction working hours save for the exceptions outlined in Section 4.0 of the oPROWMP.	Monitoring in line with the final PROWMP	Construction	-	-	-	-	-	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 15: Public Rights of Way	Outline Public Rights of Way Management Plan [EN010153/DR/7.9]	
C162	The Canal and River Trust (CRT) will be notified in the event of any proposed increase in the number of vehicles using the SPEN Substation Access	Monitoring in line with the final CTMP	Construction	-	-	-	-	-	-	-	-	-	-	-	✓	✓	-	-	DCO Schedule 2, Requirement 14:	Outline Construction	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic														Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation	Traffic and Transport			
	Track and Sutton Weaver Swing Bridge, over and above the forecast traffic generation set out within Table 3.1 of the oCTMP [EN010153/DR/7.4]. This notification would be provided at least 5 days in advance of the increase in traffic levels occurring.																	Construction Traffic Management Plan	Traffic Management Plan [EN010153/DR/7.4]	
C163	Work within the Western SADA, particularly the area within 50m of the boundary of the NBBMA in Cell 5 and Cell 1, and 50m of the River Weaver within Cell 1, will be completed outside of the sensitive non-breeding period where possible (Nov-Feb inclusive). The programming for construction works in these areas will be included within the Construction Environmental Management Plan.	Monitoring in line with the final CEMP	Construction	✓	-	-	-	-	-	-	-	-	-	-	-	-	-	DCO Schedule 2, Requirement 12: Construction Environmental Management Plan	Outline Construction Environmental Management Plan [EN010153/DR/7.5]	
C164	If the use of any of the proposed permissive paths leads to disturbance of the NBBMA, or habitats of the River Weaver adjacent to Cell 1, such that the disturbance results in a notable reduction in the value of that habitat to wintering birds, it will be necessary to introduce mitigation to reduce disturbance to an acceptable level, which could involve the closure of sections of the path that are causing disturbance during core non-breeding bird periods (Nov- Feb inclusive), temporarily or permanently. The Applicant shall undertake ornithological monitoring, as set out in section 7.4 of the oLEMP [EN010153/DR/7.13], to monitor and assess levels of disturbance from the permissive paths. It shall, in coordination with the organisation responsible for the management of the NBBMA, report on the findings of the survey and, if considered necessary, propose adaptive management to mitigate the impacts of disturbance. This monitoring and any mitigation deemed necessary shall be submitted and approved by Council in consultation with Natural England. Further monitoring shall be undertaken to establish the success of any additional mitigation applied and whether any additional adaptive mitigation is required.	Monitoring in accordance with the final LEMP	Operation	✓	-	-	-	-	-	-	-	-	-	-	✓	-	-	DCO Schedule 2, Requirement 9: Landscape and Ecology Management Plan	Outline Landscape and Ecological Management Plan [EN010153/DR/7.13]	

Ref.	Commitment	Monitoring	Project Phase	Relevant Topic													Securing Mechanism	Associated Supporting Documentation	Compliance Record <i>(date and details of compliance to be provided)</i>	
				Biodiversity and Nature Conservation	Climate Change and Resilience	Flood Risk and Drainage	Good Design	Historic Environment	Human Health	Land Use	Landscape and Visual	Noise and Vibration	Nuisance	Pollution Control	Resource and Waste Management	Tourism and Recreation				Traffic and Transport
C165	Use of SF6 will be avoided where possible, and SF6-free electrical components will be prioritised wherever feasible to eliminate emissions from gas-insulated switchgear and transformers. Monitoring and reporting of SF6 usage, leakage rates, and disposal practices in accordance with F-gas Regulation and/or its successors.	Monitoring in line with the final CEMP, OEMP and DEMP	Construction Operation Decommissioning	-	✓	-	-	-	-	-	-	-	-	-	-	-	-	<p>DCO Schedule 2, Requirement 12: Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>DCO Schedule 2, Requirement 13: Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i></p> <p>DCO Schedule 2, Requirement 20: Decommissioning Environmental Management Plan <i>[EN010153/DR/7.7]</i></p>	<p>Outline Construction Environmental Management Plan <i>[EN010153/DR/7.5]</i></p> <p>Outline Operational Environmental Management Plan <i>[EN010153/DR/7.6]</i></p> <p>Outline Decommissioning Environmental Management Plan <i>[EN010153/DR/7.7]</i></p>	

