



Botley West Solar Farm

Outline Operational Management Plan

~~August-September~~ 2025

PINS Ref: EN010147

Document Ref: EN010147/APP/7.6.2

Revision ~~3~~4

APFP Regulation 5(2)(q); Planning Act 2008; and Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations

Approval for issue

Jonathan Alsop

~~22 August 2025~~
12 September 2025

The report has been prepared for the exclusive use and benefit of the Applicant and solely for the purpose for which it is provided. Unless otherwise agreed in writing by RPS Group Plc, any of its subsidiaries, or a related entity (collectively 'RPS') no part of this report should be reproduced, distributed or communicated to any third party. RPS does not accept any liability if this report is used for an alternative purpose from which it is intended, nor to any third party in respect of this report. The report does not account for any changes relating to the subject matter of the report, or any legislative or regulatory changes that have occurred since the report was produced and that may affect the report.

The report has been prepared using the information provided to RPS by its client, or others on behalf of its client. To the fullest extent permitted by law, RPS shall not be liable for any loss or damage suffered by the client arising from fraud, misrepresentation, withholding of information material relevant to the report or required by RPS, or other default relating to such information, whether on the client's part or that of the other information sources, unless such fraud, misrepresentation, withholding or such other default is evident to RPS without further enquiry. It is expressly stated that no independent verification of any documents or information supplied by the client or others on behalf of the client has been made. The report shall be used for general information only.

Prepared by:

RPS
101 Park Drive,
Milton Park, Abingdon,
Oxfordshire, OX14 4RY
United Kingdom

Prepared for:

Photovolt Development Partners GmbH,
on behalf of SolarFive Ltd.

Contents

1	INTRODUCTION	1
1.1	Overview	1
1.2	The Order Limits	2
1.3	The Project	2
2	OPERATIONAL ENVIRONMENTAL MANAGEMENT	3
2.1	Introduction	3
2.2	Operational Activities	3
2.3	Operation Programme.....	4
2.4	Working Hours	4
2.5	Control of Light.....	4
2.6	Parking Provisions	5
2.7	Management of Vegetation Planting	5
2.8	Security	5
3	MITIGATION AND MANAGEMENT	6
3.1	Purpose	6
4	COMPLEMENTARY PLANS AND PROCEDURES.....	14
5	IMPLEMENTATION AND OPERATION.....	14
6	MONITORING AND REPORTING.....	15
6.1	Monitoring.....	15
6.2	Records	15

Tables

Table 3.1:	Operational Mitigation and Management Measures	6
------------	--	---

1 Introduction

1.1 Overview

- 1.1.1 This document is the Outline Operational Management Plan (oOMP) for Botley West Solar Farm (the Project) and is part of the Application for a Development Consent Order (DCO) for the construction, operation and maintenance, and decommissioning of the Project. The aim of this oOMP is to provide a clear and consistent approach to the control of operational and maintenance activities within the Project Site.
- 1.1.2 This Outline OMP has been prepared by RPS on behalf of Photovolt Development Partners GmbH. (PVDP) for the Applicant, SolarFive Ltd. (SolarFive).
- 1.1.3 The operational life of the Project is anticipated to be 37.5 years. As such, a 37.5-year period for the operational phase of the development has been assessed in the Environmental Statement which accompanies the DCO application.
- 1.1.4 Likely significant effects have been identified through the Environmental Impact Assessment (EIA) process and are reported in the Environmental Statement (ES) [EN010147/APP/6.3]. A range of 'standard' or best practice mitigation and operational management measures are accounted for in the assessments, and these will be implemented during operation of the Project. This Outline OMP details operational mitigation measures. It also sets out the monitoring activities designed to demonstrate that such mitigation measures are carried out, and to measure their effectiveness.
- 1.1.5 It is to be noted that this document does not address construction or decommissioning activities, which are subject to separate environmental management plans and procedures.
- 1.1.6 Detailed OMPs may be prepared, approved and implemented for individual parts of the Project. As such, it is recognised that there could be multiple OMPs prepared in accordance with the parts of this Outline OMP. If multiple OMPs are produced for the Project, each OMP prepared for the Project will be produced in line with this Outline OMP following the grant of the DCO and would be approved by the relevant local planning authority or authorities in advance of the date of final commissioning for the relevant phase of the Project (in accordance with the relevant DCO Requirement).
- 1.1.7 This Outline OMP is designed with the objective of ensuring compliance with the relevant environmental legislation and mitigation measures identified within the ES.
- 1.1.8 The key elements of this Outline OMP include:
- An overview of the Project and associated operational programme;
 - Identification of potential environmental effects;
 - Proposed design and other mitigation measures to prevent or reduce potential adverse environment effects;

- Monitoring and reporting of effectiveness of mitigation measures; and
- Links to other complementary plans and procedures.

1.1.9 The appointed contractor(s) will be responsible for working in accordance with the environmental controls documented in the Outline OMP and for the preparation and implementation of any OMPs subsequently produced.

1.1.10 Any additional licences, permits, or approvals that are required will be listed in subsequent OMPs produced for the Project.

1.2 The Order Limits

1.2.1 The Order Limits comprise all land falling within the Application required for the construction, operation and maintenance, and decommissioning of the Project and are shown in the ES (Volume 2, Figure 1.1 - Site Location & Order Limits Overview [APP-059]) and described in the Environmental Statement (Volume 1, Chapter 2: Existing Baseline [EN010147/APP/6.3]).

1.2.2 The Project is divided across three separate land parcels, to the west and northwest of Oxford, to be connected by underground electric cables, and with a total area of approximately 1,418 ha. The proposed area of installed panels (excluding internal roads and support areas) is approximately 839ha, or 843ha if the National Grid Electricity Transmission (NGET) substation is developed outside the Order Limits.

1.3 The Project

1.3.1 The Project comprises the construction, operation, maintenance and decommissioning of a photovoltaic (PV) solar farm and associated infrastructure located in parts of West Oxfordshire, Cherwell and Vale of White Horse Districts. The Project will export electricity for connection to the National Grid at Botley West with a current grid connection offer date with NGET of October 2028. The Project aims to deliver approximately 840 Megawatt electrical (Mwe) of power to the National Electricity System.

1.3.2 The solar arrays associated with the Project (comprising all the mounting structures, frames and foundations) will be connected by underground electrical cables. The solar arrays will also be connected via underground electric cables to the substation at the grid connection point. The interconnecting cable route will largely follow the public highway and are proposed to be approximately 24.6km in length. Further details about the Project are provided in the Environmental Statement (ES) Volume 1, Chapter 6: Project Description [EN010147/APP/6.3].

1.3.3 The Project is defined as a NSIP under Sections 14(1)(a) and 15(2) of the Planning Act 2008 (Ref.1), as it is an onshore generating station in England with a capacity of more than 50 Mwe.

2 Operational Environmental Management

2.1 Introduction

2.1.1 This section sets out the environmental management activities that will be undertaken on the Sites during the operation and maintenance phase of the Project.

2.2 Operational Activities

2.2.1 During the operation and maintenance phase, activity within the Order Limits will be minimal and will be restricted principally to vegetation management, equipment maintenance and servicing, replacement and renewal of any components that fail, and monitoring of habitats and species (as set out in the Outline Landscape and Ecology Management Plan **[EN01047/APP/7.6.3 Rev 1 as updated at Deadline 2]**). It is anticipated that maintenance and servicing would include the inspection, removal, reconstruction, refurbishment, or replacement of faulty or broken equipment to ensure the continued effective operation of the Project.

2.2.2 Large-scale infrastructure replacement / repowering may be required over the Project's operation lifetime. However, these activities will not involve significant construction works and will be managed within the framework of operation procedure, not construction-phase plans

2.2.3 All relevant environmental and operational mitigation measures applicable to infrastructure replacement are already secured within this Outline Operational Management Plan (OOMP), and will be applied to ensure impacts remain negligible:

- Working Hours: All inspections and maintenance will be carried out between 07:00 to 19:00 Monday to Saturday, except for emergency interventions which may occur outside of these hours where required.
- Noise Control: Mitigation measures set out in Table 3.1 apply to all operational activities. These include site layout design, use of low-noise equipment, and acoustic screening where necessary. These measures will apply to all replacement works to prevent significant noise effects.
- Waste Management: Waste arising from the removal of PV modules and other components will be managed under the Operational Waste Management Plan (OWMP), which requires recycling and compliance with WEEE Regulations 2013. Records of waste movements will be maintained.
- Pollution Prevention: The Pollution Prevention Plan (PPP), secured within the OOMP, will govern storage, handling, and spill response for oils, chemicals, and other substances during replacement works. Regular inspections and containment procedures will be in place.
- Traffic and Access: Section 2.2.5 below confirms that operational traffic flows associated with maintenance and inspection visits will be negligible. Replacement logistics will be managed using existing roads and low-

volume deliveries, without exceeding the Project's original design assumptions for traffic intensity

- 2.2.4 Along the grid connection route operational activity will consist of routine inspections (schedule to be determined) and any reactive maintenance such as where a cable has been damaged.
- 2.2.5 The substations on the Sites will be monitored remotely with visits (schedule to be determined) by the Applicant / operator of the Site to undertake inspection and maintenance. Operational traffic flows associated maintenance/inspection visits will be negligible.
- 2.2.6 Operational and maintenance staff, may require access to the Site during daylight hours, seven days a week. The undeveloped areas of the Site are designed and managed to enhance the landscape and ecological value of the area, which has been further set out within the Outline Landscape and Ecology Management Plan **[EN01047/APP/7.6.3 Rev 1]**.
- 2.2.7 Existing internal access roads and tracks provided as part of the Project are sufficient to support these works. There is no requirement to re-lay haul roads or construct new access infrastructure.
- 2.2.8 Given the phased and limited scale of works, no dedicated construction compounds will be needed for storage, lay-down or welfare. Existing operational logistic arrangements and access provisions will suffice..

2.3 Operation Programme

- 2.3.1 Operation of the Project is expected to start following construction. The commercial Operational date (connection date) is expected to be October 2028. The Project will operate for 37.5 years (450 months), with operation expected to cease in April 2066.
- 2.3.2 The large-scale replacement works described above will be phased over a minimum of five years, and distributed spatially across the site to avoid concentrated activity. The panel replacement will not exceed 30% in a single year. This will ensure that the workforce, traffic and environmental impacts remain consistent with routine maintenance.

2.4 Working Hours

- 2.4.1 The Sites will generally be unmanned during normal operation. Routine inspections and maintenance would be carried out between 07:00 to 19:00 Monday to Saturday, except for emergency interventions which may occur outside of these hours where required.

2.5 Control of Light

- 2.5.1 During operation, no part of the Project will be continuously lit. Lighting will be a combination of manually operated and Passive Infra-Red (PIR) motion sensor security lighting will be utilised. The security lighting will be designed to ensure inward distribution of light and avoiding light spill onto existing boundary features.

2.6 Parking Provisions

- 2.6.1 It is not anticipated that dedicated parking would be required during the operation and maintenance phase.

2.7 Cassington Flood Risk

- 2.7.1 Surface water modelling was undertaken for an area upstream of Cassington. Whilst this area is outside of the Project boundary, the modelling was undertaken to understand the pre-existing flood risk and inform potential mitigation measures.

2.8 Potential mitigation measures proposed include shallow ponds, bunds and ditch widening in accordance with baseline surface water modelling. The sizing and discharge location is subject to detailed design and proposed options modelling. **This will be set out as supporting documentation to the detailed OMP. Management of Vegetation Planting**

- 2.8.1 An Outline Landscape and Ecological Management Plan (OLEMP) has been prepared and submitted as part of the Application [EN010147/APP/7.6.3 Rev 1].
- 2.8.2 The OLEMP provide details for the long-term management and maintenance requirements of landscape and ecology elements incorporated into the proposed landscape scheme at the Botley West Solar Farm. The OLEMP details the biodiversity and landscape aims and objectives for the habitats located on the Site during the operation of the Project and sets out the proposed management actions and specifications which are designed to achieve these objectives.
- 2.8.3 The report also details the monitoring programme and targets which will assess the outcomes of initial habitat creation and ongoing management and defines general species protection measures that will be implemented as part of the development.
- 2.8.4 A detailed Landscape and Ecology Management Plan (LEMP) will be prepared in accordance with the OLEMP and will be submitted to and approved by the relevant local planning authority or authorities prior to construction. This will include provisions in respect of on-going maintenance and management of the landscape and ecology.

2.9 Security

- 2.9.1 The Sites will receive several security risk management threat assessments during the operation and maintenance phase. These security risk management threat assessments are to be procured by the Applicant and conducted by suitable qualified and experienced persons (SQEP) and will determine security risks.
- 2.9.2 The security arrangements to be present at the Site will contribute to the overall safety of all entering the Site. The security arrangements will be SQEP

reviewed at identified times associated with Security Risk rating and will further assess any changes in the Security Risk Management Threat Assessment.

- 2.9.3 The boundaries of the Sites will be secured both by fencing and by the provision of Closed-Circuit Television (CCTV) equipment. Cameras would be placed on galvanised steel painted green poles with a maximum height of 3m.
- 2.9.4 Perimeter fencing used will comprise deer wire mesh and wooden post fencing with a maximum height of 2.1m. All new access tracks will be secured by gates, which will be set back from the public highway. Where existing access tracks are used that also provide access to residential properties, appropriate security measures will be put in place in consultation with the relevant property owner(s).
- 2.9.5 Palisade fencing will be installed around the substations which will have with a maximum height of 2.6m.
- 2.9.6 Fencing associated with the Project would be regularly inspected during the operation and maintenance phase, and repaired as required.
- 2.9.7 Other potential security measures to be included in the Project include:
- Detection systems such as beam break, image detection etc. to raise alarm when fence breached;
 - Audio announcement when intruder detected to warn alarm triggered and police on way;
 - Barriers/locked gates at main entrances to the Sites;
 - Steel doors on substation buildings;
 - Buried cables as much as possible;
 - Remote monitoring; and
 - Alarm response contract with keyholder/security company.

3 Mitigation and Management

3.1 Purpose

- 3.1.1 This section of the Outline OMP sets out the mitigation and management measures to be included as a minimum in the detailed OMP(s). It also identifies where monitoring is proposed to assess the effectiveness of the mitigation measures.

Table 3.1: Operational Mitigation and Management Measures

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
Climate Change		
Greenhouse gas emissions from the operational maintenance activities required during operation of Project.	a. Regular planned maintenance of the Project will be conducted to optimise efficiency of the Project infrastructure, such as	The overall responsibility will be with the Applicant. Specific

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	replacement of PV modules and PCS, when required. b. Increasing recyclability by segregating waste to be re-used and recycled were reasonably practicable. c. Operating the Project in such a way as to minimise the creation of waste and maximise the use of alternative materials with lower embodied carbon such as locally sourced products and materials with a higher recycled content. d. Encouraging the use of lower carbon modes of transport by identifying and communicating local bus connections and pedestrian and cycle access routes to/from the Project to all staff. e. Switching off vehicles and plant when not in use and ensuring vehicles conform to current EU emissions standards.	responsibilities will be confirmed in the Operational Management Plan.

Historic Environment

Visual change within the settings of heritage assets	Landscape mitigations will be established in line with measures set out in the OLEMP	None
Night-time lighting within the settings of heritage assets	[EN010147/APP/7.6.3 Rev 1] this is also visually represented in the illustrative masterplan [AS-019]. No permanent operational lighting will be installed. Lighting around the solar arrays and transformers will a combination of manually operated and Passive Infra-Red (PIR) motion sensor lighting. Maintenance roads, required for occasional access during the operational phase, will follow routes around the edges of each solar array field and will be grass, with occasional matting where needed. Other internal maintenance routes between solar panels will use the natural ground surface.	
Operational noise within the settings of heritage assets	As set out below in the Noise and Vibration section of the table, Mitigation 13.1 ensures noise	None

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	during operation of the Project will be minimised.	
Ecology and Nature Conservation		
Impacts to ecology and nature conservation from operation of the Project.	Mitigation and management measures relating to Ecology and Nature Conservation during operation are set out within the OLEMP [EN010147/APP/7.6.3 Rev 1].	n/a
Hydrology, Flood Risk and Drainage		
Impacts on surface and groundwater quality from site run-off and the potential for accidental spillages (e.g substations) from supporting infrastructure and maintenance activities.	The detailed OMP will include the following elements: - Runoff from the Project will be attenuated to ensure no increase in surface water discharge rates and to provide water quality treatment of runoff water. This is detailed in the Conceptual Drainage Strategy (Volume 3, Appendix 10.2 [APP-167]) - There is a residual risk of contamination from solar PV modules if they are damaged. A regular schedule for visual inspection of the panels and all other solar infrastructure will be undertaken. - A Pollution Prevention Plan (PPP) which sets out how to reduce/eliminate pollution at its source. This would also set out any storage procedures of any potential polluting procedures. - Include details as to how damaged panels would be repaired or replaced as soon as practicable to avoid these acting as a source of soil and water contamination, and that visibly damaged panels should be avoided during routine cleaning. - Include measures for maintaining ground conditions beneath the solar panels to prevent increased runoff. - In the unlikely event of maintenance of the cable route a detailed maintenance	To be set out in the detailed Operational Management Plan and PPP.

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	plan setting out how the cables will be inspected is to be included. Maintenance works will avoid a 16m buffer zone from flood defences where possible.	
Potential impacts on hydrology and flood risk due to alterations in surface water runoff due to additional impervious areas.	Runoff from the Project will be attenuated to ensure no increase in surface water discharge rates and to provide water quality treatment of runoff water. This is detailed in the Conceptual Drainage Strategy (Volume 3, Appendix 10.2 [APP-167]). Shallow ponds, bunds and ditch widening is proposed at an area upstream of Cassington in accordance with baseline surface water modelling. The sizing and discharge location is subject to detailed design and proposed options modelling. This is detailed in the Conceptual Drainage Strategy (Volume 3, Appendix 10.2 [APP-167]) Where there are targeted areas of Type 1 aggregate for internal access roads, filter strips will be placed adjacent to these areas to manage the increase in runoff. There will be regular inspection and maintenance of the drainage systems, proposed Sustainable Drainage Systems (SuDS), drainage outfalls and watercourse crossings. This will be carried out	To be set out at detailed design stage as part of the detailed Operational Management Plan.

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	in accordance with a detailed maintenance plan developed at detailed design stage prior to construction.	
Potential impacts on surface water runoff changes from the land.	The Outline LMP includes measures to ensure that vegetation across the site is maintained to ensure that it can absorb and manage runoff from the panels. In addition to this the detailed OMP will include the following elements: - Regular Monitoring and Inspection including routine inspections of surface water runoff and drainage features will be conducted periodically and following significant rainfall events. This will include visual assessments of runoff pathways, soil stability, and vegetation cover across the site. - Maintenance and corrective actions will be detailed should erosion, soil degradation, or vegetation loss be identified. Remedial measures will be undertaken including stabilizing runoff areas and preventing further erosion. The Detailed OMP will include explicit cross-references to the Landscape and Ecological Management Plan (LEMP) to ensure coordinated management of vegetation and landscape features that contribute to flood resilience and runoff control around the solar arrays.	To be set out at detailed design stage as part of the detailed Operational Management Plan.
Risk to site users during a flood event	The detailed OMP will include a Flood Management Plan to provide details of actions for site users during flood warnings and alerts. No maintenance operatives will be on-site during periods of elevated flood risk and access to the Project will be restricted. Site users will sign up to Flood Warnings and Alerts.	To be set out in the detailed Operational Management Plan and Flood Management Plan.

Landscape and Visual Resources (including Glint and Glare)

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
Impacts to Landscape and Visual Resources (including Glint and Glare) from operation of the Project.	Mitigation and management measures relating to Landscape and Visual Resources (and Glint and Glare) during operation are set out within the OLEMP [EN010147/APP/7.6.3 Rev 1].	n/a

Noise and Vibration

Noise from the operation of electrical equipment associated with the Project	Detailed noise calculations have been undertaken using the proposed electrical equipment associated with the development, and in the proposed locations. The assessment identifies that noise during the operational phase will not cause a significant adverse effect on noise sensitive receptors. Operational noise from the development will need to be limited so as to avoid the significant adverse effect. Operational noise from the development will be limited to a rating level which is up to 4dB greater than the background sound level at the nearest residential receptors. The noise rating level at each of the receptors will be set at a position representative of their façade, in free-field conditions. The noise rating level is to be measured in accordance with British Standard BS4142:2014+A1:2019, 'Methods for rating and assessing industrial and commercial sound', with a microphone placed 1.5m above the ground in free-field conditions (being at least 3.5m from the nearest vertical reflecting surface). As set out in Volume 1, Chapter 13, Table 13.24. [PDB-010], mitigation 13.1 states: <i>'The following noise control measures will be considered in the design of the Project site.</i> <i>The orientation and layout of the substations will be designed to minimise noise levels at nearby receptors.</i> <i>Quieter equipment will be selected, where available and</i>	To be further set out in the detailed Operational Management Plan.
--	---	--

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	<i>practicable, and mitigation measures such as acoustic barriers and enclosures will be specified where necessary.'</i>	
Noise from the operation of electrical equipment associated with the Project	Best Practicable Means (BPM) will be implemented during the design, construction, operation, and maintenance of all aspects of the Project to ensure that noise levels in all reasonably foreseeable circumstances that adverse and significant adverse effects are minimised.	None
Socio-Economics		
Employment & Skills	Ensuring employment and skills opportunities align with the commitments contained within the Skills & Employment Plan	Monitor supply chain and employment records
Community Food Growing	Provide space for at least two food growing community groups (up to 30ha) to operate on the Site, secured by means of an Agricultural License Agreement.	To be further set out in the detailed Operational Management Plan.
Ground Conditions		
To help avoid pollution incidents occurring - During operation, maintenance activities may involve the use of chemicals and oils.	Secure storage facilities would be provided, including a secondary containment system. A spillage control procedure would be implemented to ensure that any spillages are contained and removed. A Pollution Prevention Plan (PPP) which sets out how to reduce/eliminate pollution at its source. This would also set out any storage procedures of any potential polluting procedures.	Regular inspection of infrastructure would be undertaken and maintenance completed as necessary during the period of operation.
Waste		
Reduction in the landfill void capacity	An Operational Waste Management Plan (OWMP) will be prepared and agreed with the relevant waste planning authority prior to construction commencing. The Waste Management Plan will set out the waste types and volumes of waste that will be generated during the operation and maintenance phase and the measures for managing the wastes. The Plan will also include	The OWMP will record all waste movements from the Site including the type and quantity of waste, the method of waste management and the waste management facility.

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	a programme of when the wastes are likely to be generated during the operations and maintenance phase. All waste generated during the operation and maintenance phase of the Project will be managed in accordance with the waste hierarchy principle and duty of care requirements. Replacement PV modules will be recovered and recycled by an authorised reprocessor as required by the WEEE Regulations 2013. This will be done in accordance with 'Best Available Treatment, Recovery and Recycling Techniques and will be undertaken by an authorised reprocessor. A list of authorised reprocessors will be established prior to the operational phase of the Project and kept up to date during operation. Movements of waste from the site will be recorded in the Operational Waste Management Plan.	
Human Health		
Public health implications of behavioural change in use of the public right of way network.	Periodic monitoring (years 1, 5, and 15, as set out within oLEMP [EN010147/APP/7.6.3 Rev 1]) of PRoW use aligned with the methodologies used for the baseline surveys that are reported within the ES would determine if measures to avoid widespread behavioural change in use of PRoWs were effective and if necessary, with any additional action arising to reduce access barriers, to be agreed via the detailed LEMP. Oxfordshire County Council Public Health team to be involved in the design of the Project's operational wayfinding materials for the ProW network.	Undertaken by the Applicant / operator of the site with detail set out in the detailed Operational Management Plan.
Beneficial health effects from educational opportunities, including learning about solar energy.	Provide open and covered space in the solar farm for use by school field trips. An educational area could provide local schools with the basic facilities — benches and a covered area to undertake their	To be further set out in detailed Operational Management Plan.

Potential Impact	Mitigation/ Enhancement Measure	Monitoring Requirements
	own learning activities. Walking to the educational site and potentially guided access to array areas would support both physical activity and learning outcomes for population health. Includes toilet (compost) and minibus parking (either provided or existing). Volume 2, Figure 16.2 provides volume 2, figure 16.2: Illustrative 3D Views of Educational Facility [EN010147/APP/6.4].	
Reducing the potential for public concern about electromagnetic fields (EMF) affecting mental health.	Continued community consultation and sharing of non-technical information relating to the project (e.g. explaining compliance with public exposure guidelines, actual risks associated with the project), to allow people to express concerns and gain awareness of actual health effects. This will partially be met through the DCO application process. Non-technical information and a point of contact for community liaison to be provided on the project website.	To be set out in the detailed Operational Management Plan.

4 Complementary Plans and Procedures

4.1.1 A suite of complementary environmental plans and procedures for the operational phase have been included within the Application and set out proposed mitigation for the operational phase, and further detailed plans will be prepared for further approval. Complementary plans and procedures include the following:

- Outline Landscape and Ecology Management Plan (OLEMP) [EN010147/APP/7.6.3 Rev 1].

5 Implementation and Operation

5.1.1 The subsequent OMP(s) produced for the Project will set out all roles, responsibilities and actions required in respect of implementation of the measures described in this Outline OMP, including:

- An organogram showing team roles, names, and responsibilities;
- Training requirements for relevant personnel on environmental topics;
- Information via on-site briefings and toolbox talks that will be used to equip relevant staff with the necessary level of knowledge to follow environmental control procedures;

- Measures to advise employees of changing circumstances;
- Communication methods;
- Document control;
- Monitoring, inspections, and audits of site operations; and
- Environmental emergency procedures.

6 Monitoring and Reporting

6.1 Monitoring

- 6.1.1 Monitoring and reporting will be undertaken for the duration of the operation and maintenance phase of the Project in order to demonstrate the effectiveness of the measures set out in the OMP(s) and related construction controls and allow for corrective action to be taken where necessary.
- 6.1.2 As part of the monitoring process, a designated Environmental Manager will observe site activities and report any deviations from the OMP(s) in a logbook, along with the action taken and general conditions at the time. In addition, the Environmental Manager will conduct regular walkover surveys which will be documented and arrange regular formal inspections to ensure the requirements of the OMP(s) are being met.
- 6.1.3 The Environmental Manager would also act as day-to-day contact with relevant local authorities and other regulatory agencies such as the Environment Agency.

6.2 Records

- 6.2.1 The Environmental Manager will retain records of environmental monitoring and implementation of the OMP(s). This will allow provision of evidence that the OMP(s) are being implemented effectively. These records will include:
- Results of routine site inspections by Environmental Manager/ Project Manager;
 - Environmental surveys and investigations;
 - Environmental Action Schedule;
 - Environmental equipment test records;
 - Licences and approvals; and
 - Corrective actions taken in response to incidents, breaches of the approved OMPs or complaints received from a third party.
- 6.2.2 The OMP(s) will be updated if it is necessary to add additional control measures, with a full review as required. Existing control measures and mitigation will not be amended without prior agreement with the local authorities.