



Connah's Quay Low Carbon Power

Commitments Register

Planning Inspectorate Reference: EN010166
Document Reference: EN010166/APP/6.10
Planning Act 2008 (as amended)
Infrastructure Planning (Applications: Prescribed Forms and
Procedure) Regulations 2009 - Regulation 5(2)(q)
Revision 05

April 2026

Prepared for:
Uniper UK Limited

Prepared by:
AECOM Limited

© 2026 AECOM Limited. All Rights Reserved.

This document has been prepared by AECOM Limited ("AECOM") for sole use of our client (the "Client") in accordance with generally accepted consultancy principles, the budget for fees and the terms of reference agreed between AECOM and the Client. Any information provided by third parties and referred to herein has not been checked or verified by AECOM, unless otherwise expressly stated in the document. No third party may rely upon this document without the prior and express written agreement of AECOM.

Table of Contents

1.	Connah's Quay Commitments Register	1
1.1	Overview	1
	References	159

Tables

Table 1:	Commitments Register	3
----------	----------------------------	---

1. Connah's Quay Commitments Register

1.1 Overview

- 1.1.1 This document has been prepared in accordance with the Government's Guidance Nationally Significant Infrastructure Projects: Commitments Register (the Guidance) (Ref 1) to track commitments made by Uniper UK Limited (the Applicant) to date for the low carbon Combined Cycle Gas Turbine (CCGT) Generating Plant fitted with Carbon Capture Plant (CCP) (the Connah's Quay Low Carbon Power (CQLCP) Abated Generating Station) and supporting infrastructure. Collectively this is referred to as the Proposed Development.
- 1.1.2 Table 1 details the environmental mitigation measures to be adopted and commitments made for the construction, operation (including maintenance) and decommissioning phases of the Proposed Development and identifies how these measures are secured within the Application and **draft Development Consent Order (DCO) (EN010166/APP/3.1)**.
- 1.1.3 Rather than referring to the Applicant, Table 1 utilises term undertaker as defined within the **draft DCO (EN010166/APP/3.1)**. This term is used as reference to Uniper UK Limited or any person who for the time being has the benefit of the Order in accordance with articles 7 (benefit of the Order) and 8 (consent to transfer benefit of Order). The undertaker has the responsibility for ensuring all commitments outlined in Table 1 are delivered.
- 1.1.4 The commitments included herein reflect the embedded and additional mitigation measures identified in the Environmental Statement (**EN010166/APP/6.2-6.4**) and its supporting documentation.
- 1.1.5 This document will be updated through all phases of the Proposed Development. Information pertaining to the compliance date and details for each commitment in Table 1 will be provided during the relevant phases.
- 1.1.6 The phases of the Proposed Development include:

- Detailed Design – follows consent of Proposed Development;
 - Pre-Construction – follows finalisation of detailed design and includes site enabling works and the discharge of DCO requirements;
 - Construction – between five and nine years, subject to a simultaneous or a phased construction approach;
 - Operation – the Proposed Development is expected to operate for 30 years, with the majority of equipment designed for long-term use. Any future decision to extend its lifespan would be subject to the Applicant undertaking a financial investment decision based on a number of factors, such as safety and regulatory requirements at that time; and
 - Decommissioning – anticipated to be after 30 years of operation. Any future decision to extend its lifespan, would be subject to the Applicant undertaking a financial investment decision based on a number of factors, such as safety and the regulatory requirements at that time.
- 1.1.7 Where a Framework and/or Outline management plan has been produced, a Final / Detailed version of this document would be prepared ahead of construction, operation or decommissioning (as relevant), as secured by the **draft DCO (EN010166/APP/3.1)**.
- 1.1.8 All mitigation relating to the detailed design of the Proposed Development is captured in the **Design Principles Document (EN010166/APP/7.8)**.

Table 1: Commitments Register

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
General - 1	<p>Core construction working hours would be 08:00 and 18:00 Monday to Friday (except Bank Holidays) and 08:00 and 13:00 on Saturdays.</p> <p>Where construction works are proposed outside core hours, additional noise assessments will be undertaken if the construction noise and vibration thresholds (within Table 9-10 of Chapter 9: Noise and Vibration (EN010166/APP/6.2.9)) are likely to be exceeded. The assessment(s) will identify the requirements for additional mitigation measures to ensure that construction noise and vibration thresholds would not be exceeded outside of core hours. Works conducted outside the core hours will comply with any restrictions agreed with the local planning authority, in particular regarding control of noise and traffic in accordance with the relevant requirements.</p> <p>The undertaker would aim to ensure that working outside of core hours is kept to a minimum wherever possible, and any such works would be carefully managed</p>	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment
	to reduce effects on the local community.																					
General - 2	<p>Temporary construction site lighting is proposed to enable safe working on the construction site in the hours of darkness.</p> <p>Temporary construction lighting will be arranged so that glare is minimised outside the construction site. The Principal Contractor(s) will be responsible for establishing the required approach to and levels of lighting in general accordance with the Lighting Strategy (EN010166/APP/7.22).</p> <p>Lighting will be designed so as not to cause a nuisance outside of the Order limits in relation to views from residential receptors or light disturbance to ecological receptors.</p>	N/A	Construction																		Requirement 4: CEMP	<p>Framework CEMP (EN010166/APP/6.5)</p> <p>Lighting Strategy (EN010166/APP/7.22)</p>
General - 3	The Principal Contractor will undertake site-specific assessments of the security and trespass risk and ensure that suitable security arrangements are implemented to prevent unauthorised access to the sites. Access to the construction compounds will be limited to specified entry points only and	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment
	personnel entries/ exits will be recorded and monitored for both security and health and safety purposes, the gates will be kept secure unless they are being used.																					
General - 4	<p>The Proposed Development and construction laydown areas A, B and F within the Main Development Area and C&IEA have been designed to include a minimum 30 m ecological safeguard zones, for the protection of sensitive habitats/species occupying the Dee Estuary, as shown on Figure 5-3: Construction Laydown Areas (EN010166/APP/6.3). Habitats in these areas will be retained during construction, however these areas may be required for short term site wide works and utility connections. Where these works are undertaken the following measures apply:</p> <ul style="list-style-type: none"> works could only be undertaken between April and September inclusive; the relevant working area would be checked by the Ecological Clerk of Works (ECoW) prior to any vegetation clearance who 	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters		
	<p>would advise on the requirement for ecological mitigation;</p> <ul style="list-style-type: none"> any stockpiles would be stored outside of the Ecological Safeguard Zone; and land would be re-instated on completion of the works. <p>The Ecological Safeguard Zone would include a 3 m acoustic fencing to the north of the Main Development Area and C&IEA and 3 m acoustic fencing to the western side of the Main Development Area.</p>																			
General - 5	<p>The 3 m tall acoustic fencing to the north of the Main Development Area and C&IEA and 3 m acoustic fencing to the western side of the Main Development Area must be installed between April and September inclusive. Unless otherwise agreed with FCC and NRW, no clearance works and certain site preparation works within the Main Development Area and C&IEA would be able to occur between October and March inclusive in the absence of the 3 m acoustic fencing.</p>	N/A	Construction																Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
General – 6	<p>It is expected that the Proposed Surface Water Outfall will be installed into an extension of the existing headwall via trenchless construction methods or open excavation.</p> <p>Should open excavation be required it must be limited to areas to the edge of the saltmarsh and outside of the existing mudflat habitat and undertaken either by hand or use of mini diggers. In addition, any large plant required for the lifting of trench support panels etc such as cranes and/or long reach excavators must also be located on the access road to the northern side of the existing Connah's Quay Power Station fence line and must not enter areas of saltmarsh. Materials storage and location of plant would be limited to the area between the existing headwall and the existing access road to the northern side of the existing Connah's Quay Power Station fence line or this access road itself within the Surface Water Outfall Area, or otherwise within the Main Development Area.</p> <p>These works must also be completed between April and June inclusive, unless otherwise agreed with FCC and NRW.</p>	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
General - 7	<p>Refurbishment and upgrades to the existing intake structure within the Water Connection Corridor will be undertaken by competent operatives and divers and a support boat and/or barge, or similar, and foot-only access via the saltmarsh itself over an estimated three- to five-month period. Such work may include boat or shore-led pre-works surveys along the Dee Estuary, including appropriate competent resource depending on the specific task and may include divers and/or mechanical fitters.</p> <p>Eel screen upgrade works will comprise the removal of one existing 3 mm screen and the installation of one new 2 mm screen on each of the existing 28 intakes, in addition to minor repairs to surface concrete, metalwork, and timbers.</p> <p>Works within the Water Connection Corridor will not interact with the riverbed. All materials and plant (if required; it is expected that the majority of works within the Water Connection Corridor will require hand tools only) must be stored within the support barge and a working area would be</p>	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation						
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment				
	<p>established using scaffolding attached to the existing protection structure. Materials would be brought to the existing cooling water infrastructure in the Water Connection Corridor by barge. Works must be undertaken at each of the seven intake pipes (each supporting existing four inlet baskets and to support two proposed inlet baskets) in turn with a temporary blanking plate on the individual intake pipe undergoing works to allow for continued operation of the existing Connah's Quay Power Station during works within the Water Connection Corridor.</p> <p>Unless otherwise agreed with FCC and NRW, these works must also be completed between April and June inclusive.</p>																									
General - 8	<p>For any planned outages, an Environmental Management Plan would be prepared that would consider best practice measures to minimise any potential environmental effects. This would include consideration of measures to control noise and dust during the works but also the need for any ecological surveys, precautionary</p>	N/A	Operation																						Requirement 13: Operational and maintenance environmental management plan (OMEMP)	<p>Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)</p> <p>Chapter 8: Air Quality</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	methods of work and pollution control measures.																				(EN010166/APP/6.2.8) Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.9)
General – 9	A detailed AIL Risk Assessment and Method Statement will be prepared by the contractor in advance of the work commencing in accordance with the requirements of the selected landside delivery point(s). In addition, an updated Navigational Risk Assessment (NRA) would be prepared should it be determined that Connah's Quay North is selected as landside delivery point. These would consider further details on confirmed component size, weight, vessel size, AIL transfer, permitting and all other associated activities.	N/A	Construction																Requirement 19: Abnormal Indivisible Loads	NRA (EN010166/APP/6.15)	

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
General - 10	An updated NRA will be repeated by the contractor once the precise methodology has been confirmed in correspondence with the Dee Conservancy. Refer to the NRA (EN010166/APP/6.15) .	N/A	Pre-Construction																	Requirement 19: Abnormal Indivisible Loads	NRA (EN010166/APP/6.15)
General – 11	The detailed design is to be designed in general accordance with the design principles outlined in Table 1-2 of the Design Principles Document (EN010166/APP/7.8) .	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 12	In the operational phase it is assumed that the proposed intake and outfall infrastructure would be kept clear through the use of a compressed air blasting system or by back flush, and (if required) a jet washing system which would be incorporated into the design. The air blast and jet washing activities would only take place on a falling tide to return the silt removed to the estuary sediment budget. Should these options not be sufficient to maintain clean flow through the screen, screens would be removed and replaced by spare screens for mechanical cleaning on land may be required. Should it be required that screens be removed, these would be undertaken in accordance with the	N/A	Operation																	Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	methodology for replacement of the existing eel screens as detailed in Chapter 5: Construction Programme and Management (EN010166/APP/6.2.5) of the ES.																			
General – 13	Routine maintenance would be planned and scheduled via the maintenance management system with major outages occurring approximately once every four years (per unit) depending on the nature of plant operations in that period. The contractors would access the Proposed Development via the Access to the Main Development Area from Kelsterton Road. Maintenance laydown facilities will be included within the indicative layout for the CQLCP Abated Generating Station, Maintenance Laydown Area, and within the extent of the existing Connah's Quay Power Station.	N/A	Operation																Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)
General – 14	It is expected that the programme of inspection and maintenance of the CO ₂ pipelines from the Proposed CO ₂ AGI and Liverpool Bay CCS Limited's Flint AGI would align with HyNet CO ₂ Pipeline Project's routine programme of inspection and maintenance and in accordance with best practice and	N/A	Operation																Requirement 13: Operational and maintenance environmental management	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	regulatory requirements. For further details, please see Table 4-2 of Chapter 4: The Proposed Development (EN010166/APP/6.2.4) .																		plan (OMEMP)	
General – 15	Any additional lighting (beyond the final lighting design) that may be required for maintenance purposes will be produced by temporary-use lighting which may be included as part of the proposals that are installed for and to the minimum specifications necessary for the required task, or consist of mobile task lighting that can be used as needed and removed once required tasks are complete.	N/A	Operation																Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)
General – 16	External Lighting shall be further reduced to only critical lighting from 23:00 to 05:00 hours, where lighting not required for safety or security is dimmed or turned off to reduce the impact of obtrusive lighting on the local environment (i.e. 23:00 hrs as per recommendation from the Institute of Lighting Professionals GN01/21 (Ref 2) and 05:00 hrs as per the usual recommendation from the relevant planning authority and the Planning Practice Guidance (PPG) (Ref 3)).	N/A	Operation																Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
General – 17	A Design Champion will be appointed to oversee the detailed design of the Proposed Development following the grant of development consent. The design champion will ensure the delivery of good process and quality sustainable good design outcomes.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 18	The detailed design of each relevant stage of Work No. 1 will be subject to a design review by the Design Commission for Wales prior to submission of details for that stage to the relevant planning authority for approval pursuant to Requirement 3 of the Draft DCO (EN010166/APP/3.1) .	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 19	To minimise the construction works and limit use of additional permanent land, elements of the existing Connah's Quay Power Station, such as purging ponds, cooling water abstraction and discharge infrastructure, would be repurposed for use as part of the Proposed Development. The shared infrastructure is shown on Shared Infrastructure (EN010166/APP/7.9) .	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 20	The design of the new outfall will include modular structures and/ or allow for prefabrication of structures outside of the Surface Water Outfall Area to	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	minimise the presence of wet concrete within the Surface Water Outfall Area.																				(EN010166/APP/7.8)
General – 21	A working corridor of 32 m around the route (not necessarily centered) of the Proposed CO ₂ Connection Corridor will be applied in which the construction of the Proposed CO ₂ Connection pipeline will be undertaken, including all plant movements, material storage, and remediation of ground post-construction.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 22	The dimensions, and extents of temporary haul roads within the extent of Work No. 7 will be minimised and the shortest possible straight-line distances will be used where reasonably practicable outside of the proposed temporary compound and the working corridor.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 23	The existing pedestrian railings (kerbside, at the outer edge of the footpath) within Flint Conservation Area will not be removed or altered for any duration as part of Work No. 11 in order to avoid impacts to the historical character.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General - 24	Noise from the operation of the Proposed Development will not exceed 8 decibel (dB) higher than the	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	background sound levels as set out in Table 9-8: Baseline Sound Survey Results of Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) of the ES unless otherwise approved by the relevant planning authority.																			Requirement 12: Control of noise - operation	(EN010166/APP/7.8)
General – 25	A proposed surface water outfall adjacent to the Main Development Area is required adjacent to the existing Connah's Quay Power Station discharge point. Details of this shall be incorporated into and included within the detailed design to be submitted to and approved by the relevant planning authority and implemented in accordance with the approved details.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 26	The detailed design will include the provision of a new fire suppression system including storage tanks and suitable protection measures for surface water drainage in the event of its use.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 27	Design engineering standards to be incorporated into the Proposed Development for the provision of lightning protection systems on buildings and structures, such as lightning protections (rods) built into structures, will be earthed.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
General – 28	The Proposed Development will apply lighter colours at high level and darker colours at low level. The choice of colour is to be developed in general accordance with the completed Environmental Colour Analysis contained in Appendix 15-F: Colour Analysis of the ES (EN010166/APP/6.4) to minimise the overall scale and appearance of the Proposed Development.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/ 7.8)
General – 29	The materials proposed for the detailed design shall be durable and heat-resistant.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/ 7.8)
General – 30	The Proposed Development will be designed to ensure the protection and retention of all veteran trees located within the Order limits.	N/A	Detailed Design																	Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/ 6.4)
General – 31	The detailed design will ensure that Work No. 3 does not interact with the riverbed.	N/A	Detailed Design																	Requirement 3: Detailed Design	Design Principles Document

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
																						(EN010166/APP/7.8)
General – 32	Work No. 5 will include an extension to the existing headwall to create the Proposed Surface Water Outfall.	N/A	Detailed Design																		Requirement 3: Detailed Design	Design Principles Document (EN010166/APP/7.8)
General – 33	Should open excavation as part of Work No. 5 be required it will be limited to areas to the edge of the saltmarsh and outside of the existing mudflat habitat and undertaken either by hand or through use of mini diggers. In addition, any large plant required for the lifting of trench support panels, such as cranes and/or long reach excavators, will also be located on the access road to the northern side of the existing Connah's Quay Power Station fence line and will not enter areas of saltmarsh. Any removed topsoil would stored during construction to allow for reinstatement. Materials storage and location of plant associated with Work No. 5 will be limited to the area between the existing headwall and the existing access road to the northern side of the existing Connah's Quay Power Station fence line	N/A	Detailed Design																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	<p>or this access road itself within the Surface Water Outfall Area, or otherwise within the Main Development Area.</p> <p>Unless otherwise agreed with FCC and NRW, these works will also be completed between April and June inclusive.</p>																				
General – 34	Work No. 10 will include the provision of new temporary access off the A548 into the Proposed Development.	N/A	Detailed Design																	Requirement 3: detailed design	Design Principles Document (EN010166/APP/ 7.8)
General – 35	As required, practices to reduce traffic associated with staff travel during outages would be specified in a worker travel plan for operation or similar management plan.	N/A	Operation																	Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/ 6.4)
General – 36	Above-ground assets in the Water Connection Corridor would be visually inspected with a recurrence aligned with the requirements of supplier equipment.	N/A	Operation																	Requirement 13: Operational and maintenance environmental	Appendix 4-A: Operation and Maintenance Mitigation Register

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste		
																				management plan (OMEMP)	(EN010166/APP/6.4)
General – 37	No maintenance dredging would be carried out to the Water Connection Corridor, in line with existing operation (in which silt is extracted from cooling water on land only).	N/A	Operation																	Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)
General - 38	As part of decommissioning activities for the Proposed Development, the undertaker will explore opportunities to remove the headwall extension associated with the Proposed Surface Water Outfall. The existing headwall associated with the existing Connah's Quay Power Station would be removed once it is redundant and when removal is feasible.	N/A	Decommissioning																	Requirement 17: Decommissioning environmental management plan (DEMP)	Applicant's Response to Relevant Representations (EN010166/APP/9.4)
General - 39	The authorised development may not commence until a written scheme setting out all stages of the authorised development has been submitted to the relevant planning authority.	N/A	All																	Requirement 20: Stages of authorised development	Draft DCO (EN010166/APP/3.1)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment
	The written scheme submitted may be amended by the undertaker.																					
General - 40	Cranes would be lit in accordance with Civil Aviation Publication (CAP) 1096, <i>Guidance to crane users on aviation lighting and notification</i> . Cranes shall be sufficiently conspicuous. Due to the proximity of the Main Development Area to Hawarden Aerodrome, aviation warning lighting and details of the heights of structures and temporary cranes would be discussed with the Civil Aviation Authority and Airbus and approved by the relevant planning authority.	N/A	Construction																		Requirement 14: Aviation warning lighting Requirement 15: Aviation safety	Framework CEMP (EN010166/APP/ 6.5) Lighting Strategy (EN010166/APP/ 7.22)
General - 41	Excavated materials / soils to be retained for in-situ replacement following construction (except within the Proposed CO ₂ Connection Corridor) would be stored as bunds within a secure area at a construction compound or laydown area and under an appropriate covering, if required.	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
General - 42	A Stakeholder Communications Plan is to be developed by the undertaker at detailed design. This plan would be	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
	prepared by the Community Liaison Officer and would include measures for community engagement before and during the construction phase; as well as detailing a complaints procedure. This is to be included within the final CEMP(s).																					
General - 43	A Fire Management Plan is to be developed by the Principal Contractor(s) prior to the start of construction. This would detail measures to prevent fires including the use of an early warning detection system as well as procedures to manage fire emergencies. This is to be included within the final CEMP(s).	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
General - 44	A Construction Drainage Management Strategy is to be developed by the Principal Contractor(s) during detailed design. The Strategy would identify all known risks to the water environment and identify appropriate measures to prevent pollution during construction; and to manage runoff rates. The Strategy would define the installation of pre-construction drainage measures to intercept run-off and ensure that discharge and runoff rates are controlled	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
	in quality and volume, in turn causing no degradation to water quality. This may include specific measures to be used in high-risk areas (for example construction along or across steep gradients and water course crossings). A phased approach may be taken to the development of the Strategy to reflect the phasing of the construction programme. The Strategy would include a Site Drainage Plan. This is to be included within the final CEMP(s)																					
General - 45	A Soil Management Plan is to be developed by the Principal Contractor(s) to minimise the effects on soil resources during any earthworks, including materials management following foundation construction and excavation for the Proposed Development. This would include details of soil management during construction, soil restoration and aftercare of re-instated soils.	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
General – 46	A Site Manager would be appointed by the undertaker to have overall responsibility for activity on-site and would be based on-site full time.	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
General - 47	A Construction Project Manager would be appointed by the undertaker to have overall responsibility for ensuring all elements in the DCO, final CEMP(s) and all environmental legal and other requirements are implemented, and appropriately resourced, managed, reviewed and reported.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
General - 48	Environment Manager(s) would be appointed by the undertaker to be responsible for the overall management of environmental aspects on-site, ensuring environmental legislation and best practices are complied with, and environmental mitigation and monitoring measures identified are implemented. The Environment Manager would oversee environmental monitoring on-site and carry out regular environmental site inspections, reporting and responding to any incidents or non-compliance. The Environment Manager(s) would liaise with relevant environmental bodies and other third parties as appropriate.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
General - 49	A Health and Safety Manager would be appointed by the undertaker to be	N/A	Construction																	Requirement 4: CEMP	Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	responsible for the monitoring and controlling of health and safety compliance and related rules and regulations on-site.																				(EN010166/APP/6.5)
General - 50	The works specified in the Overarching Written Scheme of Investigation for Terrestrial and Marine Heritage Mitigation (EN010166/APP/6.8) would be undertaken on behalf of the undertaker by a competent and suitably qualified Archaeological Contractor who is a Registered Organisation with the Chartered Institute for Archaeologists (CIfA), or with equivalent demonstrable experience.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)
General - 51	A Community Liaison Group would be set up prior to construction and would continue until final commissioning of the Proposed Development as a formal forum for local issues to be raised. A Community Liaison Officer would be appointed to lead discussions with local communities, and also act as the primary point of contact should there be any queries or complaints.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
General - 52	<p>To ensure that the mitigation provisions set out in the final CEMP(s) are operating effectively and as intended, environmental monitoring of the Proposed Development and its impacts would be undertaken throughout the construction phase.</p> <p>As part of the monitoring process, the Principal Contractor would allocate a designated Environmental Manager(s), who would be present on-site throughout the construction, notably when new activities are commencing. The Environmental Manager(s)/ Environmental Site Supervisor(s) would observe site activities and report any deviations from the final CEMP(s) in a log book, along with the corrective action taken and general conditions at the time. The undertaker would be informed of any deviations from the final CEMP(s) as soon as possible following identification of such issues. The Environmental Manager would also assist the undertaker with day-to-day contact with Flintshire County Council, and other regulatory agencies such as Natural Resources Wales, as required</p>	N/A	Construction																Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation						
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment				
	During construction, the Environmental Manager would conduct regular walkover surveys to ensure all requirements of the final CEMP(s) are being met and complied with. Actions from these surveys would be documented on an Environmental Action Schedule, discussed with the Site Manager for programming requirements and issued weekly for actioning.																									
General - 53	<p>The Environmental Manager would retain records of environmental monitoring as part of, and implementation of, the final CEMP(s). This would provide evidence that the final CEMP(s) are being implemented effectively. These records would include:</p> <ul style="list-style-type: none"> • an Environmental Action Schedule; • records of licences, permits and approvals; • results of inspections; • other environmental surveys and investigations; and 	N/A	Construction																						Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	<ul style="list-style-type: none"> environmental equipment test records. 																				
Air Quality (AQ) - 1	Standard construction practices to minimise impacts on air quality will be adhered to during construction as presented in the Framework Construction Environmental Management Plan (CEMP) (EN010166/APP/6.5) and listed as commitments below.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 2	Develop and implement a stakeholder communications plan that includes community engagement before work commences on-site.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 3	Display the name and contact details of person(s) accountable for air quality and dust issues for the Proposed Development. This may be the environment manager/engineer or the site manager.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																				(EN010166/APP/6.5)
AQ - 4	Display the head or regional office contact information.	N/A	Construction																	Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 5	Develop and implement a Dust Management Plan (DMP), which may include measures to control other emissions, approved by the relevant planning authority. The DMP may include monitoring of dust deposition, dust flux, real-time PM ₁₀ continuous monitoring and/or visual inspections.	N/A	Construction																	Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 5	Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken in a logbook.	N/A	Construction																	Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
																					(EN010166/APP/6.5)
AQ - 6	Make the complaints log available to the relevant planning authority when asked.	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 7	Record any exceptional incidents that cause dust and/or air emissions, either on- or offsite, and the action taken to resolve the situation in the logbook.	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ -7	Hold regular liaison meetings with other high-risk ¹ construction sites within 500m of the Proposed Development (or greater, if applicable), to ensure plans are co-ordinated and dust and	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/6.2.8)

¹ As defined in the Institute of Air Quality Management (IAQM) Guidance on the assessment of dust from demolition and construction Version 2.1 (Ref 4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	particulate matter emissions are minimised.																				Framework CEMP (EN010166/APP/ 6.5)
AQ - 8	Undertake daily on-site and off-site inspection, where receptors (including roads) are nearby, to monitor dust, record inspection results, and make the log available to the relevant planning authority when asked. This should include regular dust soiling checks of surfaces such as street furniture, cars and windowsills within 100m of Proposed Development, with cleaning to be provided if necessary.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 9	Carry out regular site inspections to monitor compliance with the DMP, record inspection results, and make an inspection log available to the relevant planning authority when asked.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 10	Increase the frequency of site inspections by the person accountable for air quality and dust issues on-site when activities with a high potential to	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	produce dust are being carried out and during prolonged dry or windy conditions.																				Framework CEMP (EN010166/APP/ 6.5)
AQ - 11	Agree approach to monitoring with the relevant planning authority ahead of construction commencing. Data will be collected before any work commences on-site to provide a comparative baseline should real-time airborne particulate or dust deposition monitoring be required.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 12	Plan site layout so that machinery and dust causing activities are located away from receptors, as far as is possible.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 13	Fully enclose site or specific operations where there is a high potential for dust production and the site is active for an extensive period where operations are within 100m of receptors.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					Framework CEMP (EN010166/APP/ 6.5)
AQ - 17	Ensure all vehicles switch off engines when stationary - no idling vehicles.	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 18	Avoid the use of diesel- or petrol-powered generators and use mains electricity or battery powered equipment where practicable.	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 19	Impose and signpost a maximum-speed-limit of 15 mph within the Main Development Area, C&IEA and the Access to C&IEA (if long haul routes are required these speeds may be increased with suitable additional control	N/A	Construction																		Requirement 4: CEMP Chapter 8: Air Quality (EN010166/APP/ 6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	measures provided, subject to the approval of the undertaker and with the agreement of the relevant planning authority, where appropriate). Temporary lower speed limits could be set for higher risk areas.																			Framework CEMP (EN010166/APP/ 6.5)
AQ - 20	Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems.	N/A	Construction																Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 21	Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.	N/A	Construction																Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 22	Ensure equipment is readily available on-site to clean any dry spillages and clean up spillages as soon as	N/A	Construction																Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	reasonably practicable after the event using wet cleaning methods.																				Framework CEMP (EN010166/APP/6.5)
AQ - 23	There will be no bonfires and burning of waste materials.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 24	Demolition - Soft strip inside buildings before demolition (retaining walls and windows in the rest of the building where possible, to provide a screen against dust).	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 25	Demolition - Ensure effective water suppression is used during demolition operations. Handheld sprays are more effective than hoses attached to	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	equipment as the water can be directed to where it is needed.																				Framework CEMP (EN010166/APP/ 6.5)
AQ - 26	Demolition - Avoid explosive blasting, using appropriate manual or mechanical alternatives.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 27	Demolition - Bag and remove any biological debris or damp down such material before demolition.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 28	Earthworks - Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
AQ - 29	Earthworks - Use Hessian, mulches or tackifiers where it is not possible to re-	N/A	Construction																	Requirement 4: CEMP	Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	vegetate or cover with topsoil, as soon as practicable.																				(EN010166/APP/6.5)
AQ - 30	Earthworks - Only remove the cover in small areas during work and not all at once.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)
AQ - 31	Construction - Avoid scabbling (roughening of concrete surfaces) if possible.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 32	Construction - Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8) Framework CEMP (EN010166/APP/6.5)
AQ - 33	Construction - Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/6.2.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	systems to prevent escape of material and overfilling during delivery.																				Framework CEMP (EN010166/APP/ 6.5)
AQ - 34	Construction - For smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust emissions.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
AQ - 35	Trackout - Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site. This may require the sweeper being continuously in use.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 36	Trackout - Avoid dry sweeping of large areas.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
AQ - 37	Trackout - Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 38	Trackout - Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 39	Trackout - Record all inspections of haul routes and any subsequent action in a site logbook.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
AQ - 40	Trackout - Install hard surfaced haul routes, which are regularly damped down with fixed or mobile sprinkler systems, or mobile water bowsers and regularly cleaned.	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 41	Trackout - Implement a wheel washing system (with rumble grids to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable).	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 42	Trackout - Ensure there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits	N/A	Construction																	Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
AQ - 43	Trackout - Access gates to be located at least 10 m from receptors where possible.	N/A	Construction																Requirement 4: CEMP	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Framework CEMP (EN010166/APP/ 6.5)
AQ - 44	The Proposed Development would be designed such that process emissions to air comply with the Emission Limit Value (ELV) requirements specified in the Industrial Emissions Directive (IED) and where additional, or tighter, the relevant Best Available Technique (BAT) reference documents (BRefs).	N/A	Detailed Design																Requirement 3: Detailed Design Environmental Permitting (England and Wales) Regulations 2016	Chapter 8: Air Quality (EN010166/APP/ 6.2.8) Design Principles Document (EN010166/APP/ 7.8)
Noise & Vibration (NV) - 1	Potential sound of a tonal, impulsive, intermittent or low frequency nature would be designed out of the Proposed Development during the detailed design phase by the selection of appropriate plant, building cladding, louvres and silencers/attenuators as necessary.	N/A	Detailed Design																Requirement 3: Detailed design	Chapter 9: Noise and Vibration (EN010166/APP/ 6.2.9) Design Principles

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation						
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment			
																									Document (EN010166/APP/7.8)
NV – 2	Provision of a package of sound insulation to nearby NSRs may also be considered, as a last resort, where other measures are unlikely to be adequate	N/A	Operation																					Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)
NV - 3	Standard construction practices to minimise noise and vibration have been included in the Framework CEMP (EN010166/APP/6.5) , Framework Construction Worker Travel Plan (CWTP) (EN010166/APP/6.7) and Framework CTMP (EN010166/APP/6.6) .	N/A	Construction																					Requirement 4: CEMP Requirement 5: Construction traffic	Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) Framework CEMP (EN010166/APP/6.5) Framework CTMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation					
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment		
																				(EN010166/APP/6.6)	Framework CWTP (EN010166/APP/6.7)			
NV - 4	Method statements regarding construction management, traffic management and overall site management would be prepared prior to construction in accordance with best practice and relevant British Standards, to help minimise impacts of the construction works.	N/A	Construction																	Requirement 4: CEMP	Requirement 5: Construction traffic	Chapter 9: Noise and Vibration (EN010166/APP/6.2.9)	Framework CEMP (EN010166/APP/6.5)	Framework CTMP (EN010166/APP/6.6)
NV-5	Regular communication with the local community throughout the construction period and give notification to NSRs regarding periods when higher levels of noise may occur during specific operations, and provide a line of	N/A	Construction																	Requirement 4: CEMP		Chapter 9: Noise and Vibration (EN010166/APP/6.2.9)		

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	communication where complaints can be addressed																				Framework CEMP (EN010166/APP/6.5)
NV-7	Where significant construction effects are predicted, additional noise-control equipment such as jackets on pneumatic drills, acoustic covers on compressors, shrouds on piling rigs and cranes and potentially further refinement of construction works programme would be considered and implemented where practicable. The use of temporary barriers or screens may also provide additional mitigation.	N/A	Construction																		Requirement 4: CEMP Requirement 12: Control of Noise and Vibration – Construction Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) Framework CEMP (EN010166/APP/6.5)
NV-8	If necessary and agreed with the Local Planning Authority, noise monitoring can be undertaken to assess the potential impacts of construction traffic along Kelsterton Road	N/A	Construction																		Requirement 4: CEMP Requirement 12: Control of Noise and Vibration – Construction Chapter 9: Noise and Vibration (EN010166/APP/6.2.9) Framework CEMP (EN010166/APP/6.5)
NV-9	Where construction works are proposed outside core hours, additional noise assessments would be undertaken and	N/A	Construction																		Requirement 4: CEMP Chapter 9: Noise and Vibration

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	if necessary additional mitigation measures required to confirm that construction noise and vibration thresholds are met. Any additional mitigation would be agreed with Flintshire County Council (FCC).																	Requirement 12: Control of Noise and Vibration – Construction	(EN010166/APP/ 6.2.9) Framework CEMP (EN010166/APP/ 6.5)
NV-10	Where vibratory rollers are to be used within 50 m of receptors these would be required to be used on low amplitude mode and no vibratory rollers to be used within 28 m of NSRs.	N/A	Construction															Requirement 4: CEMP Requirement 12: Control of Noise and Vibration – Construction	Chapter 9: Noise and Vibration (EN010166/APP/ 6.2.9) Framework CEMP (EN010166/APP/ 6.5)
NV-11	The control and monitoring of noise during operation would be controlled by an Environmental Permit	N/A	Operation															Environmental Permitting regime	Chapter 9: Noise and Vibration (EN010166/APP/ 6.2.9) r Consents Agreements Position

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
																					Statement (EN010166/APP/ 3.3)
NV-12	The Proposed Development would be operated in line with appropriate standards, whilst the operator would implement and maintain an Environment Management System (EMS) which would be attested to ISO 14001. The EMS would outline requirements and procedures required so that the Proposed Development is operating to the appropriate standard.	N/A	Operation																		Requirement 13: OMEMP Chapter 9: Noise and Vibration (EN010166/APP/ 6.2.9) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)
NV-13	Following the findings of the further noise and vibration assessment, the undertaker can offer pre-condition surveys to the residential properties closest to noise /vibration generating activities.	N/A	Construction																		Requirement 4: CEMP Framework CEMP (EN010166/APP/ 6.5)
Traffic and Transport (TRA) - 1	Prior to construction of the Proposed Development, the undertaker will consider opportunities for zero / low emission construction / plant vehicles. This would include investigation of potential opportunities for alternative	N/A	Procurement																		Requirement 4: CEMP Requirement 5: Chapter 10: Traffic and Transport (EN010166/APP/ 6.2.10)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	fuels in the required vehicles to reduce the impact of road haulage during the construction phase.																	Construction Traffic	Framework CEMP (EN010166/APP/ 6.5)
TRA - 2	The Framework CTMP (EN010166/APP/6.6) sets out measures to control construction traffic. The Principal Contractor(s) will prepare and implement a detailed Construction Traffic Management Plan (CTMP), in general accordance with the Framework CTMP (EN010166/APP/6.6) .	N/A	Construction															Requirement 5: Construction Traffic	Chapter 10: Traffic and Transport (EN010166/APP/ 6.2.10) Framework CTMP (EN010166/APP/ 6.6)
TRA - 3	The Framework CWMP sets out measures to reduce the impact of workers travelling to and from the Main Development Area (MDA).	N/A	Construction															Requirement 5: Construction Traffic	Chapter 10: Traffic and Transport (EN010166/APP/ 6.2.10) Framework CWTP (EN010166/APP/ 6.7)
TRA - 4	The undertaker would provide alternative temporary access to the nature reserve and Site of Specific Scientific Interest (SSSI) for users	N/A	Construction															Article 15: Stopping up of streets, public rights	Chapter 10: Traffic and Transport

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	during the construction phase of the Proposed Development.																		of way and rights of navigation	(EN010166/APP/ 6.2.10) Draft DCO (EN010166/APP/ 3.1)
TRA - 5	A temporary diversion of FCC Public Right of Way (PRoW) No.66, in order to facilitate construction of the Proposed CO ₂ Connection pipeline where they intersect. This would be required to be in place prior to the temporary closure of the PRoW.	N/A	Construction																Article 15: Stopping up of streets, public rights of way and rights of navigation	Chapter 10: Traffic and Transport (EN010166/APP/ 6.2.10) Draft DCO (EN010166/APP/ 3.1)
TRA - 6	Communications such as letters and notices will be sent to those residential and business properties that are within close proximity of the Construction and Operation Area. This will provide the headline information likely to be of concern to local residents and businesses and the appropriate points of contact within the construction team.	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 7	Liaising with residents and ensuring that all issues are logged and acknowledged. Any issues will be	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation							
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment						
	investigated, and efficient and appropriate action taken.																											
TRA - 8	Installation of measures and practices that ensure all residents are safe through separation of the construction site and communal areas.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 9	Clear signage to inform regular and new users of the local highway that there are construction activities taking place.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 10	Measures to ensure that the enjoyment of vehicular and pedestrian access for residents is maintained.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 11	Physical management measures to ensure that activity within the Construction and Operation Area does not result in damage to the highway or deposit of site material.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 12	Providing access for emergency services in the event of an emergency situation.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 13	Any parking restrictions required during the movement of AILs. Where parking is currently permitted on the AIL delivery routes, temporary parking restrictions will be put in place in coordination with	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation										
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment							
	the relevant highway authority to prevent obstruction for the safe passage of AILs. Advanced notices and other public communications will be provided in these circumstances. Arrangements may need to be put in place with the police for the removal of any non-compliant vehicles which could obstruct AIL deliveries.																												
TRA - 14	At the A548 AIL access, a proprietary removable barrier system suitable for a high-speed dual carriageway will be installed in the A548 central reserve at the location of the original central reserve crossover at the proposed temporary junction location. In order to prevent misuse of this junction by unauthorised vehicles, this barrier will remain closed until the junction is needed for an AIL delivery. Traffic management measures will also be needed in the A548 eastbound verge to prevent unauthorised use of the temporary access outside the times of AIL deliveries. Potential solutions include a proprietary removable barrier, similar to that in the central reserve, or closely spaced removable bollards across the mouth of the access. Such	N/A	Construction																									Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
	measures will be agreed with FCC and detailed in the final CTMP(s).																					
TRA - 15	The traffic management regime will seek to minimise the traffic delays for significant events and for seasonal traffic in the area and will be coordinated with any adjacent roadworks or other traffic management arrangements.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 16	Permanent speed limits for the AIL delivery routes will remain as existing. Any temporary speed limits that are needed to undertake the construction and reinstatement of the direct AIL access off the A548, any accommodation works on the AIL delivery routes or traffic regulation measures to facilitate the movement of AIL delivery vehicles, would be put in place.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 17	During the construction phase, dedicated bankspeople may be required to manage the efficient and safe manoeuvring of HGV vehicles. In particular, bankspeople may be utilised during peak delivery times, to ensure HGV stacking occurs within the internal site and does not impact the local highway network in the form of Kelsterton Road or Allt Goch Lane.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	Bankspeople could then be used to co-ordinate the release of HGVs to / from access points to the Construction and Operation Area. Where practicable, site construction traffic will adopt a one-way system to minimising reversing. Where reversing is unavoidable, suitably qualified bankspeople would be employed to assist and oversee the manoeuvre.																			
TRA - 18	All delivery agents will report immediately to the gatehouse, whilst operatives and visitors to the premises would report to the site office. This would be communicated to all works contractors at a pre-start meeting. All operatives and visitors will be briefed by site staff on matters such as emergency procedures, assembly points, first aid and site rules.	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 19	Key site personnel contact details (including emergency out of hours contact number); an explanation of the Main Development Area activities; details of the construction traffic route; details of the working hours restrictions; details of the walking routes in and around the Construction and Operation Area; and an estimated programme of	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
	works must be displayed in the site supervisor's office and publicly viewable at the entrances to the Construction and Operation Area.																					
TRA - 20	Carriageway and lane restrictions will be used to create safe working space. Full closures may be required on various occasions for specific operations such as alterations to the A548 highway to facilitate the movement of AILs, or full or mobile closures may be necessary for the passage of AILs on the A548 or other routes from the Ellesmere Port, for example.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 21	Depending on the AIL delivery route that is adopted, it may be necessary to co-ordinate the road closures with other considerations, such as the need to co-ordinate with Network Rail for AIL deliveries passing through the Port of Mostyn.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 22	The National Cycle Network (NCN) Route 5 crosses the location of the proposed AIL access. At this location this is a shared cyclist and pedestrian route. For the safety of the cyclists and pedestrians, this section would be closed at the time of the AIL deliveries. During these times, temporary barriers	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation								
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment						
	would be installed, and banksperson would be on hand to ensure that cyclists do not cross the route taken by AIL vehicles.																											
TRA - 23	The Principal Contractor(s) and specialist AIL transport contractors will engage with bus operator(s) in advance of the AIL deliveries from the Port of Mostyn because the A458 eastbound bus stop may have to be temporarily closed for the safety of the bus operatives and passengers during the AIL delivery. The specialist AIL transport contractor will undertake an assessment as to whether any other bus stops on the AIL routes will need to be temporarily closed at the time of AIL deliveries. Advanced notices will be posted, and public announcements will be made in advance of any disruption to bus services.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 24	Strategic diversions may be required during AIL deliveries or during the construction of any accommodation works or the A548 direct AIL access. Strategic route diversions will be discussed and agreed with the relevant highway authority in advance of any road closures, where necessary.	N/A	Construction																								Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
	Diversion routes will be signed using scheme specific signing, and the Principal Contractor(s) or traffic management contractor may liaise with satellite navigation system providers to enable satellite navigation systems also recognise the approved routes. The closures and strategic diversions will be signed well in advance of the works on routes agreed with the relevant highway authorities to allow road users to make early decisions on route choices.																					
TRA - 25	Advance-warning road traffic signage will be erected to ensure all drivers approaching the Construction and Operation Area are aware of the construction access points. A site operative will carry out daily visual inspections of signage and complete a weekly record of checks including the inspection of the integrity of perimeter fencing, fencing signs and barriers as appropriate.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 26	Prior to the commencement of construction activities, a condition survey will be undertaken of the proposed routes for construction within the vicinity of the Proposed Development. The Principal	N/A	Construction																		Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	Contractor(s) will regularly inspect these routes including carriageways, kerbs and any footways and maintain a log of any damage caused by construction activities. This log would contain suitable information to identify the scale and location of the damage so that it can be reported to the relevant highway authority. The Principal Contractor(s) will arrange for the repairs to be carried out to the appropriate standards and within an agreed time frame, where damage to the roadway is attributed to traffic related to the Proposed Development.																			
TRA - 27	Prior to construction of the Proposed Development, the undertaker would consider opportunities for zero / low emission construction / plant vehicles. This will include investigation of potential opportunities for alternative fuels in the required vehicles to reduce the impact of road haulage during the construction phase.	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/ 6.6)
TRA - 28	The site supervisor will endeavour to ensure deliveries to the compound are received during off peak hours.	N/A	Construction																	
TRA - 29	FCC Highways department, National Highways, Cheshire West and Chester Council or North and Mid Wales Trunk	N/A	Construction																Requirement 5:	Framework CTMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters		
	Road Agent will be notified in advance during the time and date(s) of major plant deliveries / AIL depending on the AIL route options chosen from the land side delivery point. If any movements require a special order due to their size / weight, the specialist AIL transport contractor will provide the relevant highway authority with sufficient notice. The AIL movements must be planned and authorised in accordance with the relevant highway authority's system, forms and requirements.																		Construction Traffic	(EN010166/APP/6.6)
TRA - 30	A Local Liaison Committee will be set up prior to the commencement of construction. Details of the functions and membership of the Committee will be set out in the final CTMP(s).	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/6.6)
TRA - 31	It is proposed that a short written report is prepared by the Principal Contractor(s) on a six monthly basis and circulated to all key stakeholders. Any comments generated by the report would be circulated to all key stakeholders and a meeting may be held if required.	N/A	Construction																Requirement 5: Construction Traffic	Framework CTMP (EN010166/APP/6.6)
TRA - 32	It is proposed that sections of the car park would gradually be opened up as construction develops, with a defined	N/A	Construction																Requirement 5:	Framework CWTP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	number of construction worker car parking spaces to be provided during construction. Managing the number of parking spaces available on-site would help to control the number of vehicles and promote sustainable transport options. It would be the responsibility of the CWTP Co-ordinator working closely with the Site Manager, to determine the number of spaces to be provided.																		Construction Traffic	(EN010166/APP/6.7)
TRA - 33	Car parking at the Main Development Area and C&IEA would be monitored by the CWTP Co-ordinator, with restricted access. The Site Manager and the CWTP Co-ordinator would set the appropriate criteria for construction workers to receive a pre-allocated parking space.	N/A	Construction																Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/6.7)
TRA - 34	Contractors would be encouraged to provide minibuses for transporting their workers from the key points of construction worker origin to the Main Development Area and C&IEA. This would have the benefit of reducing the number of vehicular trips on the local road network. For example, many construction workers would find local accommodation at hotels and bed and breakfasts (B&B). They would be keen	N/A	Construction																Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
	to minimise their daily travel costs, and a minibus service would be an attractive means of transport to them. The location of accommodation chosen by these workers could provide suitable pick up locations for the minibus. Minibus routes could also be set up to collect workers that live locally from central pick up points and public transport interchanges, such as bus / coach stations and local railway stations.																					
TRA - 35	Each contractor would encourage the use of common hotels and B&B by workers that are not from the local area, to stimulate and sustain the use of shared transport modes such as minibuses. Each contractor would be requested to provide minibuses and to organise where the minibuses would pick up workers and at what times. This would be subject to agreement with the relevant authorities and third-parties.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 36	The key measure to increase the occupancy levels of vehicles would be to increase car sharing. This could be achieved through the establishment of a staff car sharing database, which would contain the home postcodes of staff and details of their shift patterns so that staff	N/A	Construction																		Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
	can be matched. In construction projects, car sharing is already popular amongst workers due to the financial and social benefits it provides. Indeed, it is expected that some workers, if not based locally, would be away from home for a specific length of time, welcoming the companionship of other colleagues.																					
TRA - 37	In emergencies, the CWTP Co-ordinator would provide a guaranteed lift home for car sharers e.g. by use of taxi or extension of any provided minibus route. The provision could be extended for emergency situations for staff that cycle to the Main Development Area and C&IEA.	N/A	Construction																		Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 38	Although cycling to the Main Development Area and C&IEA is likely to have limited appeal (due to carrying personal protective equipment (PPE) etc., secure parking for bicycles would be provided. Construction staff that cycle to work would also have access to shower and changing facilities and lockers to store clothing, cycle helmets etc	N/A	Construction																		Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
TRA - 39	An on-site storage facility would be provided by the contractor(s). This facility would encourage construction workers to store their tools/ PPE on-site. This would reduce the number of tools they would need to carry each day and would assist those workers who are considering cycling or car sharing as a potential travel mode.	N/A	Construction																Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 40	Details of the sustainable transport options available for accessing the Main Development Area and C&IEA would be provided in an information pack and sent to construction workers, prior to them starting work at the site. This would raise awareness of the initiatives being implemented and allow staff to register an interest in the schemes. The contractor would be responsible for ensuring all construction workers receive the information pack prior to starting work on site.	N/A	Construction																Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 41	All construction workers would receive an introductory meeting on the CWTP when they commence work, incorporated into the site safety briefing. It would include the provision of information on designated access and exit routes to the Main Development	N/A	Construction																Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation							
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment					
	Area and C&IEA, details of sustainable transport measures available for accessing the Main Development Area and C&IEA, and parking arrangements.																										
TRA - 42	The target is to achieve a minimum car occupancy of 2.33 workers per vehicle on average over the duration of the construction of the Proposed Development, unless otherwise agreed with FCC. Up until completion of construction of the Proposed Development, no more than one car or van should be parked on-site, within the Main Development Area and C&IEA for every two people registered on-site per day, unless otherwise agreed with FCC	N/A	Construction																							Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 43	The CWTP Co-ordinator would monitor parking utilisation at the Main Development Area and C&IEA, reviewing the split between cars, vans and minibuses. Ensuring that this target is met is dependent on the contractor encouraging workers to travel to and from the Main Development Area by sustainable options provided in the final CWTP. It is anticipated that monitoring would be undertaken on one day per month throughout construction, with the results recorded to enable review. If	N/A	Construction																							Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																	Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste	Cumulative Assessment				
	monitoring finds that the target is not being met, this would result in consideration of need for additional measures to be implemented to ensure the CWTP stays on course to meet its overall objectives.																							
TRA - 44	The CWTP Co-ordinator would be responsible for monitoring delivery of the CWTP, to oversee the efficient and effective execution of the measures and to refine the measures, where necessary, to cope with the changes in demand over the construction phase.	N/A	Construction																				Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 45	An important part of the monitoring strategy would be obtaining feedback from construction workers, FCC and local residents regarding any issues with construction worker traffic. The appointment of a CWTP Co-ordinator would provide an appropriate point of contact is available and can react to such feedback	N/A	Construction																				Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)
TRA - 46	Employees would be given the chance to offer their suggestions and ideas via a suggestion box/ an informal discussion with the CWTP Co-ordinator; while review meetings would be held at regular intervals to facilitate effective	N/A	Construction																				Requirement 5: Construction Traffic	Framework CWTP (EN010166/APP/ 6.7)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	management of any issues that may arise.																				
Terrestrial and Aquatic Ecology (TAE) - 1	The design of the Proposed Development will consider Important Ecological Features (IEF)s and will incorporate, where reasonably practicable, measures to reduce the potential for adverse effects.	N/A	Detailed Design																	Requirement 3: Detailed design	<p>Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11)</p> <p>Appendix 11-A: Ecological Impact Assessment Methodology (EN010166/APP/ 6.4)</p> <p>Design Principles Document (EN010166/APP/ 7.8)</p>
TAE - 2	The Proposed Development has been designed to provide Net Biodiversity Benefit (NBB). Following construction, the C&IEA would be used for NBB measures.	Monitoring of targeted habitat creation and enhance	Detailed Design																	Requirement 18: Detailed design	Chapter 11: Terrestrial and Aquatic Ecology

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation								
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment					
	A detailed Off-Site NBB Plan must be developed in general accordance with the Offsite Net Benefit for Biodiversity and Green Infrastructure Strategy Rev 00 (EN010166/APP/6.14).	nt measures at Gronant Fields																									(EN010166/APP/6.2.11) Green Infrastructure Statement (EN010166/APP/6.11) Offsite Net Benefit for Biodiversity and Green Infrastructure Strategy Rev 00 (EN010166/APP/6.14) Outline LEMP (EN010166/APP/6.9)
TAE - 3	Lighting will be sited or screened in such a way as to reduce illumination on adjoining sensitive habitats to minimise	N/A	Detailed Design																							Requirement 3: Detailed design	Chapter 11: Terrestrial and Aquatic Ecology

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	effects on receptors sensitive to light impacts where practicable.																			(EN010166/APP/6.2.11) Lighting Strategy (EN010166/APP/7.22)
TAE - 4	The final stack height for the Proposed Development has been optimised to aid dispersion of pollutants, with consideration given to minimisation of ground-level air quality impacts, including on relevant biodiversity and nature conservation features.	N/A	Detailed Design																	Chapter 8: Air Quality (EN010166/APP/6.2.8) Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Chapter 15: Landscape and Visual (EN010166/APP/6.2.15) Draft DCO (EN010166/APP/3.1)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
TAE - 5	Permanent habitat loss to be mitigated with replacement planting within the Order limits in advance of construction activities where possible and through compensation off-Site.	N/A	Detailed Design																	Requirement 11: Curlew mitigation and monitoring plan	<p>Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11)</p> <p>Report to Inform Habitats Regulations Assessment (EN010166/APP/ 6.12)</p> <p>Curlew Mitigation Strategy (EN010166/APP/ 6.13).</p>
TAE - 6	Following analysis of further survey results to support with obtaining Letters of No Impediment from Natural Resources Wales (NRW) for protected species (where applicable), additional species-specific mitigation would be incorporated into the design, as appropriate.	N/A	Detailed Design																	Legislative environmental controls	<p>Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11)</p> <p>Consents and Agreement</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																				Position Statement (EN010166/APP/3.3)
TAE - 7	Not used																			
TAE - 8	Not used																			
TAE - 9	All relevant protected species legislation would be complied with during the construction phase. Where relevant, licenses would be sought from NRW to allow works to proceed where they impact protected species.	N/A	Construction																	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/A PP/6.5) Consents Agreements Position Statement (EN010166/APP/3.3)
TAE - 10	The ground excavated during construction of the Proposed CO ₂ Connection would be reinstated after construction to its pre-existing habitat	N/A	Construction																	Requirement 4: CEMP Chapter 11: Terrestrial and Aquatic Ecology

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	condition where practicable. Existing vegetation lost/disturbed would be replanted/replaced.																			(EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5)
TAE - 11	Additional sediment control measures would be in place around the Kelsterton Brook/Old Rockcliffe Drain culvert so construction works do not result in untreated water entering the culvert as a pathway to the River Dee.	N/A	Construction																	Requirement 4: CEMP Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
TAE - 12	There would be retention of, and appropriate stand-offs (described in Water Environment and Flood Risk	N/A	Construction																	Requirement 4: CEMP Chapter 11: Terrestrial and Aquatic

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	Measures) from all waterbodies/courses (including the Allt-Goch Brook, Allt-Goch Tributary and Lead Brook.																			Ecology (EN010166/APP/ 6.2.11) Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5)
TAE - 13	Minor works (if required) within the Electrical Connection Corridor would be carried out via existing access points or within the existing substation.	N/A	Construction																Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP (EN010166/APP/ 6.5)
TAE - 14	Lighting would be restricted to focused point-use where reasonably practicable.	N/A	Construction																Requirement 4: CEMP	Chapter 11: Terrestrial and

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
																						(EN010166/APP/7.10)
TAE - 16	All habitats subject to temporary impacts during construction would be reinstated. Where appropriate, well-established plant stock would be used to reduce the time taken to restore habitats to their pre-construction condition. Additionally, vegetation would be protected from tracked construction vehicles with ground protection mats where applicable.	N/A	Post-Construction																			Requirement 10: LEMP Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Outline LEMP (EN010166/APP/6.9)
TAE - 17	Habitat to be retained would be protected from any direct effects of the construction works through appropriate measures such as (but not restricted to) demarcation zones and toolbox talks delivered by the ECoW.	N/A	Construction																			Requirement 4: CEMP Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5) Outline LEMP (EN010166/APP/6.9)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
TAE - 18	<p>Precautionary working methods would be put in place prior to and during construction for the purposes of avoiding impacts on named species and to comply with relevant legislation.</p> <p>Prior to the start of the construction works the ECoW would deliver a pre-works briefing to all site staff. This would detail the precautionary working methods to be implemented, what to do if an animal is found on site and how to identify the species that maybe present onsite</p>	N/A	Construction																Requirement 4: CEMP	<p>Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p>
TAE - 19	<p>Prior to the start of the construction works the ECoW would deliver a pre-works briefing to all site staff. This would detail the precautionary working methods to be implemented, what to do if an animal is found on site and how to identify the species that maybe present onsite.</p>	N/A	Construction																Requirement 4: CEMP	<p>Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p>
TAE - 20	<p>All clearance of suitable vegetation to be done outside the breeding season (typically March to August inclusive for</p>	N/A	Construction																Requirement 4: CEMP	<p>Chapter 11: Terrestrial and Aquatic</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	<p>most species), where possible. If not possible, the ECoW would check the working area for nests before works commence. If active nests are discovered through this process, then the ECoW would advise on appropriate mitigation to ensure that these are not impacted by construction activities. All relevant works would be completed in accordance with this advice and under an ecological watching brief. Birds may be dissuaded from nesting in construction/site access routes by removing vegetation from the desired area before the breeding season commences. Where this is not possible bird deterrent measures would be deployed to deter birds from nesting, followed by the completion of a pre-works survey to check for the presence of nests. In some cases a combination of measures may be required (to be advised by the ECoW) such as to prevent ground nesting species nesting on bare ground after vegetation removal. If Schedule 1 bird species are found breeding within the working area, or close enough to the working area that works would result in disturbance of the</p>																	<p>Ecology (EN010166/APP/6.2.11)</p> <p>Framework CEMP (EN010166/APP/6.5)</p>	

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	breeding birds, works would stop immediately and NRW would be advised																				
TAE - 21	Vegetation would be removed in a two-stage cut. The first cut would take vegetation down to 150 mm. Any cuttings would be removed from the works area. The second cut would be performed down to ground level at least 72 hours after the first cut to allow any animals present chance to move away from the area. Any animals found would be moved out of the works area with gloved hands and released in similar habitat to where they were found outside the area of works.	N/A	Construction																	Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP (EN010166/APP/ 6.5)
TAE - 22	In areas where there is a low risk of encountering great crested newts on site (arable, modified grassland and hedgerow within the Proposed CO ₂ Corridor) an ECoW would be present for any vegetation removal. Vegetation would be removed in a two-stage cut. The first cut would take vegetation down to 150 mm. Any cuttings would be removed from the works area. After the first cut the ECoW would hand search the works area focusing on any suitable resting sites for great crested newt before the second cut down to ground	N/A	Construction																	Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	level is performed. If a great crested newt is found then all works in the area would cease and a mitigation licence for the works would be sought from NRW.																				Consents Agreements Position Statement (EN010166/APP/ 3.3)
TAE - 23	Any animal hole or burrow found within the construction boundary would be inspected by the ECoW who would advise on the course of action to be taken. A 30 m buffer would be maintained from any active badger sett during the works should this be discovered (to date no badger setts have been recorded). If this is not possible then a licence for full or partial closure of the sett would be required from NRW prior to commencement of the works.	N/A	Construction																	Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP (EN010166/APP/ 6.5)
TAE - 24	Minimum buffer zone of approximately 30 m (which may be reduced subject to findings and assessment by an appropriately qualified bat licensed ecologist) from any retained trees with suitability for roosting bats, or further surveys to be carried out where there is potential for direct impacts.	N/A	Construction																	Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
																					(EN010166/APP/6.5)	
TAE - 25	All excavations would be covered overnight, or where this is not practicable, a means of escape would be fitted e.g. battered soil slope or scaffold plank, to provide an escape route should any animals (e.g. reptiles, badger, otter, hedgehog) stray into the construction site and fall into an excavation	N/A	Construction																		Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5)
TAE - 26	An Invasive Species Management Plan (ISMP) survey would be updated prior to construction to determine the current location and extent of plant Invasive Non-Native Species (INNS), and to inform specification of the ISMP. If determined as necessary through this survey and after consideration of other available plant and animal INNS data, an ISMP would be prepared to accompany the final CEMP and would be discussed with relevant stakeholders.	N/A	Construction																		Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5)
TAE - 27	Preconstruction update surveys would be carried out for protected species where relevant or necessary.	N/A	Construction																		Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment
																					Ecology (EN010166/APP/6.2.11)	Framework CEMP (EN010166/APP/6.5)
TAE - 28	A fish rescue may be required under an FR2 permit granted by NRW during construction where de-watering or over-pumping is required. Where any pumping is required, Eel Regulations 2009 compliant screens would be used on any pump used for drain-down or over-pumping of watercourses	N/A	Construction																		Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5) Consents Agreements Position Statement (EN010166/APP/3.3)
TAE - 29	Where there are likely to be direct impacts to watercourses or waterbodies	N/A	Construction																		Requirement 4: CEMP	Chapter 11: Terrestrial and

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	it is advised that key migration periods are avoided wherever practicable e.g. April-June and September – November inclusively for eel																			Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP (EN010166/APP/ 6.5)
TAE - 30	Monitoring of species present during and post construction	Monitoring of species	Construction																Requirement 10: LEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Outline LEMP (EN010166/APP/ 6.9)
TAE - 31	Additional measures to minimise noise would be considered, if necessary, at detailed design stage once a contractor is appointed and a full list of plant is available. Such measures could include jackets on pneumatic drills, acoustic covers on compressors and shrouds on piling rigs and cranes.	N/A	Construction																Requirement 4: CEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation				
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment		
																								(EN010166/APP/6.5)
TAE - 32	Works would be scheduled to avoid or reduce noise and visual disturbance impacts, particularly on Special Protection Area (SPA) / Ramsar site bird species	N/A	Construction																					Requirement 4: CEMP Framework CEMP (EN010166/APP/6.5)
TAE - 33	Measures to deliver compliance with industry good practice and environmental protection legislation during both construction and operation (e.g. in relation to prevention of surface and groundwater pollution, fugitive dust management, noise prevention or amelioration) will be in accordance with National Policy Statement (NPS) EN-1.	N/A	Construction, Operation																					Requirement 4: CEMP Requirement 10: LEMP Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/6.2.11) Framework CEMP (EN010166/APP/6.5) Consents Agreements Position

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation				
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment	
																							Statement (EN010166/APP/ 3.3)
TAE - 34	A final version of the Outline LEMP (EN010166/APP/6.9) will be prepared and approved by FCC in advance of the construction/operation of the Proposed Development for habitat management and monitoring of retained and created habitats.	N/A	Construction, Operation																			Requirement 10: LEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Outline LEMP (EN010166/APP/ 6.9)
TAE - 35	Monitoring of habitats, such as the Saltmarsh within the surface water outfall area, post-construction to feedback into the management of those areas within the Order limits. This will be detailed in the Saltmarsh Method statement.	Monitoring of habitats	Operation																			Requirement 4: CEMP Requirement 10: LEMP	Chapter 11: Terrestrial and Aquatic Ecology (EN010166/APP/ 6.2.11) Outline LEMP (EN010166/APP/ 6.9)
TAE – 36	Construction is to be undertaken following details of the offsetting measures for Curlew (<i>Numenius arquata</i>) associated with the Dee Estuary / Aber Dyfrdwy Special	N/A	Construction																			Requirement 11: Curlew Mitigation and Monitoring Plan	Curlew Mitigation Strategy (EN010166/APP/ 6.13)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
TAE – 38	The Proposed Development includes a specific Maintenance Laydown Area within the operational design which would be used to support the habitat management requirements. In addition, this area would be used during outages to ensure that there is no encroachment of laydown areas on to habitats created in accordance with the Outline LEMP (EN010166/APP/6.9)	N/A	Operation																Requirement 13: Operational and maintenance environmental management plan (OMEMP) Requirement 10: LEMP	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4) Outline LEMP (EN010166/APP/6.9)
TAE - 39	Upon the end of management arrangements detailed within the Conservation Areas Management Plan for the exiting Connah's Quay Power Station, an updated Conservation Areas Management Plan would be prepared and submitted to FCC and NRW for approval prior to the commencement of operation. This updated Conservation Areas Management Plan would be reviewed and updated at a frequency to be agreed with FCC and NRW and would remain in place until the point of the completion of the decommissioning of the CQLCP Abated Generating	N/A	Operation																Requirement 13: Operational and maintenance environmental management plan (OMEMP)	Appendix 4-A: Operation and Maintenance Mitigation Register (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	Station, unless otherwise agreed with FCC and NRW.																				
TAE – 40	Prior to the installation of the acoustic fencing, reptile and amphibian fencing should be implemented around the ecological safeguarding zone following displacement to prevent reptiles from being harmed by the works. Following clearance and fencing, matting may be used within the cleared and fenced construction area as required for access / ground protection, under ECoW oversight.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
TAE - 41	The ecological safeguarding zones within both the Main Development Area and the C&IEA should be managed accordingly to maintain and/or enhance suitability for reptiles. This may include implementing sufficient habitat management to these areas to prevent them from evolving into dense scrub habitat and introducing new refugia into these areas such as log piles.	N/A	Construction																	Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
TAE - 42	A saltmarsh implementation and monitoring plan will be developed in general accordance with the Saltmarsh	N/A	Construction / Operation																	Requirement 22: Saltmarsh Creation	Saltmarsh Creation Strategy

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	Creation Strategy (EN010166/APP.6.16) demonstrating how and when the managed retreat will be created before any loss of saltmarsh.																			(EN010166/APP.6.16)
TAE - 43	Ground protection or track matting will not be installed on habitats suitable for reptiles or amphibians prior to the implementation of ecological mitigation (including staged vegetation clearance and installation of reptile fencing under ECoW supervision). Ground protection or track matting may then be used within cleared and fenced C&IEA and Main Development Area, under ECoW supervision.	N/A	Construction																Requirement 4: CEMP	Framework CEMP (EN010166/APP/6.5)
Marine Ecology (ME) - 1	As part of the drainage design, appropriate pollution measures will be implemented and in place within the drainage network in the form of full retention fuel interceptors, shut-off valves and fire suppression / contaminated water tanks.	N/A	Detailed Design																Requirement 3: Detailed design	Chapter 12: Marine Ecology (EN010166/APP/6.2.12) Design Principles Document (EN010166/APP/7.8)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment
ME - 2	A Marine Invasive Non-Native Species Management Plan is to be developed by the Principal Contractor(s) prior to the start of construction in areas below the Mean High Water Springs. This plan provides a framework for the prevention, detection and control of the introduction and spread of non-native species in the marine environment. The Marine Non-Native Species Management Plan must also include an updated Biosecurity Risk Assessment utilising NRW's Marine Invasive Non-native Species Biosecurity Risk Assessment and Management Plan template.	N/A	Construction, Operation, Decommissioning																		Requirement 4: CEMP Requirement 13: OMEMP Requirement 17: DEMP	Appendix 12-E: Marine Biosecurity Risk Assessment (EN010166/APP/6.4) Framework CEMP (EN010166/APP/6.5) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
ME - 3	A Pollution Prevention Plan, including an emergency spill plan which will be implemented during all stages of the Proposed Development.	N/A	Construction, Operation, Decommissioning																		Requirement 4: CEMP Requirement 13: OMEMP Requirement 17: DEMP	Chapter 12: Marine Ecology (EN010166/APP/6.2.12) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment	
																							(EN010166/APP/6.5) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
ME - 4	Suitable pumps, settlement tanks, and filters to filter all water being pumped / discharged from excavations into existing drains will be provided. Runoff from open excavations will not enter surrounding drainage system without being treated.	N/A	Construction																			Requirement 4: CEMP Requirement 7: Construction Surface and Foul Water Drainage	Chapter 12: Marine Ecology (EN010166/APP/6.2.12) Framework CEMP (EN010166/APP/6.5)
ME - 5	All discharged water (rainwater and groundwater) from pumping will be treated and tested before re-infiltration. Such water will be disposed of as construction site run-off having first passed through a settlement tank or filtration system where appropriate	N/A	Construction																			Requirement 4: CEMP Requirement 7: Construction Surface and Foul Water Drainage	Chapter 12: Marine Ecology (EN010166/APP/6.2.12) Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
ME - 6	All vessels used during the construction of the Proposed Development will be required to adhere to the International Convention for the Control and Management of Ships' Ballast Water and Sediments with the aim of preventing the spread of marine INNS and the International Maritime Organization (IMO) Guidelines for the control and management of ships' biofouling to minimise the transfer of invasive aquatic species (Biofouling Guidelines).	N/A	Construction																	Requirement 4: CEMP	Chapter 12: Marine Ecology (EN010166/APP/ 6.2.12) Framework CEMP (EN010166/APP/ 6.5)
ME - 7	The following construction best practice measures are relevant to this assessment and are to be adopted by the Proposed Development: <ul style="list-style-type: none"> International Regulations for Preventing Collisions at Sea; International Convention for the Prevention of Pollution from Ships (MARPOL Convention 73/78); IMO Guidelines for the control and management of ships' biofouling to minimise the transfer of invasive aquatic species (Biofouling Guidelines); and 	N/A	Construction																	Requirement 4: CEMP	Chapter 12: Marine Ecology (EN010166/APP/ 6.2.12) Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	<ul style="list-style-type: none"> International Convention for the Control and Management of Ships' Ballast Water and Sediments with the aim of preventing the spread of marine INNS. 																		
ME – 8	<p>Works during the construction phase should preferably be carried out during daylight hours to avoid the need to use ALAN or where this is not possible then lights should be directed away from watercourses and bodies as far as reasonably practicable so that fish migration, spawning and feeding is not disrupted.</p> <p>Where only daylight working is not feasible, or ALAN cannot be directed entirely away from waterbodies it is advised that key migration periods are avoided.</p>	N/A	Construction																<p>Chapter 12: Marine Ecology (EN010166/APP/ 6.2.12)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p>
Water Environment and Flood Risk (WEFR) – 1	Temporary drainage systems would be designed to provide suitable protection measures for watercourses.	N/A	Construction															Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)
WEFR – 2	The permitted abstraction and discharge parameters in relation to cooling water would be maintained. abstraction would	N/A	Operation															Requirement 13: OMEMP	Chapter 13: Water Environment

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					Register (EN010166/APP/ 6.4)
WEFR – 4	Standard construction practices will be included in the CEMP to minimise potential impacts on the water environment, including principles for managing pollution risk, relevant good practice guidance, and secondary consent requirements. The CEMP will also include control and mitigation measures for accidental spillages, management of flood risk.	N/A	Construction																		Requirement 4: CEMP Framework CEMP (EN010166/APP/ 6.5)
WEFR – 5	A Water Management Plan (WMP) will be annexed to the Final CEMP which will outline the mitigation measures necessary to avoid, prevent and reduce adverse effects where possible upon the local surface water (and groundwater) environment during construction. The WMP will include an outline of responsibilities with regard to water management, required water quality monitoring, pollution prevention measures, training requirements for construction workers with regard to the water environment, an outline of likely relevant permissions and consents	N/A	Construction																		Requirement 4: CEMP Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	required, and a Pollution Incident and Response Plan.																				
WEFR – 6	Where possible, earthworks would be undertaken during the drier months of the year and periods of wet weather avoided to manage fine sediment in surface water runoff. When earthworks during wet weather cannot be avoided a Drainage Management Strategy would include measures to control the movement of construction run off.	N/A	Construction																	Requirement 4: CEMP Requirement 7: Construction Surface and Foul Water Drainage	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5)
WEFR – 7	Implementation of a Pollution Prevention and Emergency Incident Response Plan to manage construction chemical spillage risk.	N/A	Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					(EN010166/APP/6.5)
WEFR – 8	A Flood Risk Management Plan will be produced to detail the response to an impending flood event.	Monitoring of weather forecasts and NRW Flood warnings	Construction																		Requirement 4: CEMP Requirement 8: Flood risk mitigation Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 9	Construction materials to be stored outside of the 1 in 200 year (0.5% AEP) extent for areas at tidal flood risk and outside of the 1 in 100 year (1% AEP) extent for areas at fluvial flood risk. If areas located within Flood Zone 3 are to be utilised for the storage of construction materials, this will be done in accordance with the applicable flood risk activity regulations, if required. Welfare facilities and staff car park will be located outside of the modelled tidal 1 in 200 year (0.5% AEP) extent plus 2074 climate change extent, see FCA (Appendix 13-C: Flood	N/A	Construction																		Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	<p>Consequences Assessment (EN010166/APP/6.4)); connectivity would be maintained between the floodplain and the adjacent watercourses;</p> <p>During the construction phase, the Principal Contractor(s) will monitor the weather forecasts daily, and review the weekly and monthly weather forecasts each week, and plan works accordingly. For example, works in the channel of any watercourses will be avoided or halted were there to be a significant risk of high flows or flooding.</p> <p>The construction laydown area site office and supervisor will be notified of any potential flood occurring by use of the Floodline Warning Service or equivalent service.</p>																				
WEFR – 10	A water quality monitoring programme will be undertaken during construction. If pollution is identified, appropriate action will be taken in line with the Pollution Prevention Plan.	Water quality monitoring programme to be	Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
		agreed with NRW																				Framework CEMP (EN010166/APP/6.5)
WEFR – 11	Monitoring of groundwater levels during and after construction	Monitoring of groundwater levels during and after construction	Construction, operation																		Requirement 4: CEMP Requirement 13: OMEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
WEFR – 12	Where dewatering is required, a dewatering scheme will be developed prior to construction to demonstrate that there is an effective strategy to manage	N/A	Operation																		Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	water arising from the operations and, where required, sufficient proposals to treat the water prior to controlled discharge. The Dewatering Scheme will demonstrate that there is an effective strategy in which to manage water rising from construction. Sufficient proposals to treat the water may be required prior to controlled discharge.																			(EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5)
WEFR – 13	A groundwater abstraction licence may be required for construction activities (i.e. dewatering) depending on the abstraction volume (>20m ³ /d) and duration of abstraction. The proposed discharge of any water pumped out of excavations may be subject to a separate consent under the Environmental Permitting (England and Wales) Regulations 2016. An approved environmental permit would be required for all pumping operations (before dewatering or discharges commence) if not exempt under the Water Abstraction and Impounding (Exemptions) Regulations 2017. Water would never be pumped directly to a watercourse or be allowed to directly enter a watercourse.	N/A	Construction																Requirement 4: CEMP Environmental Permitting (England and Wales) Regulations 2016	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5) Consents Agreements Position Statement (EN010166/APP/ 3.3)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
WEFR – 14	The piling design would include method statements that are informed by the Foundation Works Risk Assessment (FWRA). These method statements would outline specific measures for pollution prevention, which would include techniques for avoiding the creation of flow paths between groundwater and/or contaminated soils. The FWRA would be sent to the local planning authority following consultation with NRW.		Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5)
WEFR – 15	A Site Waste Management Plan would be developed, in accordance with the Framework Site Waste Management Plan (EN010166/APP/6.5) , to manage and outline measures to control earthworks given the risk of historical contamination.	Pre-construction condition surveys	Pre-Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Framework CEMP (EN010166/APP/ 6.5)
WEFR – 16	The works within the marine environment would be subject to a Marine Licence.	N/A	Construction																	Marine Licence	Chapter 13: Water Environment and Flood Risk

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																				(EN010166/APP/6.2.13) Consents Agreements Position Statement (EN010166/APP/3.3)
WEFR – 17	A Flood Risk Activity Permit (FRAP) would be required for any permanent or temporary works in, over, under or within 16 m of a tidal main river, or within 16 m of any flood defence structure on that river, or within a flood plain.	N/A	Construction																	Flood Risk Activity Permit Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Consents Agreements Position Statement (EN010166/APP/3.3)
WEFR – 18	Topsoil will be removed and stored separately to the subsoil. There would be no storage of materials within 20 m of any open watercourse or within any NRW Flood Mapping for Planning	N/A	Construction																	Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	<p>infrastructure at the River Dee, works to the culverts beneath the CQLCP Abated Generating Station and potentially any crossings of field ditches/drains to convey pipelines or for access</p> <p>For any field ditches (assumed less than approximately 5 m wide from bank top to bank top) the buffer zone would be 10 m from the centre line of the watercourse. For ponds and lakes, the buffer applies from the edge of the water at typical levels.</p>																			
WEFR – 21	<p>Allt-Goch Tributary is located along the western boundary of the Proposed CO₂ Corridor. A buffer of at least 10 m from this watercourse would be maintained, with no storage of materials within the mapped floodplain.</p>	N/A	Construction																Requirement 4: CEMP	<p>Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p>
WEFR – 22	<p>Along the Proposed CO₂ Connection pipeline route within the Proposed CO₂ Connection Corridor, the ground would be reinstated with stored topsoil and</p>	N/A	Construction																Requirement 4: CEMP	<p>Chapter 13: Water Environment and Flood Risk</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	subsoil following trenching, within the same year as construction (where practicable) should weather conditions allow. Restoration activities would include reseeded of pastureland and reinstatement of field boundaries.																				(EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 23	All relevant permits and consents would be sought from NRW, Sustainable Drainage System (SuDS) Approval Body (SAB) and the Lead Local Flood Authority (LLFA), where necessary, as detailed in the Consents Agreements Position Statement (EN010166/APP/3.3) document.	N/A	Construction																		Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Consents Agreements Position Statement (EN010166/APP/3.3)
WEFR – 24	Any works associated with the proposed surface water outfall would incorporate good practice construction guidance. Furthermore, the location, position and orientation of a new drainage outfall would be carefully determined and informed by a hydromorphological survey to minimise any adverse local	N/A	Construction																		Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	sediments until the watercourse has returned to a settled state.	undertaken prior to, during and following construction activity																			(EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 27	Any diverted culverts would be designed appropriately to maintain connectivity along watercourses for aquatic species. All culverts to convey watercourses would be set 150 mm below bed level to allow sedimentation and a naturalised bed to form.	N/A	Construction																		Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 28	Temporary drainage systems will be designed to provide suitable protection measures for watercourses including a suitable stand-off distance. New areas of hardstanding associated with all the compounds will require regular inspections of the drainage system associated with the new facilities (as well as before and after storm events)		Construction																		Requirement 4: CEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
	so that site runoff is adequately managed.																				(EN010166/APP/6.5)
WEFR – 28	The storage of hazardous or potentially polluting materials would be in a separate secure, and where appropriate bunded, area. Material data sheets would be available for all these materials and the Control of Substances Hazardous to Health (COSHH) assessments kept within the relevant risk assessment for the task.	N/A	Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 29	In the event that contamination is identified within the Main Development Area, monitoring of any discharge to the River Dee or other surface water receptors should be carried out on a regular basis so that no contamination enters the estuary.	Targeted monitoring at relevant receptors	Construction																	Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP (EN010166/APP/6.5)
WEFR – 30	The cooling water discharge will be consistent with the operation of the existing Connah's Quay Power Station in terms of temperature and water	N/A	Operation																	Requirement 13: OMEMP	Chapter 13: Water Environment and Flood Risk

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	quality, and would comply with the existing environmental permit limits.																		Environmental Permitting (England and Wales) Regulations 2016	(EN010166/APP/6.2.13) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
WEFR – 31	Wastewater will be collected for transfer off-site or treated to meet environmental quality standards for ammonia and other substances in an on-site wastewater treatment plant, prior to discharge to the River Dee.	N/A	Operation																Requirement 13: OMEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
WEFR – 32	Sewage will be treated at a new system on site, with treated black and grey water either discharged to the River Dee with main cooling water purge discharge	N/A	Operation																Requirement 13: OMEMP	Chapter 13: Water Environment and Flood Risk

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	or to be removed by specialist contractor.																				(EN010166/APP/6.2.13) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
WEFR – 33	Where any substance could pose a risk to the environment through an uncontrolled release (e.g. surface water drains), the substance would be stored within appropriate containment facilities including impermeable concrete surfaces, isolated drainage areas and appropriately designed and sized bunds.	N/A	Operation																		Requirement 6: Surface water drainage Requirement 13: OMEMP Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4) Appendix 13-D: Outline Surface Water Drainage

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					Appendix 13-D: Outline Surface Water Drainage Strategy (EN010166/APP/ 6.4)
WEFR – 37	A Flood Emergency Response Plan will be developed to ensure the safety of the Main Development Area is maintained in the event of a flood.	N/A	Operation																		Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)
WEFR – 38	A Water Quality Risk Assessment for discharges to the River Dee will be undertaken if this option is taken forward, once details of effluent quality are available.	N/A	Operation																		Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	existing piped surface water systems. If it is deemed viable by the undertaker and FCC, it will be the preferred drainage solution as it will avoid the loss of qualifying habitat features of the SAC/saltmarsh. The results of this modelling must be provided as part of the surface water drainage strategy for the relevant stage of the authorised development in justifying the final selected strategy.																		water drainage	Strategy (EN010166/APP/ 6.4)
Geology and Ground Conditions (GaGC) – 1	Secondary containment of operational materials, including chemicals, fuels and oils, appropriate to the level of risk would be included in the detailed design.	N/A	Detailed Design																Requirement 3: Detailed Design	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14) Design Principles Document (EN010166/APP/ 7.8)
GaGC – 2	The design of the Proposed Development includes measures that would contain and control any releases of contaminants to ground and surface and foul drainage network.	N/A	Detailed Design																Requirement 3: Detailed Design	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	good practice) and storage regulations. Tanks and dispensing pumps will be locked when not in use to prevent unauthorised access.																				Framework CEMP (EN010166/APP/ 6.5)
GaGC - 10	Any hazardous materials would be stored in designated locations with specific measures to prevent leakage and the release of their contents. This would include a requirement for storage areas to be set back an appropriate distance from surface water features / drains to prevent any uncontrolled discharge (and take into consideration the positions of any groundwater abstraction wells), on an impermeable base with an impermeable bund that has no outflow and is of adequate capacity to contain at least 110% of the contents. Valves and trigger guns would be protected from vandalism and kept locked when not in use.	N/A	Construction																	Requirement 4: CEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14) Framework CEMP (EN010166/APP/ 6.5)
GaGC - 11	Only well-maintained plant would be used during construction to minimise the potential for accidental pollution from leaking machinery or damaged equipment. Static machinery and plant are expected to be stored in hardstanding areas when not in use	N/A	Construction																	Requirement 4: CEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					Framework CEMP (EN010166/APP/6.5)
GaGC - 13	If unexpected soil or groundwater contamination is encountered, the affected works would stop to enable appropriate people to be notified, and further characterisation and risk assessment to be undertaken before remediation or mitigation proposals are agreed with all stakeholders.	N/A	Construction																		Requirement 4: CEMP Framework CEMP (EN010166/APP/6.5)
GaGC - 14	In the event that unacceptable risks in relation to contamination are identified, or encountered during construction, and routing through these areas is unavoidable, specific mitigation measures may be required in the form of treating / remediating contamination.	Potential requirement for further ground investigation	Construction																		Requirement 4: CEMP Framework CEMP (EN010166/APP/6.5)
GaGC - 15	Any Made Ground found to be contaminated with asbestos would	N/A	Construction																		Requirement 4: CEMP Chapter 14: Geology and

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	disposal facility would be determined and Waste Acceptance Criteria (WAC) analysis undertaken, if required.																			Framework CEMP (EN010166/APP/6.5)
GaGC – 18	Operational materials, including chemicals, fuels and oils (acetylene, lubricating oils, distillate fuels, or other fuels), would be stored at the Proposed Development. In common with other modern infrastructure development, secondary containment appropriate to the level of risk would be included in the detailed design		Operation																Requirement 13: OMEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/6.2.14) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
GaGC - 19	Good housekeeping and management practices (such as operating an accredited Environmental Management System (EMS), which would detail procedures for chemical storage, spill response, pollution incident response etc.) would be adopted and adhered to through the operational lifetime to minimise impacts to soil and groundwater	N/A	Operation																Requirement 13: OMEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/6.2.14) Appendix 4-1: Operational / Maintenance

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation			
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment	
																						Mitigation Register (EN010166/APP/ 6.4)	
GaGC - 20	To minimise the effects on soil resources during any earthworks, including materials management following foundation construction and excavation for the Proposed Development, high standards of soil handling and management would be employed with a view to minimising where possible the double handling of soils and the extent to which exposed soils would be left vulnerable to erosional processes. Guidelines are published in documents such as DEFRA's Construction Code of Practice for the Sustainable Use of Soils on Construction Sites (2009) (Ref 7) and Good Practice Guide for Handling Soils in Mineral Workings (Ref 8)	N/A	Construction																			Requirement 4: CEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14) Framework CEMP (EN010166/APP/ 6.5)
GaGC - 21	A detailed desk study will be undertaken to confirm the final mitigation measures required to mitigate the risks posed by unexploded ordnance (UXO) during construction. These measures would be included within the final CEMP(s) to be prepared by the Principal Contractor(s).	N/A	Construction																			Requirement 4: CEMP	Chapter 14: Geology and Ground Conditions (EN010166/APP/ 6.2.14)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
LaV - 3	The development would be designed to reduce unnecessary light spill beyond the Main Development Area boundary.	N/A	Detailed Design																	Requirement 3: Detailed design	Chapter 15: Landscape Visual (EN010166/APP/ 6.2.15) Lighting Strategy (EN010166/APP/ 7.22)
LaV - 4	Suitable materials will be used, where reasonably practicable, in the construction of structures to reduce reflections and to assist with breaking up the massing of the buildings and structures.	N/A	Procurement																	Requirement 3: Detailed design	Chapter 15: Landscape Visual (EN010166/APP/ 6.2.15) Design Principles Document (EN010166/APP/ 7.8)
LaV - 5	The Outline LEMP (EN010166/APP/6.9) outlines measures put in place for the reinstatement and management of land that has been used for construction.	N/A	Post-Construction																	Requirement 10: LEMP	Chapter 15: Landscape Visual (EN010166/APP/ 6.2.15)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	in Schedule 1 of the Draft DCO (EN010166/APP/3.1)) .																			<p>Framework CEMP (EN010166/APP/ 6.5)</p> <p>Draft DCO (EN010166/APP/ 3.1)).</p>
Terrestrial Heritage (TH) - 1	A proportionate programme of archaeological investigation, recording and reporting is to be undertaken, in advance of construction, in accordance with the scope and methodology set out in the Overarching WSI for Terrestrial and Marine Heritage Mitigation (EN010166/APP/6.8) which has been agreed with CPAT (Heneb) and the RCAHMW.	N/A	Pre-Construction																Requirement 10: Archaeology	<p>Chapter 17: Terrestrial Heritage (EN010166/APP/ 6.2.17)</p> <p>Overarching Written Scheme of Investigation for Terrestrial and Marine Heritage Mitigation (EN010166/APP/ 6.8)</p> <p>Draft DCO (EN010166/APP/ 3.1).</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
Marine Heritage (MH) – 1	The Framework CEMP (EN010166/APP/6.5) will be implemented to ensure good site practice and management to minimise impacts on marine heritage.	N/A	Construction																	Requirement 4: CEMP	Chapter 18: Marine Heritage (EN010166/APP/ 6.2.18) Framework CEMP (EN010166/APP/ 6.5)
MH - 2	An Overarching Written Scheme of Investigation for Terrestrial and Marine Heritage Mitigation (EN010166/APP/7.1) has been prepared which include a watching brief during excavation works at the Surface Water Outfall Area and a walkover to assess erosion once the outfall is operational, and a protocol for unexpected archaeological discoveries (PAD) to be implemented during construction works when an archaeologist is not present.	Watching brief during excavation works at Surface Water Outfall Area.	Construction																	Requirement 9: Archaeology	Chapter 18: Marine Heritage (EN010166/APP/ 6.2.18) Overarching Written Scheme of Investigation for Terrestrial and Marine Heritage Mitigation (EN010166/APP/ 6.8).

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
Socio-economics, Recreation and Tourism (SERT) - 1	Specific mitigation measures are to be followed to control and reduce impacts on the environment during the construction phase associated with earthworks and soil management, noise and vibration, dust generation, and waste generation as detailed in the Framework CEMP (EN010166/APP/6.5) .	N/A	Construction																Requirement 4: CEMP	Chapter 19: Socio-economics, Recreation and Tourism (EN010166/APP/6.2.19) Framework CEMP (EN010166/APP/6.5)
SERT - 2	Mitigation measures detailed in the Framework CTMP (EN010166/APP/6.6) relating to parking and access requirements, and proposals for management of any affected PRoW.	N/A	Construction																Requirement 5: Construction Traffic	Chapter 19: Socio-economics, Recreation and Tourism (EN010166/APP/6.2.19) Framework CTMP (EN010166/APP/6.6)
SERT - 3	All construction works would adhere to the Construction (Design and Management) Regulations 2015 (CDM Regulations 2015).	N/A	Construction																CDM Regulations 2015	Chapter 19: Socio-economics, Recreation and

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
CC - 2	Controls will be incorporated within the engineering design of buildings and structures and the appropriate engineering standards used so operations are unlikely to be interrupted by anticipated extreme heat levels. Controls should include cooling provisions for both the plant and the gas turbine, comprising a hybrid cooling system, in addition to a CO ₂ cooling and compression plant, and an exhaust gas cooling and conditioning plant.	N/A	Detailed Design																	Requirement 3: Detailed design	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Design Principles Document (EN010166/APP/ 7.8)
CC - 3	Snow loading and freezing liquids will be accounted for within the engineering design of buildings and structures and the appropriate engineering standards used so operations are unlikely to be interrupted by anticipated extreme cold temperatures.	N/A	Detailed Design																	Requirement 3: Detailed design	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Design Principles Document (EN010166/APP/ 7.8)
CC - 4	The SuDS Manual Simple Index Approach (CIRIA C753) (Ref 10) will be used to inform the design of the surface water drainage system so that it provides adequate treatment of run-off.	N/A	Detailed Design																	Requirement 3: Detailed design	Chapter 20: Climate Change (EN010166/APP/ 6.2.20)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																				Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Design Principles Document (EN010166/APP/ 7.8) Consents Agreements Position Statement (EN010166/APP/ 3.3)
CC - 5	Current wind loadings will be incorporated within the engineering design of buildings and structures and the appropriate engineering standards used.	N/A	Detailed Design																Legislative requirement	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Consents Agreements Position Statement

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					(EN010166/APP/3.3)
CC - 6	The provision of lighting protection systems on buildings and structures, such as lightning protections (rods) built into structures, who are also earthed, will be incorporated by the design of the Proposed Development.	N/A	Detailed Design																		Requirement 3: Detailed design Design Principles Document (EN010166/APP/7.8)
CC - 7	The measures included in the GHG Reduction Strategy, as detailed in Appendix 20-E: Greenhouse Gas Reduction Strategy (EN010166/APP/6.4) , which set out how the GHG emissions associated with the Proposed Development should be managed and reduced will be followed.	N/A	Construction, Operation, Decommissioning																		Requirement 16: Greenhouse gas reduction strategy Appendix 20-E: Greenhouse Gas Reduction Strategy (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
CC - 8	The use of construction materials with lower embodied carbon emissions will be encouraged.	N/A	Construction																Requirement 4: CEMP Requirement 16: Green House Gas Reduction Strategy	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Framework CEMP (EN010166/APP/ 6.5)
CC - 9	Construction equipment used will be suitable to operate in the temperatures expected in North Wales.	N/A	Construction																Requirement 4: CEMP	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Framework CEMP (EN010166/APP/ 6.5)
CC - 10	Contractor(s) will monitor weather forecasts and plan works accordingly, protecting workers and resources from any extreme weather conditions, including receive Cyfoeth Naturiol Cymru (Natural Resources Wales) flood alerts and plan works accordingly, protecting workers and resources from any extreme weather conditions such as storms, and flooding.	N/A	Construction																Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13) Chapter 20: Climate Change

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste	Cumulative Assessment
																					(EN010166/APP/6.2.20)	Framework CEMP (EN010166/APP/6.5)
CC - 11	Standard construction techniques and mitigation measures, as are described in a wide range of good practice publications (e.g. C811 Environmental Good Practice on site (fifth edition)) will be implemented. This involves flood consultations with local flood authorities, in particular in the approach to existing defenses	N/A	Construction																		Requirement 4: CEMP	Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Chapter 20: Climate Change (EN010166/APP/6.2.20) Framework CEMP (EN010166/APP/6.5)
CC - 12	Construction materials with superior properties that offer increased tolerance to fluctuating temperatures, heavy precipitation and other extreme weather	N/A	Construction																		Requirement 4: CEMP	Chapter 20: Climate Change (EN010166/APP/6.2.20)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	events such as storms, where feasible, will be used.																				Framework CEMP (EN010166/APP/6.5)
CC - 13	Develop a register of vulnerable construction assets which would be inspected after a hot day.	N/A	Construction																	Requirement 4: CEMP	Chapter 20: Climate Change (EN010166/APP/6.2.20) Framework CEMP (EN010166/APP/6.5)
CC - 14	Install additional attenuation features at key locations or identified flood risk areas, to increase the Proposed Development's drainage capacity.	N/A	Construction																	Requirement 4: CEMP	Chapter 20: Climate Change (EN010166/APP/6.2.20) Chapter 13: Water Environment and Flood Risk (EN010166/APP/6.2.13) Framework CEMP

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste		
																				(EN010166/APP/6.5)	
CC - 15	Undertake regular monitoring of trees and vegetation in the area, pruning as necessary to avoid damage to the construction site or blocking access roads, in the event of a storm with high wind speed.	Monitoring of tree condition during construction phase	Construction																	Requirement 4: CEMP Framework CEMP (EN010166/APP/6.5)	
CC - 16	As part of a wider Winter Service Plan, a section will be prepared on freeze prevention for pipes, and snow and de-icing procedures for access roads during construction and operation.	N/A	Construction, Operation																	Requirement 4: CEMP Requirement 13: OMEMP Chapter 20: Climate Change (EN010166/APP/6.2.20) Framework CEMP (EN010166/APP/6.5) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)	

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation								
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste	Cumulative Assessment					
CC - 17	During detailed design for both construction and operation, consider the installation of a water pump for the areas with critical infrastructure to increase the sites surface water drainage capacity.	N/A	Construction, Operation																							Requirement 4: CEMP Requirement 13: OMEMP	<p>Chapter 20: Climate Change (EN010166/APP/ 6.2.20)</p> <p>Chapter 13: Water Environment and Flood Risk (EN010166/APP/ 6.2.13)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p> <p>Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)</p>
CC - 18	Develop and maintain a fire management plan and an early warning and detection system.	N/A	Construction, Operation																							Requirement 4: CEMP	<p>Chapter 20: Climate Change (EN010166/APP/ 6.2.20)</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																			Requirement 13: OMEMP	<p>Framework CEMP (EN010166/APP/6.5)</p> <p>Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)</p>
CC - 19	The undertaker will be required to comply with the Environmental Permit which would contain provisions to ensure that energy is used efficiently across all activities, and to take such identified measures, where appropriate.	N/A	Operation																Environmental Permitting (England and Wales) Regulations 2016	<p>Chapter 20: Climate Change (EN010166/APP/6.2.20)</p> <p>Consents Agreements Position Statement (EN010166/APP/3.3)</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
CC - 20	An Environmental Management System (EMS) will be implemented and certified to ISO 14001.	N/A	Operation																Requirement 13: OMEMP	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)
CC - 21	The undertaker will ensure that there are sufficient numbers of employees within the operational facility with specialist fire prevention training	N/A	Operation																Requirement 13: OMEMP	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Appendix 4-1: Operational / Maintenance Mitigation Register

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					(EN010166/APP/6.4)
CC - 22	All outdoor workers will have access to indoor facilities, air conditioning, breaks in shaded areas and water breaks	N/A	Operation																		Requirement 13: OMEMP Chapter 20: Climate Change (EN010166/APP/6.2.20) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
CC - 23	Outdoor and non-essential work will cease if working conditions are too dangerous and could result in injury to workers and damage to equipment.	N/A	Operation																		Requirement 13: OMEMP Chapter 20: Climate Change (EN010166/APP/6.2.20) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
CC - 24	The frequency and magnitude of the impact of extreme temperature over	N/A	Operation																		Requirement 13: OMEMP Chapter 20: Climate Change

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	time will be monitored and (if required) further cooling mechanisms will be incorporated into plant upgrades and increased maintenance requirements will be implemented.																			(EN010166/APP/6.2.20) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
CC - 25	More durable, heat-resistant materials will be selected in upgrades.	N/A	Operation																Requirement 3: Detailed Design Requirement 13: OMEMP	Chapter 20: Climate Change (EN010166/APP/6.2.20) Design Principles Document (EN010166/APP/7.8) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
CC - 28	Decommissioning activities would take place later than the year 2050, when the UK is anticipated to be net-zero. Emissions associated with the decommissioning of the Proposed Development would align with the UK and Welsh net-zero requirements at the time.	N/A	Decommissioning																		Requirement 17: DEMP	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Draft DCO (EN010166/APP/ 3.1)
CC - 29	To reduce emissions associated with operational worker commuting, sustainable forms of travel would be promoted by provision of cycle storage areas	N/A	Operation																		Requirement 13: OMEMP	Chapter 20: Climate Change (EN010166/APP/ 6.2.20) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)
Human Health (HH) - 1	The Framework CEMP (EN010166/APP/6.5) has been prepared to describe the specific mitigation measures to be followed to control and reduce impacts on the environment during the construction phase.	N/A	Construction																		Requirement 4: CEMP	Framework CEMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
Major Accidents and Disasters (MA&D) – 1	In compliance with the CDM Regulations 2015 the undertaker would develop and provide pre-construction information to the Engineering, Procurement, and Construction (EPC) Contractor(s), as soon as is practicable with the formal appointment of the principal designer and principal contractor (normally the roles are undertaken by the appointed EPC contractor).	N/A	Detailed Design																Legislative environmental controls	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Consents and Agreement Position Statement (EN010166/APP/ 3.3)
MA&D – 2	The Framework CEMP (EN010166/APP/6.5) sets out how construction activities would be managed and controlled in compliance with accredited health and safety and environmental management systems, relevant legislation and environmental permits, consents and licenses.	N/A	Construction																Requirement 4: CEMP	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Framework CEMP (EN010166/APP/ 6.5)
MA&D – 3	The Proposed Development design will include a number of principals/philosophies and procedures with regard to process safety and safeguarding. The layout of the Proposed Development would give due	N/A	Detailed Design																Legislative environmental controls	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
	consideration to Inherently Safer Design principles with respect to both on-site and off-site receptors.																			Consents and Agreement Position Statement (EN010166/APP/3.3)
MA&D – 4	The future operational risks will be managed via a number of studies such as Site QRA, preliminary Consequence Modelling, Hazard Identification (HAZID) studies, Failure Mode Effect Analysis, Layer of Protection Analysis and Hazard and Operability (HAZOP) studies as part of the detailed design process.	N/A	Detailed Design																Legislative environmental controls	Chapter 22: Major Accidents and Disasters (EN010166/APP/6.2.22) Consents and Agreement Position Statement (EN010166/APP/3.3)
MA&D – 5	Drainage systems will be designed such that surface water and chemical spills would be appropriately retained onsite to prevent release to environmental receptors.	N/A	Detailed Design																Requirement 6: Surface Water Drainage	Chapter 22: Major Accidents and Disasters (EN010166/APP/6.2.22) Outline Drainage Strategy

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																				(EN010166/APP/6.4)	
MA&D – 6	Traffic will be controlled on site to eliminate incidents between workers and / or plant and equipment.	N/A	Construction																	Requirement 4: CEMP Requirement 5: Construction traffic	Chapter 22: Major Accidents and Disasters (EN010166/APP/6.2.22) Framework CEMP (EN010166/APP/6.5) Framework CTMP (EN010166/APP/6.6)
MA&D – 7	A Notification of Construction Works will be submitted to the Health and Safety Executive (HSE) prior to the commencement of construction, in compliance with the CDM Regulations 2015.	N/A	Construction																	Requirement 4: CEMP	Chapter 22: Major Accidents and Disasters (EN010166/APP/6.2.22) Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
MA&D – 8	A final Health and Safety File will be prepared that would identify any environmental, health and safety information about the Proposed Development likely to be needed during any subsequent work activities.	N/A	Construction																Requirement 4: CEMP	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Framework CEMP (EN010166/APP/ 6.5)
MA&D – 9	Atypical activities, which would be undertaken during construction, but not in normal operation, would be assessed as part of the risk assessment and mitigation processes. For example, the refuelling of construction vehicles from temporary diesel storage areas would be subject to both procedural and infrastructure measures to prevent spillages of fuel.	N/A	Construction																Requirement 4: CEMP	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Framework CEMP (EN010166/APP/ 6.5)
MA&D – 10	Commissioning of the Proposed Development will be undertaken in accordance with a Commissioning Plan. This is likely to be a pre-operational condition of the Environmental Permit, for Natural Resources Wales (NRW), and it would also be supplied to the HSE	N/A	Commissioning																Requirement 4: CEMP Environmental Permitting (England and Wales)	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Consents Agreements

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	for approval as part of the COMAH Pre-Construction Notification Process.																	Regulations 2016 Control Of Major Accident Hazards Regulations 2015 (COMAH)	Position Statement (EN010166/APP/ 3.3)
MA&D – 11	The Proposed Development would be operated in line with appropriate standards, whilst the undertaker would implement and maintain an Environment Management System (EMS) which would be certified to British Standard (BS) International Standards Organization (ISO) 14001:2015+A1:2024. The EMS would outline the requirements and procedures needed to ensure that the Proposed Development is operating to the appropriate standard.	N/A	Operation															Requirement 13: OMEMP	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/ 6.4)
MA&D – 12	The facility would require an Environmental Permit, for the operation of the combustion plant and the CCP, under the EPR 2016. The Environmental Permitting regime, enforced by NRW,	N/A	Operation															Environmental Permitting (England and Wales)	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	places several stipulations and requirements to be fulfilled to the satisfaction of the regulators, including the use of appropriate control and monitoring procedures, risk assessments, management systems and control measures; to minimise the risk of accidents occurring and to minimise the effects of any such accidents on off-site receptors as well as the operational workforce. The permit requires the approach to managing accidents and emergencies to be in accordance with the use of Best Available Techniques (BAT). The undertaker would identify and implement BAT requirements and conditions, to ensure that the design of the Proposed Development would be suitable for the Environmental Permit application																	Regulations 2016	Consents Agreements Position Statement (EN010166/APP/ 3.3)
MA&D – 13	Due to the inventory of dangerous substances which would be added to the existing site, the Proposed Development may require Hazardous Substances Consent and cause the existing power plant to become a COMAH regulated facility. A calculation is to be performed to confirm the COMAH status of the facility and, if	N/A	Operation															Requirement 13: OMEMP Control Of Major Accident Hazards Regulations 2015	Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22) Appendix 4-1: Operational / Maintenance

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health		
	applicable, whether this would be at the Lower or Upper-Tier requirements. If COMAH is applicable, the appropriate COMAH notifications would be submitted to the Competent Authority (CA) which comprises the HSE and NRW.																	(COMAH)	<p>Mitigation Register (EN010166/APP/ 6.4)</p> <p>Consents and Agreement Position Statement (EN010166/APP/ 3.3)</p>
MA&D – 14	The use of suitably experienced contractors, risk assessments, working method statements, operating procedures and personnel training would minimise the risk of accidental scenarios occurring during Proposed Development decommissioning. The decommissioning and / or demolition activities would be notified as required under the appropriate regulations at the time.	N/A	Decommissioning															Requirement 17: DEMP	<p>Chapter 22: Major Accidents and Disasters (EN010166/APP/ 6.2.22)</p> <p>Draft DCO (EN010166/APP/ 3.1)</p>
Materials and Waste (MW) - 1	The Proposed Development will be designed for reuse and recovery and will identify materials that already exist on site or can be sourced from other projects (e.g. reuse of excavated soil for landscaping)	N/A	Detailed Design															Requirement 3: Detailed Design	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
MW – 2	The Proposed Development will be designed for materials optimisation: simplifying layout and form to minimise material use, using standard design parameters, balancing cut and fill, maximising the use of renewable materials and materials with recycled content	N/A	Detailed Design																Requirement 3: Detailed Design	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Design Principles Document (EN010166/APP/ 7.8)
MW - 3	The Proposed Development will be designed for offsite-construction which will maximise the use of prefabricated structure and components encouraging a process of assembly rather than construction where practicable.	N/A	Detailed Design																Requirement 3: Detailed Design	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Design Principles Document (EN010166/APP/ 7.8)
MW - 4	The Proposed Development will be designed for the future and will identify how materials can be designed to be more easily adapted over an asset lifetime and how de-constructability and	N/A	Detailed Design																Requirement 3: Detailed Design	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic																Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters	Materials and Waste			Cumulative Assessment
	de-mountability of elements can be maximised at end of first life.																					
MW - 5	The Proposed Development would aim to prioritise waste prevention, followed by preparing for reuse, recycling and other recovery and lastly disposal to landfill as per the waste hierarchy.	N/A	Construction																		Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5)
MW - 5	The Framework CEMP (EN010166/APP/6.5) details standard construction practices to minimise impacts on materials and waste.	N/A	Construction																		Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5)
MW - 6	Agreements will be made with material suppliers to reduce the amount of packaging or to participate in a packaging take-back scheme	N/A	Construction																		Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic															Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health	Major Accidents and Disasters			Materials and Waste
																					Framework CEMP (EN010166/APP/ 6.5)
MW - 7	Implementation of a 'just-in-time' material delivery system to avoid materials being stockpiled where possible, which increases the risk of their damage and disposal as waste.	N/A	Construction																	Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5)
MW - 8	Attention to material quantity requirements to avoid over-ordering and generation of waste materials.	N/A	Construction																	Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5)
MW - 9	Reuse of materials on-site wherever feasible, e.g. reuse of excavated soil for landscaping, recycling of demolition materials into aggregates.	N/A	Construction																	Requirement 4: CEMP	Chapter 23: Materials and Waste

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
																					(EN010166/APP/6.2.23) Framework CEMP (EN010166/APP/6.5)
MW - 10	Off-site prefabrication, where practical, including the use of prefabricated structural elements	N/A	Construction																		Requirement 4: CEMP Chapter 23: Materials and Waste (EN010166/APP/6.2.23) Framework CEMP (EN010166/APP/6.5)
MW - 11	Segregation of waste at source where practical.	N/A	Construction																		Requirement 4: CEMP Chapter 23: Materials and Waste (EN010166/APP/6.2.23) Framework CEMP (EN010166/APP/6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
MW - 12	Off-site reuse, recycling and recovery of materials and waste where reuse on-site is not practical, e.g. through use of an off-site waste segregation or treatment facility or for direct reuse or reprocessing off-site	N/A	Construction																	Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5)
MW - 13	A SWMP would be developed which would allow for waste streams to be estimated and monitored. The SWMP would require that the construction contractor segregates waste streams on-site, prior to them being taken to a waste facility for recycling or disposal. All waste removal from the Site would be undertaken by fully licensed waste carriers and taken to permitted waste facilities.	N/A	Construction																	Requirement 4: CEMP	Chapter 23: Materials and Waste (EN010166/APP/ 6.2.23) Framework CEMP (EN010166/APP/ 6.5) Framework SWMP (EN010166/APP/ 6.5)

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
Arboricultural (Arb) – 1	<p>All services are to be routed outside of the root protection area (RPA) of retained trees.</p> <p>Excavation to install services has the potential to result in unacceptable root severance which could result in instability, dysfunction or the death of trees. Repeated incursions are particularly damaging and must be avoided by bundling services wherever possible.</p> <p>Where it is not possible, and services must be routed within the RPA of a retained tree, this will be subject to a detailed method statement with approval from FCC. The principles of the National Joint Utilities Group (NJUG) Volume 4 (Ref 5) guidance must be adhered to.</p>	N/A	Detailed Design																Requirement 4: CEMP	<p>ES Appendix 15-G Arboricultural Impact Report (EN010166/APP/ 6.4)</p> <p>Framework CEMP (EN010166/APP/ 6.5)</p>
Arb – 2	<p>An Arboricultural Method Statement to be prepared in accordance with the Framework CEMP (EN010166/APP/6.5)</p>	N/A	Pre-Construction																Requirement 4: CEMP	<p>ES Appendix 15-G Arboricultural Impact Report (EN010166/APP/ 6.4)</p> <p>Framework CEMP</p>

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation	
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters
																				(EN010166/APP/6.5)
Arb – 3	No veteran trees, ancient trees or ancient woodland are to be removed.	N/A	Construction																	Requirement 4: CEMP ES Appendix 15-G Arboricultural Impact Report (EN010166/APP/6.4) Framework CEMP (EN010166/APP/6.5)
Arb – 4	The Proposed Development will ensure the protection and retention of all veteran trees located within the Order limits through the implementation of tree protection measures during any maintenance during operation.	N/A	Operation																	Requirement 13: OMEMP Chapter 22: Major Accidents and Disasters (EN010166/APP/6.2.22) Appendix 4-1: Operational / Maintenance Mitigation Register (EN010166/APP/6.4)
Arb – 5	All tree work is to follow the principles of BS3998: 2010 Treework – Recommendations (Ref 6) and must be	N/A	Construction																	Requirement 4: CEMP ES Appendix 15-G Arboricultural

Commitment Reference	Commitment	Monitoring	Project Phase	Relevant Aspect / Topic														Commitment Securing Mechanism	Associated Supporting Documentation		
				Air Quality	Noise and Vibration	Traffic and Transport	Terrestrial and Aquatic Ecology	Marine Ecology	Water Environment and Flood Risk	Geology and Ground Conditions	Landscape and Visuals Amenity	Physical Processes	Terrestrial Heritage	Marine Heritage	Socio-economics, Recreation and Tourism	Climate Change	Human Health			Major Accidents and Disasters	Materials and Waste
	<ul style="list-style-type: none"> Fill redundant pipe work with an inert material where acceptable; or Undertake pipe bursting where necessary within the RPA of retained trees. 																				
Arb – 8	All construction site facilities, including site huts, staff and contractor parking and areas for storage, will be located outside of the RPA or crown spread of retained trees. The CEZs identified on the TPP will be fully respected and their location and significance is to be highlighted to all site staff and Principal Contractor(s) during the formal site briefing.	N/A	Construction																	Requirement 4: CEMP	ES Appendix 15-G Arboricultural Impact Report (EN010166/APP/ 6.4) Framework CEMP (EN010166/APP/ 6.5)
Decom- 1	Decommissioning activities would be conducted in accordance with the appropriate guidance and legislation for the closure of the Proposed Development. A Decommissioning Environmental Management Plan (DEMP) would be prepared at the time of decommissioning which would consider in detail all potential environmental risks on the Proposed Development and contain guidance on how risks can be removed or mitigated.	N/A	Decommissioning																	Requirement 17: DEMP	Chapters 6 – 23 (EN010166/APP/ 6.2) Draft DCO (EN010166/APP/ 3.1)

References

- Ref 1. UK Government 2024. Nationally Significant Infrastructure Projects: Commitments Register. Available at: [Nationally Significant Infrastructure Projects: Commitments Register - GOV.UK](#) (accessed 22/06/2025)
- Ref 2. The ILP (2021). ILP GN01 Guidance Note 1 for the Reduction of Obtrusive Light 2021 [online]. Available at: [Guidance Note 1 for the reduction of obtrusive light 2021 | Institution of Lighting Professionals](#) (Accessed 16/07/2025)
- Ref 3. PPG (2021) [online]. Available at: <https://www.gov.uk/government/collections/planning-practice-guidance> (Accessed 04/07/2025)
- Ref 4. Institute of Air Quality Management (IAQM). (2024). Guidance on the assessment of dust from demolition and construction Version 2.1
- Ref 5. NJUG (2007). NJUG Guidelines for the Planning, Installation and Maintenance of Utility Apparatus in Proximity to Trees, Volume 4, Issue 2. NJUG.
- Ref 6. BSI (2010). BS3998:2010 Tree work – Recommendations. BSI
- Ref 7. DEFRA, 2009; Construction Code of Practice for the Sustainable Use of Soils on Construction Sites [online]. Available at: <https://assets.publishing.service.gov.uk/media/5b2264ff40f0b634cfb50650/pb13298-code-of-practice-090910.pdf> (Accessed 25/03/2025).
- Ref 8. IEMA 2022. A New Perspective on Land and Soil in Environmental Impact Assessment (Institute of Environmental Management and Assessment (IEMA) Land and Soil Guidance).
- Ref 9. Environment Agency (2024). Post-Combustion Carbon Dioxide Capture: Emerging Techniques (Guidance). Available at: <https://www.gov.uk/guidance/post-combustion-carbon-dioxide-capture-best-available-techniques-bat>. (Accessed 25/02/2025).
- Ref 10. CIRIA (2015) The SuDS Manual [online]. Available at: <https://www.calderdale.gov.uk/docs/planning/ciria-c753-the-suds-manual.pdf>

