
Appendix O – Risk Register


						Initi <u>al</u>	Risk Ex	posure				Spreadsheet Construction Risk			
			Probability Cost Impact								Risk				
Risk						(£k)				Rank					
Registe r Ref	Hazard/Risk Name	Effect/Consequence	Rank		%	Cat		Min	Most Likely	Max	(P x CI)	Min	Most Likely	Max	
1	Modelling programme cannot be delivered in accordance with DfT technical requirements and timescales. DfT require Outline Business Case to be completed before Christmas 2015 in order to review, brief minsters, and ministerial decision in January for Chancellors Budget statement (end March 2015 / April 2015).	Will prevent funding or decision for funding in this financial year; delay to scheme programme.	2	L	13%	4	Н	2,430,623	3,645,934	4,861,245	8	315,981	473,971	631,962	
2	Following completion of the modelling and economic appraisal for the scheme, the scheme does not show "value for money" according to DfT guidance and assessment criteria (i.e. the Benefit Cost Ratio is below 2). le the scheme benefits are not significant greater than scheme costs.	This could result in the scheme being "dropped", or reduced in scale, or an alternative 'better value' solution requested.	3	M	36%	3	M	959,456	1,695,039	2,430,623	9	340,607	601,739	862,871	
4	If the NSIP is not secured, and DCO route not followed (discussed in risk ID82), the following risk could occur: Land cannot be acquired in time for intended construction programme. Possibility that this may require CPO. This risk can be closed is NSIP secured	Delay to project programme, and increase in costs associated with delay if contract has commenced; If CPO route occurs, possible increase in projected land costs	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981	
5	DfT are not satisfied with the methodology proposed or the outcomes of the model	Abortive business case work, slippage of key deadlines in relation to approvals, lapse of LEP funds, project delay	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
6	Limited site information, including topographical survey, statutory undertaker information leading to inaccuracies in design.	Additional costs and delay to programme; abortive work; redesign of scheme	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981	
7	Objection to the scheme on environmental grounds (though this would be considered as part of the DCO process - risk ID82)	Delay and additional costs to manage protests	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
8	Objection to the scheme on highway and traffic grounds (though this would be considered as part of the DCO process - risk ID82)	Delay and additional costs to manage objections	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
9	Objection to the scheme on planning grounds (though this would be considered as part of the DCO process - risk ID82)	Delay and additional costs to manage objections	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
10	Difficulty of accurately pricing contract. Market forces affecting tender prices.	Tender price exceeds cost budget	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981	
11	Unforeseen/uncertain ground conditions - works relating to the new crossing.	Unforeseen/uncertain ground conditions may lead to scheme re-design. Additional costs and delays	3	M	36%	3	M	959,456	1,695,039	2,430,623	9	340,607	601,739	862,871	
12	Estimated costs based on 2015 prices + adjustments for inflation.	Inaccurate estimate - increase in cost of construction materials above inflation allowance. Additional costs	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981	
13	Changes to design after Target Cost agreed.	Additional cost and delays to project programme	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981	
14	Public opposition to the preferred option (though this would be considered as part of the DCO process - risk ID82)	Changes to design - additional cost, timing and programme delays	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
15	Politics / Elections.	Lack of local political support for the scheme (option designs, location of crossing, type of crossing)	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	
16	Council cannot find a suitable local funding contribution for the scheme (in the region of 10-20% of scheme costs) of c.£100m scheme. DfT / Government unwilling to pay for full scheme (budget constraints)	Scheme would compare unfavourably to others in a competition (if local funding contribution could not be found), or Dff may not provide the remainder funding c.£90m (scheme not classed as 'value for money'). Full scheme could not proceed.	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729	


Section the certaintony display of the control control of the SEC COD 1.00	17	Accessibility / Special Interest group opposition (though this would be considered as part of the DCO process - risk ID82)		2	L	13%	1	VL	255,855	319,819	383,783	2	33,261	41,576	49,892
Description Contraction in the contraction of the processor of the contraction of the	19	based on the preliminary design and are calculated using		2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
Internation in enternal of management was within the term or private degree of the probability of the term of received and proportion of the probability of the term of the probability of the term of the Probability of the	20	to consider issues including the presence of watercourses, bat/nesting surveys, endangered species,		3	M	36%	2	L	383,783	671,619	959,456	6	136,243	238,425	340,607
the beatons of that of pisckement free cannot be provided at the product of the p	21	materials in areas of excavation as well as the possibility of tar in carriageway layers which will require disposal at		2	L	13%	1	VL	255,855	319,819	383,783	2	33,261	41,576	49,892
beyond set limite (see themse deliver by 2020) 7 Conformation connection of the place is advanced of the works. 7 This of the place is advanced of the works. 7 This of the place is advanced of the works. 8 This of the place is advanced of the works. 8 This of the place is advanced of the works. 9 See of the place is advanced of the place is advanc	22	other locations off site if replacement trees cannot be	Increased costs and potential project delays	2	L	13%	1	VL	255,855	319,819	383,783	2	33,261	41,576	49,892
Contractation. 2 Till One In piece analysis of the words. 2 Stage Stag	23	· · · · · · · · · · · · · · · · · ·		1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
2	24		Delays to project	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
subject setting from the OCI leading to programme shappes are missing feature facts from all works. 28 Bixed apublic and work frace health and safety during site in junior facilities to workforce neath and safety during site in junior facilities to workforce neath and safety during site in junior facilities to workforce neath and safety during site in junior facilities to workforce or members of the public clearance and sheme construction. 29 Severe weather or flooding event causes idealy to construction. 30 Severe weather or flooding event causes idealy to construction. 31 Project delays and the original programme shapped in the programme shapped in	26	TTRO not in place in advance of the works.	Delays to project	1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
Severe washer or fibroding event cause slely to construction. Severe washer or fibroding event cause slely to construction. Severe washer or fibroding event cause slely to construction. Severe washer or fibroding event cause slely to construction. Severe washer or fibroding event cause sleep to the severe cause selection of the severe conservation. Severe washer or fibroding event cause sleep to the severe conservation. Severe washer or fibroding event cause sleep to the severe conservation. Severe washer or fibroding event cause sleep to the severe cause selection of the severe conservation of the severe conservation. Severe conservation of the severe conservation of the severe conservation of the severe conservation of the severe conservation. Severe conservation of the severe conservation of the severe conservation of the severe conservation. Severe conservation of the sever	27	analysis feeding into the OBC leading to programme	Delays to project	1	VL	3%	3	M	959,456	1,695,039	2,430,623	3	23,986	42,376	60,766
Construction	28		could lead to injury compensation costs & poor local and	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
Segret contract scales for OT submission. Segret Project delays Segret Contract scales for OT submission. Segret Project Relays Segret Relays Segr	29		Project delays	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
tor storage / assembly / site office. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network. Impact of temporary work on the local highway network network. Impact of temporary work on the local highway network network. Impact of temporary work on the local highway network network. Impact of temporary work on the local highway network network. Impact of temporary work on the local highway network network. Impact of temporary tempo	30	_ = · · · · · · · · · · · · · · · · · ·		2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
33 Out of hours/night working required due to programme delay caused by consultant or client or other. 35 Loss of key personnel. 36 Quality of schemes below anticipated. 37 Third crossing- Planned STATS maintenance work conflicting with the proposed scheme construction. 38 Lok of stakeholder support (such as Association of British Ports (ABP), Highways England, Network Rail, local businesses) 39 Council Decision / Approvals. 30 Council Decision / Approvals. 31 Council Decision / Approvals. 32 Council Decision / Approvals. 33 Council Decision / Approvals. 34 Council Decision / Approvals. 35 Council Decision / Approvals. 36 Council Decision / Approvals. 37 Council Decision / Approvals. 38 Council Decision / Approvals. 39 Council Decision / Approvals. 40 Presence of critical utility infrastructure impacts upon highway design option. 41 Third crossing- Delays and disruption arising when new design layouts are constructed and fully operations. 42 L 13% 2 L 383,783 671,619 959,456 4 49,892 87,311 124,77. 43 Esisting River Wall construction details, specifically river U will be contractors to bid for the work. 44 Esisting River Wall construction details, specifically river U will be properlianced and fully operations. 45 Esisting River Wall construction details, specifically river U will be properlianced and fully operations. 46 Esisting River Wall construction details, specifically river U will be properliant on the work. 47 Esisting River Wall construction details, specifically river U will be propagation of the work.	31		Extra costs and project delays	2	L	13%	4	Н	2,430,623	3,645,934	4,861,245	8	315,981	473,971	631,962
delay caused by consultant or client or other. 35	32	Impact of temporary work on the local highway network.		3	M	36%	4	Н	2,430,623	3,645,934	4,861,245	12	862,871	1,294,306	1,725,742
cover loss of expertise The scheme does not deliver on its aims and problems identified in the business case persist identifi	33		Additional cost	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
identified in the business case persist 37 Third Crossing-Planned STATS maintenance work conflicting with the proposed scheme construction. 38 Lack of stakeholder support (such as Association of British Ports (APP), Highways England, Network Rail, local businesses) 39 Council Decision / Approvals. 40 Presence of critical utility infrastructure impacts upon highway design option. 41 Third Crossing-Delays and disruption arising when new design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractors to bid for the work. 43 Existing River Wall construction details, specifically river 44 Existing River Wall construction details, specifically river 45 Indirect Crossing-Palaned STATS maintenance work constructed and fully operational. 46 Project delays 2 L 13% 1 VL 255,855 319,819 383,783 2 33,261 41,576 49,89 2 L 383,783 671,619 959,456 2 9,595 16,790 23,98 47 Indirect Crossing-Palaned STATS maintenance work and inclination of the business case persist 48 Project delays 49,892 87,311 124,72 40 Presence of critical utility infrastructure impacts upon highway design option. 40 Presence of critical utility infrastructure impacts upon highway design option. 41 Third Crossing- Delays and disruption arising when new design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractor appointed to carry out the works, leading to a lower quality design and build and potential delay implications 43 Existing River Wall construction details, specifically river 44 Use of specialist foundation solutions to accommodate 45 Use of specialist foundation solutions to accommodate 46 Use of specialist foundation solutions to accommodate 47 Use of specialist foundation solutions to accommodate 48 Existing River Wall construction details, specifically river 49 Use of specialist foundation solutions to accommodate 49 Use of specialist foundation solutions to accommodate 40 Use of specialist founda	35	Loss of key personnel.		1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
conflicting with the proposed scheme construction. 38 Lack of stakeholder support (such as Association of British Ports (ABP), Highways England, Network Rail, local businesses) 39 Council Decision / Approvals. 40 Presence of critical utility infrastructure impacts upon highway design option. 41 Third Crossing- Delays and disruption arising when new design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractors to bid for the work. 43 Existing River Wall construction details, specifically river 44 Existing River Wall construction details, specifically river 45 Lack of stakeholder support (such as Association of Bross, association of Proposals and Additional cost, timing and programme delays and distinguish and programme delays and distinguish association of programme delays and distinguish association of programme delays and distinguish and programme delays are constructed and fully operational. 41 The Council is unable to attract competent, experienced contractor appointed to carry out the works, leading to a lower quality design and build and potential delay implications 42 Existing River Wall construction details, specifically river 43 Existing River Wall construction details, specifically river 44 Existing River Wall construction details, specifically river 45 Luck as 383,783 671,619 959,456 2 9,595 16,790 23,98	36	Quality of schemes below anticipated.	- - - - - - - - -	1	VL	3%	1	VL	255,855	319,819	383,783	1	6,396	7,995	9,595
British Ports (ABP), Highways England, Network Rail, local programme delays 39 Council Decision / Approvals. 40 Presence of critical utility infrastructure impacts upon highway design option. 41 Third Crossing- Delays and disruption arising when new design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractors to bid for the work. 43 Existing River Wall construction details, specifically river 44 Existing River Wall construction details, specifically river 45 Council Isonator agreeing to the proposals 2 L 13% 2 L 383,783 671,619 959,456 4 49,892 87,311 124,72 46 Jan 195,456 4 49,892 87,311 124,72 47 The Council is unable to attract competent, experienced contractor appointed to carry out the works, leading to a lower quality design and build and potential delay implications 47 Existing River Wall construction details, specifically river 48 Existing River Wall construction details, specifically river 49 Use of specialist foundation solutions to accommodate 40 Dresence of critical utility infrastructure impacts upon Additional survey works needed prior to scheme implementation, with concurrent time and cost impacts 2 L 13% 2 L 383,783 671,619 959,456 4 49,892 87,311 124,72 40 Dresence of critical utility infrastructure impacts upon Additional survey works needed prior to scheme implementation, with concurrent time and cost impacts 2 L 13% 2 L 383,783 671,619 959,456 2 9,595 16,790 23,98	37		Project delays	2	L	13%	1	VL	255,855	319,819	383,783	2	33,261	41,576	49,892
Presence of critical utility infrastructure impacts upon highway design option. Additional survey works needed prior to scheme implementation, with concurrent time and cost impacts Third Crossing- Delays and disruption arising when new design layouts are constructed and fully operational. The Council is unable to attract competent, experienced contractors to bid for the work. Existing River Wall construction details, specifically river Use of specialist foundation solutions to accommodate Additional survey works needed prior to scheme implementation to scheme implementation, with concurrent time and cost impacts 2 L 13% 2 L 383,783 671,619 959,456 4 49,892 87,311 124,72 42 The Council is unable to attract competent, experienced contractors to bid for the work. Limited contractor appointed to carry out the works, leading to a lower quality design and build and potential delay implications 43 Existing River Wall construction details, specifically river Use of specialist foundation solutions to accommodate 1 VL 3% 2 L 383,783 671,619 959,456 2 9,595 16,790 23,988	38	British Ports (ABP), Highways England, Network Rail, local		1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
highway design option. Implementation, with concurrent time and cost impacts 41 Third Crossing- Delays and disruption arising when new design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractors to bid for the work. 43 Existing River Wall construction details, specifically river 44 Use of specialist foundation solutions to accommodate 45 Existing River Wall construction details, specifically river 46 Use of specialist foundation solutions to accommodate 47 The Council is unable to attract competent, experienced leading to a lower quality design and build and potential delay implications 48 Existing River Wall construction details, specifically river 49 Use of specialist foundation solutions to accommodate 40 The Council is unable to attract competent, experienced leading to a lower quality design and build and potential delay implications 49 Existing River Wall construction details, specifically river 40 Use of specialist foundation solutions to accommodate 41 UL 3% 2 L 383,783 671,619 959,456 2 9,595 16,790 23,988	39	Council Decision / Approvals.	Councillors not agreeing to the proposals	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
design layouts are constructed and fully operational. 42 The Council is unable to attract competent, experienced contractors to bid for the work. 43 Existing River Wall construction details, specifically river 44 Use of specialist foundation solutions to accommodate 45 Existing River Wall construction details, specifically river 46 Use of specialist foundation solutions to accommodate 47 Use of specialist foundation solutions to accommodate 48 Existing River Wall construction details, specifically river 49 Use of specialist foundation solutions to accommodate 40 Use of specialist foundation solutions to accommodate 41 Use of specialist foundation solutions to accommodate 42 L 383,783 671,619 959,456 2 9,595 16,790 23,98	40			2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
contractors to bid for the work. leading to a lower quality design and build and potential delay implications 43 Existing River Wall construction details, specifically river Use of specialist foundation solutions to accommodate 1 VL 3% 2 L 383,783 671,619 959,456 2 9,595 16,790 23,988	41		Bad PR publicity for Suffolk County Council	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
	42		leading to a lower quality design and build and potential	1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
	43	=		1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986

44	Existing services along / close / crossing to preferred crossing alignment.	Significant work in terms of temporary and permanent service diversions.	3	M	36%	3	М	959,456	1,695,039	2,430,623	9	340,607	601,739	862,871
45	Foundation Construction within river channel.	Constrcution of foundation works disrupts river traffic / port operations, objections from Port Authority.	3	M	36%	2	L	383,783	671,619	959,456	6	136,243	238,425	340,607
46	Unexploded Ordnance (UXO)	Impact to construction operations in particular excavations and foundation construction.	2	L	13%	4	Н	2,430,623	3,645,934	4,861,245	8	315,981	473,971	631,962
47	Presence of soft ground (alluvial soils) along preferred alignment.	Settlement issues affecting adjacent structures/ river walls / existing services.	3	M	36%	3	M	959,456	1,695,039	2,430,623	9	340,607	601,739	862,871
		Requirement for extensive ground improvement works onshore and heavy foundation solutions. Ground instability issues affecting existing structures /												
48	Significant temporary works constructions for earthworks and piled foundations in an urban environment.	assets during large structural excavation works. Clashes / Issues with planning of works with local community and existing infrastructure.	4	Н	66%	4	Н	2,430,623	3,645,934	4,861,245	16	1,592,058	2,388,087	3,184,115
49	Flooding	Flood risk during construction	2		13%	2		383,783	671,619	959,456	4	49,892	87,311	124,729
50	Pollution	Pollution of river and gourdwater during piling works.	3	M	36%	4	Н	2,430,623	3,645,934	4,861,245	12	862.871	1,294,306	1,725,742
51	Construction of earthworks on shore.	Crossing will require construction of associated earthworks . These will result in settlement affecting adjacent structures (e.g. anchored river walls)	3	M	36%	2	L	383,783	671,619	959,456	6	136,243	238,425	340,607
52	Dewatering	There will be arrequirement for dewatering of large excavation during construction works. This will affect existing structures (particularly anchored river walls) / assets due to potential settlement effects.	3	M	36%	4	Н	2,430,623	3,645,934	4,861,245	12	862,871	1,294,306	1,725,742
56	Central Option Horizontal Road Alignment - clash with existing buildings/commercial properties	Proposed alignments clash with operational function of Port Authority on north bank and other commercial properties on south bank	3	M	36%	4	Н	2,430,623	3,645,934	4,861,245	12	862,871	1,294,306	1,725,742
63	Ground Investigation finds contaminated land	Delay to project programme, and increase in costs associated with delay if contract has commenced	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
64	Discovery of protected species not originally recorded	Delay to project programme if additional surveys and / or consents are required to be obtained	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
65	Uncharted archaeology found	Significant archaeological finds discovered leading to an overall programme delay	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
66	Potential to miss environmental survey seasons	Depending upon the presence of protected species, some species specific surveys may be required which are seasonal - e.g. wintering birds, and bats	2	L	13%	1	VL	255,855	319,819	383,783	2	33,261	41,576	49,892
67	Challenge to Environmental Statement due to insufficient assessment	Delay to overall scheme delivery if objections to planning on environmental grounds	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
68	Changes to Legislation, Policy, Designations and guidance.	Changes to policy / legislation / designations resulting in an insufficient environmental assessment and a subsequent challenge to the scheme on environmental grounds	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
70	Flood Zones - potential for 1 in 100 year flooding from existing environmental flood zone areas	Central and western options are all impacted by the environmental flood zone areas from Lake Lothing	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
71	Central Option - visibility to side road on business park	Access to Lings car showroon may potentially be a hazard for vehicle turning movements due to visibility entering/exiting the showroom	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
72	Pedestrian/cyclist safety over bridges	Potential safety hazard for pedestrians and cyclists when travelling on bridge over the channel	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
73	Central Option - rat-running in residential roads (particularly if option C6 or similar pursued - ie route uses no strtegic highway)	Central Option - potential for increased traffic in	1	VL	3%	2	L	383,783	671,619	959,456	2	9,595	16,790	23,986
75	Central Option - reduced car park space	New access road into business park will reduce existing car park spaces to local businesses	4	Н	66%	1	VL	255,855	319,819	383,783	4	167,585	209,481	251,378
76	Network Rail Asset Protection Agreement required for bridge over railway on North side.	Dealy in obatining agreement affects design and construction programme	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
77	Proposed new bridge over railway causes signal sighting issues for trains	Bridge span may require amendment to suit required signal sighting distances	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981

79	Network Rail required clearances exceed those currently proposed	Highway approach gradients require revison which may exceed maximum permitted (highway and/or pedestrians) gradients, ti e-in arrangments also affected	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
80	The potential of non agreement of structure / bridge proposals on ABP land / dockside area.	Structure / bridge proposals may require amendments that could affect viability of solution.	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
81	ABP required clearances over Lake Lothing exceed those currently provided.	Bascule bridge operations affect traffic flow or highway approach gradients require revison which may exceed maximum permitted (highway and/or pedestrians) gradients, tie in arrangments also affected	2	L	13%	3	М	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
82	Secrectary of state doesn't grant scheme status as Nationally Significant Infrastructure Project, and subsequently not DCO granted	Significant delay to programme, as traditional planning application, likely Public Inquiry which will not be time limited will result	2	L	13%	3	M	959,456	1,695,039	2,430,623	6	124,729	220,355	315,981
83	Network Rail not allowing supports within the NR fencline	Significat increase to required construction depth (circa 2000mm) would make the central option a problem.	2	L	13%	5	VH	4,861,245	6,908,085	8,954,925	10	631,962	898,051	1,164,140
84	Cost increases to raw materials such as steel increasing the scheme cost	Significat increase to required construction depth (circa 2000mm) would make the central option a problem.	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729
84	Additional structures needed to overcome scheme issues such as flooding / land take/ access requirements.	extra cost to scheme	2	L	13%	2	L	383,783	671,619	959,456	4	49,892	87,311	124,729







Simulation Summary Information							
Workbook Name	Lowestoft Third Crossing Risk Reg						
Number of Simulations	1						
Number of Iterations	10000						
Number of Inputs	140						
Number of Outputs	71						
Sampling Type	Monte Carlo						
Simulation Start Time	10/12/2015 11:46						
Simulation Duration	00:00:10						
Random # Generator	Mersenne Twister						
Random Seed	873283475						

Summary Statistics for sum								
Statistics		Percentile						
Minimum	1,059,495	5%	9,959,464					
Maximum	44,764,132	10%	11,746,444					
Mean	19,166,306	15%	12,926,628					
Std Dev	6,023,111	20%	13,937,752					
Variance	3.62779E+13	25%	14,836,455					
Skewness	0.338123365	30%	15,658,029					
Kurtosis	3.039541778	35%	16,477,388					
Median	18,767,236	40%	17,278,841					
Mode	18,263,573	45%	18,044,042					
Left X	9,959,464	50%	18,767,236					
Left P	5%	55%	19,524,101					
Right X	29,533,847	60%	20,397,473					
Right P	95%	65%	21,223,702					
Diff X	19,574,383	70%	22,119,263					
Diff P	90%	75%	23,131,822					
#Errors	0	80%	24,249,091					
Filter Min	Off	85%	25,545,702					
Filter Max	Off	90%	27,163,198					
#Filtered	0	95%	29,533,847					

Change in Output Statistic for sum								
Rank	Name	Lower	Upper					
1	Network Rail not allow	18,310,213	25,128,604					
2	Unexploded Ordnance	18,671,203	22,730,992					
3	Impact of temporary w	17,767,550	21,673,948					
4	Dewatering	17,852,234	21,681,862					
5	Central Option Horizon	17,829,312	21,621,029					
6	Pollution	17,890,399	21,576,253					
7	Significant temporary v	16,754,377	20,426,015					
8	Lack of agreed contrac	18,710,285	22,332,176					
9	Modelling programme	18,702,131	22,232,072					
10	Limited site informatio	18,908,546	20,879,071					