The Great Grid Upgrade

North Humber to High Marnham

NHHM-AEC-CNS-REP-0007

North Humber to High Marnham

Volume 6: Environmental Statement

Document 6.4.A4 Environmental Statement Appendix 4.4 - Indicative Third Party Schedule

Final Issue A

October 2026

Planning Inspectorate Reference: EN020034

Infrastructure Planning (Applications: Prescribed Forms and Procedure) Regulations 2009 Regulation 5(2)(a)

nationalgrid

Contents

1. Indicative Third Party Schedule 1

1.1 Introduction 1

Table 1.1 – Guide to the schedule 1
Table 1.2 – Indicative third party schedule 2

1. Indicative Third Party Schedule

1.1 Introduction

1.1.1 This appendix to **Application Document 6.4 Chapter 4 Description of the Project** sets out the indicative third party schedule for the Project. This details the works that would be required to existing third party overhead line assets to facilitate the construction and operation of the Project as well as any temporary compound electricity supply connections that are required.

1.1.2 Table 1.1 provides a guide to the schedule which is set out in Table 1.2. This guide explains the information included in each column of the schedule.

Table 1.1 – Guide to the schedule

Column	Explanation
Pylon span/ infrastructure	This provides a description of where the third party asset is located in relation to the design of the Project.
Asset	This sets out the type of asset.
Asset ID	This provides the asset ID which is shown on **Application Document 6.4.F4 Figure 4.4 Third Party Works**
Proposed works	This provides a description of the works that are proposed.
Crossings of other infrastructure and watercourses by the third party asset	This lists the crossings that are likely to be required by the works to the third party asset, for example where the undergrounding of an existing 11 kV overhead line would need to cross a watercourse. Where watercourse crossings are required, the watercourse ID is as explained in **Application Document 6.4.A2 Appendix 4.2 Indicative Bridge and Culvert Schedule** is provided.
Potential number of trenchless crossings	This sets out the likely number of the crossings that are detailed in the 'crossings of other infrastructure and watercourses by the third party asset' column, that would be constructed using a trenchless crossing technique.

1.1.3 Table 1.2 sets out the third party schedule. The locations of these assets are illustrated on **Application Document 6.4.F4 Figure 4.4 Third Party Works**.

Table 1.2 – Indicative third party schedule

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
Route Section A					
S-1 compound connection	11 kV	NPG-01	New temporary compound supply – underground cable / wood pole overhead line.	N/A	N/A
4AF3 - 4AF4	11 kV	NPG-02	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF4 - 4AF5	11 kV	NPG-03	Existing asset to be undergrounded to facilitate the proposed overhead line.	Access track	1
4AF6 - 4AF7	11 kV	NPG-04	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF18 - 4AF19	11 kV	NPG-05	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF27 - 4AF28	11 kV	NPG-06	Existing asset to be undergrounded to facilitate the proposed overhead line.	Rowley Road / Riplingham Road Water pipeline x 2	1
4AF28 - 4AF29	11 kV	NPG-07	Existing asset to be undergrounded to facilitate the proposed overhead line.	Cables	0
4ZQ73 - 4ZQ72	11 kV	NPG-08	Existing asset to be undergrounded to facilitate the proposed overhead line.	Gas pipeline Brough Road	1

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
M-1 compound connection	11 kV	NPG-09A	New temporary compound supply – underground cable / wood pole overhead line.	Watercourse (FO_88 Track)	1
M-1 compound connection	11 kV	NPG-09B	New temporary compound supply – underground cable / wood pole overhead line.	Water pipeline x2 Gas pipeline x 4 Cable x 3 Brough Road	4
4ZQ70 - 4ZQ69	Telecoms	BT-01	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF46 - 4AF47 / 4ZQ68 - 4ZQ67	11 kV	NPG-10	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF50 - 4AF51 / 4ZQ66 - 4ZQ65	33 kV	NPG-11	Existing asset to be undergrounded to facilitate the proposed overhead line.	Cable x 2 Sewage pipeline Water pipeline Ings Lane	2
4AF55 - 4AF56	11 kV	NPG-12	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF61 - 4AF62	11 kV	NPG-13	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
S-2 compound connection	11 kV	NPG-14	New temporary compound supply – underground cable / wood pole overhead line.	N/A	N/A
4AF71 - 4AF72	11 kV	NPG-15	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (FO_275) x 2	0

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
Route Section B					
S-3 compound connection	11 kV	NPG-16	New temporary compound supply – underground cable / wood pole overhead line.	N/A	N/A
4AF79 - 4AF80	11 kV	NPG-17	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (TT_6)	1
4AF85 - 4AF86	11 kV	NPG-18	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (TT_62)	1
Access (4AF80 - 4AF89)	11 kV	NPG-19	Existing asset to be undergrounded to provide sufficient clearance for temporary construction access.	Water pipeline	0
4AF95-4AF96	11 kV	NPG-20	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (TT_142) Carr Lane	1
4AF100 - 4AF102	11 kV	NPG-21	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (TT_159) Watercourse (TT_158)	2
Route Section C					
4AF118 - 4AF119 / M-2 compound connection	11 kV	NPG-22	Existing asset to be undergrounded to facilitate the proposed overhead line. New temporary compound supply – underground cable / wood pole overhead line.	Watercourse (TT_263) Watercourse (TT_258) Track x 2 Cable Watercourse (IATT_5)	2

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
Access (ZDA122 - ZDA123 / 4AF123 - 4AF125)	Telecoms	BT-02	Potential for existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF126 - 4AF127	11 kV	NPG-23	Existing asset to be undergrounded to facilitate the proposed overhead line.	Track	0
Route Section D					
4AF130 - 4AF131	11 kV	NPG-24	Existing asset to be undergrounded to facilitate the proposed overhead line.	Pipeline Track Watercourse (IA_113)	1
4AF137 - 4AF138	11 kV	NPG-25	Existing asset to be undergrounded to facilitate the proposed overhead line.	Watercourse (IA_159) x 2	2
	Telecoms	BT-03	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF148 - 4AF149	11 kV	NPG-26	Existing asset to be undergrounded to facilitate the proposed overhead line.	Melwood Hill x 2 Water pipeline Water pipeline	1
	Telecoms	BT-04	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF155 - 4AF156	11 kV	NPG-27	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF157 - 4AF158	11 kV	NPG-28	Existing asset to be undergrounded to	Watercourse (IA_274)	1

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
			facilitate the proposed overhead line.		
4AF158 - 4AF159	11 kV	NPG-29	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF160 - 4AF161	33 kV	NPG-30	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF162 - 4AF163	33 kV	NPG-31	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF166 - 4AF167	11 kV	NPG-32	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
S-4 compound connection	11 kV	NPG-33	New temporary compound supply – underground cable / wood pole overhead line.	Tindale Bank Road Watercourse (TT_289) Cable Watercourse (TT_288)	1
Route Section E					
4AF178 - 4AF179	11 kV	NGED-01	Existing asset to be undergrounded to facilitate the proposed overhead line.	Track Water pipeline Watercourse (IR_42)	0
4AF182 - 4AF183	33 kV	NGED-02	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF185 - 4AF186	11 kV	NGED-03	Existing asset to be undergrounded to	Cable	0

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
			facilitate the proposed overhead line.		
4AF191 - 4AF192 / M-3 compound connection and compound access	11 kV	NGED-04	Existing asset to be undergrounded to facilitate the proposed overhead line. New temporary compound supply – underground cable / wood pole overhead line. Existing asset to be undergrounded to provide sufficient clearance for temporary construction access.	Water pipeline x 2 A631 x 2 Disused pipeline x 2 Cable Watercourse (TT_296) Track	3
4AF193 - 4AF194	11 kV	NGED-05	Existing asset to be undergrounded to facilitate the proposed overhead line.	Wood Lane Watercourse (TT_305)	0
4AF197 - 4AF198	11 kV	NGED-06	Existing asset to be undergrounded to facilitate the proposed overhead line.	Track	0
4AF20 2- 4AF203	11 kV	NGED-07	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF211 - 4AF212	11 kV	NGED-08	Existing asset to be undergrounded to facilitate the proposed overhead line.	Water pipeline Disused pipeline	1
S-5 compound connection	11 kV	NGED-09	New temporary compound supply – underground cable / wood pole overhead line.	Water pipeline Retford Road Cable Watercourse (TT_370)	1

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
4AF228 - 4AF230	11 kV	NGED-10	Existing asset to be undergrounded to facilitate the proposed overhead line.	Water pipeline x 2 Disused pipeline x 2 Cable x 2	3
4AF231 - 4AF232	33 kV	NGED-11	Existing asset to be undergrounded to facilitate the proposed overhead line.	Ashley Lane Track	1
4AF235 - 4AF236	11 kV	NGED-12	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF238 - 4AF239	11 kV	NGED-13	Existing asset to be undergrounded to facilitate the proposed overhead line.	Track	0
4AF240 - 4AF241	Telecoms	BT-05	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF242 - 4AF243	11 kV	NGED-14	Existing asset to be undergrounded to facilitate the proposed overhead line.	Track Dalton Road Water pipeline x 3	1
Route Section F					
4AF248 - 4AF249	11 kV	NGED-15	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A
4AF253 - 4AF254	11 kV	NGED-16	Existing asset to be undergrounded to facilitate the proposed overhead line.	Far Road Proposed cable	1
Access (4AF248 -	11 kV	NGED-17	New temporary compound supply –	Disused pipeline x 2	2

Pylon span/ infrastructure	Asset	Asset ID	Proposed works	Indicative crossings of other infrastructure and watercourses by the third party asset	Potential number of trenchless crossings
4AF255) / S-6 compound connection			underground cable / wood pole overhead line. Existing asset to be undergrounded to provide sufficient clearance for temporary construction access.	Water pipeline x 2 Cable	
4AF256 - 4AF257	11 kV	NGED-18	Existing asset to be undergrounded to facilitate the proposed overhead line.	Fledborough Road x 2 Cable x 4 Water pipeline x 4	2
	Telecoms	BT-06	Existing asset to be undergrounded to facilitate the proposed overhead line.	N/A	N/A

National Grid plc
National Grid House,
Warwick Technology Park,
Gallows Hill, Warwick.
CV34 6DA United Kingdom

Registered in England and Wales
No. 4031152
nationalgrid.com