




Lime Down

Solar Park

Land and Rights Negotiations Tracker


July-August 2026

Revision **6-7** (**CleanTracked**)

Planning Inspectorate Reference: EN010168

Document Reference: APP/4.4

APFP Regulation 5(2)(q)



List of Contents

1	Land and Rights Negotiations Tracker Introduction	1
1.1	Summary.....	1
1.2	Part 1 – Category 1 Interests (Owners).....	1
1.3	Part 2 – Statutory Undertakers and Crown Authorities.....	1
1.4	Part 3 – Tenants	2
1.5	Part 4 – Overview Table	2
1.6	Other Interests	2
1.7	Status Key.....	2
2	Explanatory Notes	3
2.1	Note on Temporary Possession	3

1 Land and Rights Negotiations Tracker Introduction

1.1 Summary

- 1.1.1 This Land Rights Tracker (“LRT”) has been prepared by Lime Down Solar Park Limited (“the Applicant”) as part of its application for a development consent order (“DCO”) under the Planning Act 2008 for the Lime Down Solar Park (the “Scheme”)
- 1.1.2 The LRT provides the details of category 1 land interests owning land within the Order Limits and explains the status of the negotiations with these affected parties. It will be updated throughout Examination to provide an overview of negotiations as these progress with affected parties.
- 1.1.3 In addition to landowners, the LRT includes interests held by statutory undertakers and other utility owners and provides a summary of negotiations and progress made towards agreeing a form of protective provisions to be included in the DCO and/or side agreement.
- 1.1.4 The Applicant is engaging with Crown authorities to ascertain if consent pursuant to section 135 of the Planning Act 2008 is required.

1.2 Part 1 – Category 1 Interests (Owners)

- 1.2.1 Part 1 of the LRT includes category 1 owners identified within the **Book of Reference [EN010168/APP/4.3]**, where the acquisition of freehold land, permanent rights and temporary possession is required, and the land interest is able to provide proof of title.
- 1.2.2 Where no interest has come forward declaring ownership or proving ownership of unregistered plots, negotiations are not ongoing. These plots will be kept under review during the Examination and if an interest comes forward, or evidence of ownership is provided, the LRT will be updated accordingly.
- 1.2.3 Where a land interest is identified within the **Book of Reference [EN010168/APP/4.3]**, as having an interest in respect of the subsoil beneath a publicly adopted highway, these plots have not been included as no voluntary land rights are being sought other than engaging with the relevant highways authority as part of the DCO process.
- 1.2.4 Category 1 occupiers, lessees and tenants identified within the **Book of Reference [EN010168/APP/4.3]**, have not been included within the LRT. The Applicant is requesting such interests are signatories to voluntary agreements being sought with category 1 owners where required.

1.3 Part 2 – Statutory Undertakers and Crown Authorities

- 1.3.1 Part 2 of the LRT includes interests identified as statutory undertakers and other utility owners within Part 1 of the **Book of Reference [EN010168/APP/4.3]**, and

provides commentary in respect of protective provisions and/or any side agreements.

- 1.3.2 Crown authorities have been included where the Applicant understands consent is required pursuant to section 135 of the Planning Act 2008.

1.4 Part 3 – Tenants

- 1.4.1 Part 3 of the LRT includes interests identified as tenants, as confirmed by desktop referencing and/or direct communication.

1.5 Part 4 – Overview Table

- 1.5.1 Part 4 of the LRT comprises an overview table which sets out the total area (ha), total number of plots and total number of affected parties by each land type.

1.6 Other Interests

- 1.6.1 The Applicant is not seeking to enter into any voluntary property agreements with Category 3 interests identified in the Book of Reference [APP/4.3] located outside of the Order Limits. Category 3 interests have therefore been excluded from the LRT.

1.7 Status Key

The table below explains the status colour provided in the Status of Negotiations column to reflect the following:

Status colour	Comment
	Option agreement signed
	Heads of Terms agreed and option agreement in negotiation
	Heads of Terms negotiations ongoing
	Heads of Terms negotiations not commenced
	Heads of Terms agreement unlikely before close of examination
	Heads of Terms negotiations unsuccessful
	No landowner response to correspondence from the Applicant
	No voluntary agreement being sought

2 Explanatory Notes

2.1 Note on Temporary Possession

- 2.1.1 Until the detail design stage, it is not possible to define specific periods or durations for which temporary possession is required over individual plots. Paragraph 5.5.3 of the Statement of Reasons **[APP-018]** sets out the requirements for temporary possession and use of land for the Scheme as per Article 31 of the draft DCO **[APP-016]**. The duration of temporary possession will depend on a number of factors, including but not limited to:
- the final construction programme; and
 - site specific issues such as ground conditions or details of construction methodology, none of which will be known until post consent.
- 2.1.2 *Consequently, owing to the need for flexibility, the worst-case estimate for temporary possession for all plots is the full construction period as set out in to Chapter 3 of the ES [APP-055] and in Chapters 7 to Chapter 20 of the ES [APP-059 to APP-072] plus a period of up to one year following completion of that part of the authorised development as set out in Article 31 of the draft DCO [APP-016].*
- 2.1.3 For periods where plots are occupied temporarily, Affected Parties will be compensated for reasonable and evidenced losses or damage as set out in Schedule 10 of the draft DCO **[APP-016]**.

Cable Route Corridor Construction Access Points

- 2.1.4 During construction, 28 access points will be used to get into and out of the land within the Cable Route Corridor (refer to **Environmental Statement (ES) Volume 2, Figure 3-2 Key Construction Phase Features [APP-082]**). These access points are planned at approximately 1 km intervals so that workers, materials, and equipment can reach each section of the site using a temporary haul road inside the Cable Route Corridor (refer to paragraph 13.10.66 of **ES Volume 1, Chapter 13: Transport and Access [APP-065]** for anticipated traffic movements). The access points have been chosen to allow for locations where trenchless methods may be needed to install cables to avoid engineering or environmental constraints, these locations are known as Avoidance Areas. Because the temporary haul road will not pass through key constraints (such as the M4 crossing, railway crossings and sensitive watercourses) within a number of the Avoidance Areas, access points are needed on both sides of these areas. In addition, where the Cable Route Corridor crosses the Great Western Main Line, a number of access points have been identified to enable flexibility in crossing the railway by trenchless methods or by using the existing bridges..

Abnormal Indivisible Load (AIL)

- 2.1.5 To safely accommodate AIL vehicle movements along construction routes, temporary mitigation at nine locations has been identified. The temporary mitigation includes the removal of street furniture, minor widening of junctions, and vegetation removal (refer to paragraph 5.4.1 of **Outline Construction Traffic Management Plan (CTMP) [APP-277]**). Where temporary mitigation is implemented, elements that can be replaced (such as street furniture) will be reinstated following the AIL movements. However, the identified locations will be used periodically throughout the duration of the 24 month construction phase to facilitate AILs being brought to the Site.

Temporary Construction Compounds

- 2.1.6 There are 16 Temporary Construction Compounds within the order limits (refer to **Environmental Statement Volume 2, Figure 3-2 Key Construction Phase Features [APP-082]**). Nine Temporary Construction Compounds will become part of the Solar PV Sites following the construction phase. Seven Temporary Construction Compounds are identified within the Cable Route Corridor. The Cable Route Corridor Temporary Construction Compounds will be required for the duration of the construction phase to facilitate the initial duct installation, cable pulling and reinstatement to be carried out efficiently; further details are below.

Timing of construction in the Cable Route Corridor

- 2.1.7 Each section of the Cable Route Corridor will be constructed in approximately 5.5km sections, broadly in two stages: firstly site access, site preparation, trenching and duct installation over an approximate eight to nine month period, followed by cable pulling and reinstatement over an approximate four to five month period. Typically, there are a number of months in between these two stages depending on other aspects of the Scheme, such as trenchless installation of cables and 400 kV Substation commissioning. Therefore, Cable Route Corridor access points and compounds will be used throughout the 18 month construction phase. When not in active use, temporary accesses from the highway will be made secure to prevent entry to the site by members of the public.

Access Notification

- 2.1.8 Where access is required to land for temporary construction work, landowners will be notified a minimum of 14 days in advance of enabling and installation works. Communication with landowners will be ongoing and maintained by the Community Liaison Officer.

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
266498, 266503	Alexander William Martin Mitchell, Burges Salmon Trustees Limited, James Fuller Bt	Georgina Bush	Cat 1 - Owner	15-014	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner 2 December 2025 and understands the landowner and their agent met on 10 December 2025 to discuss the Heads of Terms. The Applicant emailed the agent on 15 January 2026 and 18 February 2026 is currently awaiting feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is hopeful the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to seek to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has extended the incentive deadline for signing the Heads of Terms. The Applicant remains committed to engaging with the landowner having issued them an updated response on 24 February 2026, to which The Applicant has not received any feedback. The Applicant will continue to engage and offer meetings and is hopeful the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to seek engage with the landowner and their agent, most recently emailing the agent on 19 May 2026. The Applicant is currently awaiting feedback and will continue to offer meetings to discuss the Heads of Terms. Deadline 3 The Applicant continues to seek engage with the landowner and their agent, most recently receiving a response from the landowner's agent on 4 June 2026. The Applicant will continue to offer meetings to discuss the Heads of Terms. Deadline 4 The Applicant continues to engage with the landowner and their agent, most recently receiving a response from the landowner's agent on 2 July 2026. The landowner's agent confirmed in email that the landowner has entered into an option agreement with a third party developer and wishes to reach agreement with the Applicant. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant currently understands the landowner is prevented from signing Heads of Terms because of an option agreement with a third party developer that intersects with the Scheme's order limits. Once the Applicant and the third party developer have entered into a cooperation agreement the Applicant is hopeful the landowner will sign Heads of Terms. The Applicant continues to engage with the landowner, offering meetings on 22 July 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
285951	Anna Smith	Ben Compton	Cat 1 - Owner	04-048, 04-049, 04-050, 04-051, 04-052, 04-053, 04-054, 04-062, 04-063, 04-064, 04-065, 04-066, 04-067, 04-068	4	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5A, 5B, 6, 1 - Solar PV cabling, 400 kV cable corridor, 132kV cabling, General works, Solar PV area	n/a			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 4 March 2024. The Parties then worked together to agree an option agreement which was signed and entered into on 8 August 2025 for the use of the land as part of the Scheme.					
				01-048, 01-049, 01-050, 04-040, 04-042, 04-044, 04-046	1, 4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 5A - 132 kV cabling, 400 kV cable corridor									
266494, 266495	Anne Elizabeth Mary Sawtell- Gist, Patricia Alexandra Sawtell	George King	Cat 1 - Owner	15-021	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant met with the landowner on 9 October 2025 to discuss the Heads of Terms. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clausesof the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agenton 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278876, 278878	Antony Philip Charles Creed, Sarah Margaret Creed		Cat 1 - Owner	14-015	14	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	n/a			Negotiations for temporary possession The Applicant intends to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is endeavouring to progress negotiations with the landowner on this approach owing to the temporary use and has offered meetings to discuss the rights required. Procedural Deadline A The Applicant is seeking to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 1 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 2 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 3 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily.					
278813	Ashton Robert Hawker		Cat 1 - Owner	08-002, 08-003, 09-012, 09-016	8, 9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025 and wrote to the landowner 2 December 2025. The Applicant is currently awaiting feedback on the Heads of Terms. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 Since Procedural Deadline A, the Applicant engaged with the landowner on the 30 March 2026. The landowner responded on 2 April confirming their position to not sign the Heads of Terms at this stage. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 2 Since Deadline 1, the landowner maintains their position to not sign the Heads of Terms at this stage. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 3 Since Deadline 2, the landowner maintains their position to not sign the Heads of Terms at this stage. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and understands outstanding matters relate to the impact the project will have on the farming practice. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to further discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.	RR-0431 - Ashton Hawker RR-1793 - Hawker Farms				
76468	Bristol Diocesan Board Of Finance Limited	Georgina Bush	Cat 1 - Owner	04-028	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner 2 December 2025 and sent emails to the agent on 15 January 2026 and 18 February 2026, and is currently awaiting feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to seek to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has extended the incentive deadline for signing the Heads of Terms. The Applicant remains committed to engaging with the landowner having issued them an updated response on 24 February 2026, to which The Applicant has not received any feedback. The Applicant will continue to engage and offer meetings and is hopeful the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to seek engage with the landowner and their agent, most recently emailing the agent on 19 May 2026. The Applicant is currently awaiting feedback and will continue to offer meetings to discuss the Heads of Terms. Deadline 3 The Applicant continues to seek engage with the landowner and their agent, most recently receiving a response from the landowner's agent on 4 June 2026. The Applicant reissued Heads of Terms to the landowner for signing on 12 June 2026 and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant is currently awaiting feedback from the landowner's agent following the reissue of Heads of Terms on 12 June 2026. The Applicant offered the landowner's agent a meeting on 2 July 2026 and wrote to the landowner on 7 July 2026 to offer a further meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant is still awaiting feedback from the landowner's agent on the Heads of Terms, requesting an update on 15 July 2026 and 29 July 2026. The Applicant continues to seek to engage, offering the landowner's agent a meeting on 22 July 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278709, 278710	Bryan Ashton Hawker, Michael Robert Edward Hawker	Toby Bateman	Cat 1 - Owner	11-001	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner, meeting on 18 September 2025. The Applicant issued updated Heads of Terms on 21 October 2025 and wrote to the landowner on 2 December 2025. The Applicant sent an email on 16 February 2026 and is awaiting feedback from the landowner and agent. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner's agent. Since Procedural Deadline A, the Applicant has had a phone call meeting on the 14 April 2026 and subsequent negotiations have continued to discuss the final material clause within the voluntary agreement. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner's agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner's agent. Since Deadline 2, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner's agent. Since Deadline 3, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects with the most recent correspondence on the 25 June 2026. The Applicant has also distributed a letter on the 7 July 2026 to the landowner inviting them to a meeting to discuss the Heads of Terms. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner's agent. Since Deadline 4, the Applicant has continued to negotiate the final outstanding material clause with the latest correspondence on the 03 August 2026. The Applicant continues to seek a meeting with the landowner and their agent to discuss the remaining clauses within the voluntary heads of terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
275396	CERT Corsham Limited	Praxis Group	Cat 1 - Owner	15-012	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant received signed Heads of Terms from the landowner on 17 December 2025. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant has issued the option agreement to the landowner's solicitor and is confident the necessary land rights can be acquired by voluntary agreement.					
278723	Chippenham Golf Centre Limited		Cat 1 - Owner	11-009	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025. The Applicant continues to engage and offer meetings to discuss the Heads of Terms and is awaiting feedback from the landowner. Deadline 1 The Applicant continues attempts to engage with the landowner. Since Procedural Deadline A, the Applicant has continued attempts to engage with the landowner with the last communication being 9 April 2026 and 28 April 2026. The Applicant remains committed to engaging with the landowner to progress a voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner. Since Deadline 1, the Applicant has received a response from the landowner on 15 May 2026 and is in the process of confirming an appropriate meeting date and time to discuss this holding further. The Applicant remains committed to engaging with the landowner to progress a voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner. Since Deadline 2, the Applicant has had a meeting with the landowner on 05 June 2026 to discuss the voluntary agreement and negotiate specific terms. The Applicant has agreed the next steps with the landowner to progress a voluntary agreement and is committed to securing the relevant necessary rights voluntarily. Deadline 4 The Applicant continues to engage with the landowner. Since Deadline 3, the Applicant has been awaiting the comments from the landowner on the voluntary Heads of Terms which were agreed to be distributed by 30 June 2026. The Applicant has also distributed a letter on the 7 July 2026 to the landowner inviting them to a meeting to discuss the Heads of Terms. The Applicant remains committed to engaging with the landowner to progress a voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner. Since Deadline 4, the Applicant has been awaiting the comments from the landowner on the voluntary Heads of Terms which were agreed to be distributed by 30 June 2026. The latest correspondence on this matter was distributed by the Applicant on 03 August 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278835, 278836	Christine Burgess, Clyde Burgess	George King	Cat 1 - Owner	09-010	9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the agent on 9 October 2025 and issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9th March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agentom 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. The Applicant had a phone call with the Landowner's agent on 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5		RR-0916 - Clyde Stanley Burgess			
				09-011	9	As described in the Book of Reference	Land is subject to Temporary Possession	5A(v) - Cable corridor temporary construction compound				The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landwoner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278724, 278806	Christopher Bernard Edwin Carpenter, Andrew Raymond James Carpenter	George King	Cat 1 - Owner	15-008	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the agent on 9 October 2025 and issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and The Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agent on 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
278764	Christopher William Buss	Toby Bateman	Cat 1 - Owner	11-003, 11-004, 11-005	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A, 5A(v) - 400 kV cable corridor, Temporary access, Cable corridor temporary construction compound	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant met with the landowner on 24 October 2025 and wrote to the landowner on 2 December 2025. The Applicant sent an email on 16 February 2026 to the agent and is awaiting feedback from the landowner and agent. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner's agent. Since Procedural Deadline A, the Applicant has had a phone call meeting on the 14 April 2026 and subsequent negotiations have continued to discuss the final material clause within the voluntary agreement. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner's agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner's agent. Since Deadline 2, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner's agent. Since Deadline 3, the Applicant has continued work towards resolving the final material clause of the voluntary agreement excluding specific commercial aspects with the most recent correspondence on the 25 June 2026. The Applicant has also distributed a letter on the 7 July 2026 to the landowner inviting them to a meeting to discuss the Heads of Terms. The Applicant will continue to engage and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner's agent. Since Deadline 4, the Applicant has continued to negotiate the final outstanding material clause with the latest correspondence on the 03 August 2026. The Applicant continues to seek a meeting with the landowner and their agent to discuss the remaining clauses within the voluntary heads of terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
266480	Clinton Ernest Dicks	Simon Male	Cat 1 - Owner	16-006, 16-010	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 18 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. The Applicant most recently had meetings with the agent on 26 and 27 February 2026, during which the Applicant was advised by the landowner's agent that their client does not wish to progress with negotiating a voluntary agreement owing to site specific aspirations. The Applicant will continue to seek to engage with the landowner and their agent to offer meetings if the landowner's position changes. Deadline 2 The Applicant continues to engage with the landowner and their agent. The Applicant has attempted to contact the landowner's agent on 19 May 2026 via call and email to seek an update on the landowner's specific aspirations. The Applicant will continue to seek to engage with the landowner and their agent to offer meetings if the landowner's position changes. Deadline 3 The Applicant continues to engage with the landowner and their agent. The Applicant had a response from the landowner's agent on 26 May confirming the landowner does not wish to progress with negotiating a voluntary agreement. The Applicant will continue to seek to engage with the landowner and their agent if the landowner's position changes. Deadline 4 Following the Compulsory Acquisition Hearing, the Applicant issued a letter on 7 July to the Landowner confirming the Applicant wishes to meet with the Landowner to discuss their individual concerns with the project and the Heads of Terms, outlining that if the landowner was to meet with the Applicant it would not prejudice their position to object to the project. The Applicant emailed the Landowner's agent on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278750	David Geoffrey Wilmott	Anthony Wright	Cat 1 - Owner	11-011	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the agent on 9 October 2025 and issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 17 February 2026 and awaits feedback. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9th March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10th April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2025. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The landowner's agent most recently contacted the Applicant on 29th June with an update on the Heads of Terms and the Applicant most recently contacted the landowner's agent on 2nd July with a further update. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agentom 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 31 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
278801, 278803, 278805	Timothy Reynolds, Paul Reynolds, Naomi Reynolds	Barry Meade	Cat 1 - Owner	10-011	10	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant understands there has been a change of ownership and is undertaking further due diligence before issuing populated Heads of Terms. Procedural Deadline A The Applicant met with the landowner on 23 September 2025 and issued populated Heads of Terms on 21 October 2025. The Applicant continues to engage with the landowner and their agent to discuss the Heads of Terms. The Applicant is confident the necessary rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner's agent. Since Procedural Deadline A, the Applicant has returned the latest set of comments on the voluntary agreement to the landowner's agent on 10 April 2026. Prior to the receipt of comments, the Applicant chased the agent for comments on the 25 February 2026, 5 March 2026, 20 March 2026, 25 March 2026, 30 March 2026. The current position with the landowner's agent is that comments on the current agreement are to be distributed after engagement with other agents affected by the Project. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 2 The Applicant continues to engage with the landowner. Since Deadline 1, the Applicant has continued attempts to secure a telephone meeting with the landowner's agent to discuss the specific terms within the voluntary agreement. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 3 The Applicant continues to engage with the landowner. Since Deadline 2, the Applicant has continued work towards finalising the specific commercial aspects to the voluntary agreement. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 4 The Applicant continues to engage with the landowner. Since Deadline 3, the Applicant has continued work towards finalising the specific commercial aspects to the voluntary agreement. The Applicant has also distributed a letter on the 7 July 2026 to the landowner inviting them to a meeting to discuss the Heads of Terms. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 5 The Applicant continues to engage with the landowner. Since Deadline 4, the Applicant has recieved comments back from the landowner's agent on the voluntary agreement and the Applicant addressed these in a full response back the the landowner's agent on 3 August 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		Naomi Reynolds - RR-3411, Tim Reynolds - RR-4707			
241382	David Matthew Irvine	Anthony Wright	Cat 1 - Owner	04-039, 04-043, 04-045	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the agent on 9 October 2025 and issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 17 February 2026. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9th March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10th April to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant most recently emailed the agent on the 29 April 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2025. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The landowner's agent most recently contacted the Applicant on 29th June with an update on the Heads of Terms and the Applicant most recently contacted the landowner's agent on 2nd July with a further update. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agentom 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 31 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		RR-0981 - Dave Irvine			

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278796	David Robert Walker	George King	Cat 1 - Owner	14-051	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner and their agent on the 10 September 2025 and followed up with a meeting with their agent on 9 October 2025 to discuss the Heads of Terms. The Applicant issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10th April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2025. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agentom 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
65954, 149532, 258289	David Terence Digby Harrel, Matthew James Wakefield, Christopher Harold Smith		Cat 1 - Owner	03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-071, 03-072, 03-073, 03-074, 03-075, 03-077, 03-078, 03-079, 03-080	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 6, 9, 10B, 5B, 3B - Solar PV area, Solar PV cabling, General works, Habitat management area, Permissive paths for pedestrian and equestrian users, 132 kV cabling, 132 kV substation	Open			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 22 December 2022. The Parties then worked together to agree an option agreement which was entered into on 21 July 2023 and varied on 28 July 2025 for the use of the land as part of the Scheme.					
				03-014	3	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 6 - Solar PV cabling, General works									
278745, 278871	De Vernon Ltd, De Vernon Trustees Inc	Georgina Bush	Cat 1 - Owner	14-050	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner 2 December 2025 and understands the landowner and their agent met on 10 December 2025 to discuss the Heads of Terms. The Applicant emailed the agent on 15 January 2026 and 18 February 2026 is currently awaiting feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is hopeful the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to seek to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has extended the incentive deadline for signing the Heads of Terms. The Applicant remains committed to engaging with the landowner having issued them an updated response on 24 February 2026, to which The Applicant has not received any feedback. The Applicant will continue to engage and offer meetings and is hopeful the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to seek engage with the landowner and their agent, most recently emailing the agent on 19 May 2026. The Applicant is currently awaiting feedback and will continue to offer meetings to discuss the Heads of Terms. Deadline 3 The Applicant continues to seek engage with the landowner and their agent, most recently receving a response from the landowner's agent on 4 June 2026. The Applicant will continue to offer meetings to discuss the Heads of Terms. Deadline 4 The Applicant continues to engage with the landowner and their agent, most recently receiving a response from the landowner's agent on 2 July 2026. The landowner's agent confirmed in email that the landowner wishes to reach a voluntary agreement and the Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant is still awaiting feedback from the landowner's agent on the Heads of Terms, requesting an update on 22 July 2026 and 29 July 2026. The Applicant continues to seek to engage, offering the landowner's agent a meeting on 22 July 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
275397, 275398, 275399	Dorothy Elizabeth Robinson, Richard Luke Mander, Raymond Haslett	George King	Cat 1 - Owner	15-009, 15-010, 15-011, 15-013	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner and their agent on 10 September 2025 and followed up with a meeting with their agent on 9 October 2025 to discuss the Heads of Terms. The Applicant issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agent on 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
278833, 278834	Elizabeth Mary England Cole, Peter Edward Cole		Cat 1 - Owner	08-004	8	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025 and wrote to the landowner 2 December 2025. The Applicant is currently awaiting feedback on the Heads of Terms. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 Since Procedural Deadline A, the Applicant received correspondence from the landowner's representative on 9 December 2025 confirming their position to not sign the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 2 Since Deadline 1, the landowner has maintained their position to not sign the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 3 Since Deadline 2, the landowner has maintained their position to not sign the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and understands outstanding matters relate to the impact the project will have on the farming practice. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to further discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.	RR-3056 - Mary Cole RR-3731 & RR 3732 - Peter Cole				
278843, 278844	Gabrielle Alice Corp, Graham John Corp	Rupert Bendell	Cat 1 - Owner	11-021	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant met with the agent on 5 November 2025 to discuss the Heads of Terms. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 12 February 2026. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has revised the commercial position offered. On 26 March 2026 and 13 April 2026 the Applicant requested feedback and is currently awaiting a response from the landowner and their agent. The Applicant has not received substantive feedback on non-commercial terms therefore considers outstanding matters to relate to the commercial offer within the Heads of Terms. The Applicant will continue to offer meetings to discuss the Heads of Terms and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant met with the agent on 15 May 2026 and reissued Heads of Terms on 19 May 2026. The Applicant is currently awaiting feedback on the Heads of Terms and is confident the necessary land rights can be aquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. The Applicant and the landowner's agent have agreed updated clauses within the Heads of Terms relating to drainage and soil management. The Applicant will continue to offer meetings to discuss the Heads of Terms and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent and understands outstanding matters relate to the commercial offer within the Heads of Terms. The Applicant wrote to the landowner and their agent on 7 July 2026 to offer a meeting to further discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner and their agent and understands outstanding matters relate to the commercial offer within the Heads of Terms. The landowner's agent has submitted an invoice to the Applicant for reimbursement of professional fees. The Applicant has agreed to make a contribution towards the reimbursement of fees which the landowner's agent has disputed, and advised the Applicant they are minded not to undertake further work relating to the negotiation of Heads of Terms. The Applicant offered the landowner's agent a meeting on 29 July 2026 and also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
50968, 54640	Jack Thomas Frank Nicholas, Thomas Howard Nicholas	George Tiley	Cat 1 - Owner	16-011, 16- 012, 16- 013, 16- 014, 16-015	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v) - 400 kV cable corridor, Cable corridor temporary construction compound	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner's their agent on the 8 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 10 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner's professional representative. Since Procedural Deadline A, the Applicant has distributed clarification requests on 2 April 2026 to which a response has not been received. The Applicant is acknowledging of the Landowner's concerns relating to access and is appropriately seeking to engage with the professional representation. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement however it cannot seek to progress a voluntary agreement in the absence of receiving substantive consistent feedback from the landowner and their agent. Deadline 2 The Applicant continues to engage with the landowners agent. Since Deadline 1, the Applicant has not yet recieved material comments on the voluntary agreeementes from the landowners agent. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 3 The Applicant continues to engage with the landowner's agent. Since Deadline 2, the Applicant has amended the landowners book of refrence parcels in line with the assumption that they are an reputed occupier on parcel 16-014. The Applicant is awaiting appropriate evidence and has contacted the freeholder of the plot seeking this evidence. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 4 The Applicant continues to engage with the landowner's agent. Since Deadline 3, the Applicant has distributed a meeting invitation via a letter on the 7 July 2026 to the landowner and their agent to discuss the Heads of Terms. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 5 The Applicant continues to engage with the landowner's agent. Since Deadline 4, the Applicant has arranged to meet with the landowner and their land agent to discuss the voluntary heads of terms on the 13 August 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. .		RR-3146 - Messer Nicholas			
258268, 258270	James Keith Gay, Rebecca Jane Gay		Cat 1 - Owner	01-039	1	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B - Solar PV cabling, 132 kV cabling	Open			Option Holder Following a transfer of title to the stated party, the relevant terms of the option agreement were duly transferred to the new owner. The Transfer of part registered title(s) was signed by all parties on 19 August 2025. Accordingly, the Project retains all necessary rights over the land to facilitate the delivery of the Scheme.		RR-2041 - James Gay RR-3896 - Rebecca Gay			
258268, 258311, 258313	James Keith Gay, Sean Norman Richards, Ruth Richards		Cat 1 - Owner	01-040	1	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B - Solar PV cabling, 132 kV cabling	Open			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 17 May 2022. The Parties then worked together to agree an option agreement which was entered into on 26 July 2023 and varied on 13 December 2024 for the use of the land as part of the Scheme. Procedural Deadline A There has been no substantive change to the negotiation position on the plot at Procedural Deadline A. For clarity, the Applicant confirms that it contains all the necessary rights over the land to deliver the Scheme on the basis of the option agreement of 13 December 2024.		RR-2041 - James Gay			

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278730	James Paul Archibald Methuen- Campbell	Tom French	Cat 1 - Owner	12-001, 12-002, 12-003, 12-004, 12-005, 12-006, 12-007, 12-011, 12-012, 12-013, 12-014, 12-018, 12-020, 13-001, 13-002, 13-017, 13-018, 13-020, 13-021, 13-022, 13-023, 13-025, 13-037, 14-001, 14-002, 14-003, 14-004, 14-005, 14-007, 14-018, 14-019, 14-020, 14-021, 14-022, 14-023, 14-026, 14-027, 14-028, 14-028a, 14- 032, 14-035, 14 038, 14-042, 14 044, 14-044a, 14-045, 14- 045a, 14-046, 14-047	12, 13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access,	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant met with the agent on 5 November 2025, 27 November 2025 and 3 February 2026 to discuss the Heads of Terms. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has revised the commercial position offered. On the 25 February 2026, the Applicant provided a revised commercial proposal to the landowner via their agent based on feedback on the Heads of Terms gathered in the meeting on 3 February 2026. This revised proposal was rejected by the agent on 18th March 2026, citing concerns, however no further tangible detail has been put forward since that date. The Applicant will continue to engage with the landowner via the agent in order to progress matters and reach a voluntary agreement. Deadline 2 The Applicant is still awaiting tangible detail from the landowner's agent regarding the commercial position offered. Deadline 3 The Applicant is awaiting tangible detail from the landowner's agent regarding the commercial position offered, and feedback surrounding the wider terms within the document. Deadline 4 The Applicant continues to seek to engage with the landowner and their agent, most recently requesting tangible detail on the Heads of Terms on 3 July 2026. The Applicant also wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and remains committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to seek to engage with the landowner and their agent, most recently requesting tangible detail on the Heads of Terms and offering a meeting on 30 July 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
				12-019	12	As described in the Book of Reference	Land is subject to Temporary Possession	5A(v) - Cable corridor temporary construction compound									
278755, 278756	Janet Mary Tayler, Raymond John Tayler	Arthur Chambers	Cat 1 - Owner	11-002	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner's their agent on the 8 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 12 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the Landowner and their agent and most recently had a meeting with their agent on 10 April 2026 to discuss the final clauses outstanding within the voluntary agreement. Upon completion of the meeting, there are only two outstanding clauses to be agreed. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2025. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent emailed the Applicant with a Heads of Terms update, and the Applicant responded on 26 June with a further email update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4 the Applicant has had a phone call on the 22 July 2026 with the landowner's agent to discuss updates the Heads of Terms. A further email was issued on 31 July with agreed wording for outstanding clause and offering a meeting to discuss individual matters relating to Heads of Terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
328669	Joden (Builders) Limited		Cat 1 - Owner	17-003	17	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	n/a			Negotiations for temporary possession The Applicant intends to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is endeavouring to progress negotiations with the landowner on this approach owing to the temporary use and has offered meetings to discuss the rights required. Procedural Deadline A The Applicant is seeking to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 1 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 2 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 3 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
258288	John Alistair Baillie	Anthony Wright	Cat 1 - Owner	05-033, 05-039, 05-042	5	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 8A - Solar PV cabling, 132 kV cabling, Temporary access	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the agent on 9 October 2025 and issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently met with the landowner and their agent on 23 February 2026 to discuss the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant had a meeting with the landowner and their agent on 23 February 2026 and wrote to the agent on 9 March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The landowner's agent most recently contacted The Applicant on 29th June with an update on the Heads of Terms and the Applicant most recently contacted the landowner's agent on 2 July with a further update and also had a phone call with the landowner on 2 July to discuss the Heads of Terms, project progress and to arrange a meeting to discuss their concerns. Following the Compulsory Acquisition Hearing, the Applicant issued a letter on 7 July to the Landowner confirming the Applicant wishes to meet with the Landowner to discuss their individual concerns with the project and the Heads of Terms, outlining that if the landowner was to meet with the Applicant it would not prejudice their position to object to the project. The Applicant had a phone call with the Landowner's agent on 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 31 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		RR-2342 - John Baillie			
72901, 72902	John Eavis, Rosemarie Margaret Eavis	Keith Thomas & Richard Fearnall	Cat 1 - Owner	05-043, 06-003, 06-004, 06-005, 06-006	5, 6	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A, 8B - 132 kV cabling, Temporary access, Permanent access	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 11 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, issuing updated Heads of Terms on 21 October 2025. The Applicant met with the landowner on 17 November 2025 and 8 December 2025 to discuss the Heads of Terms and is currently awaiting feedback from the landowner and the agent. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agents. The Applicant's agent met with the landowners agent on 1 April 2026 to discuss the Heads of Terms. Based on feedback, additional detail was provided by the Applicant on 20 April 2026. Feedback and comments on the Heads of Terms were received back to the Applicant's agent on 23 April 2026. A follow up meeting is scheduled for 5 May 2026, and the Applicant will continue to engage with the landowner via their agents in order to move negotiations forward towards a voluntary agreement. Deadline 2 The Applicant met with the landowner's agent on 5 May 2026 and is currently reviewing feedback subsequently received on the Heads of Terms. The Applicant will continue to engage with the landowner and their agent as is confident the necessary land rights can be aquired by voluntary agreement. Deadline 3 The Applicant is continuing to engage with the landowner's agent in relation to the Heads of Terms. A meeting is scheduled for 19 June 2026 between the Applicant and the landowner's agent to address the feedback received from the latest version of the Heads of Terms so as to progress negotiations. Deadline 4 The Applicant met with the landowner's agent on 19 June and 26 June 2026. The Applicant has received feedback on the Heads of Terms which it is currently reviewing and looking to reissue Heads of Terms. The Applicant also wrote to the landowner and their agent on 7 July 2026 to offer a further meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner and their agent, offering a meeting in person to discuss the Heads of Terms on 22 July 2026. The Applicant received feedback on the Heads of Terms from the landowner's agent on 25 July 2026 which is is currently being reviewed in order to reissue Heads of Terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		RR-1963 - J Eavis RR-2358 - John Eavis			
258283	John Edward Branston		Cat 1 - Owner	04-055, 04-056, 04-057, 04-058, 04-059, 04-060, 04-061, 05-001, 05-002, 05-003, 05-004, 05-005, 05-009, 05-010, 05-011, 05-012, 05-013, 05-014, 05-015, 05-016, 05-017, 05-018, 05-019, 05-020, 05-023, 05-024, 05-025	4, 5	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5A, 5B, 6, 1, 2, 10A, 7, 9 - Solar PV cabling, 400 kV cable corridor, 132kV cabling, General works, Solar PV area, BESS, Permissive path for pedestrians, Solar PV temporary construction compound, Habitat management area	n/a			Option Holder Following initial engagement, the Parties then worked together to agree an option agreement which was entered into on 9 November 2022 and varied on 9 October 2024 and again on 6 August 2025 for the use of the land as part of the Scheme.					
				04-025, 04-026, 04-027, 04-030, 04-034, 04-037	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling									

Ref	Landowner/ Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objection	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
258260, 258311, 302278	John Hart Richards, Sean Norman Richards, Patricia Richards		Cat 1 - Owner	01-001, 01-002, 01-003, 01-004, 01-012, 01-013, 01-014, 01-015, 01-016, 01-017, 01-018, 01-019, 01-021, 01-022, 01-023, 01-024, 01-025, 01-027, 01-028, 01-029, 01-030, 01-031, 01-032, 01-033, 01-034, 01-035, 01-036, 01-037, 01-041, 01-042, 01-043, 01-045, 03-001, 03-002, 03-003, 03-004, 03-005, 03-006, 03-007, 03-008, 03-010, 03-012, 03-013, 04-002, 04-003	1, 3, 4	As described in the Book of Reference	Land is subject to Freehold Acquisition	9, 10B, 1D, 6, 1, 3B, 5B, 7 - Habitat management area, Permissive paths for pedestrian and equestrian users, Solar PV cabling, General works, Solar PV area, 132 kV substation, 132 kV cabling, 132 kV cabling, Solar PV temporary construction compound	n/a			Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 17 May 2022. The Parties then worked together to agree an option agreement which was entered into on 26 July 2023 and varied on 13 December 2024 for the use of the land as part of the Scheme.					
				01-020, 01-038, 01-039, 01-046, 01-053, 03-009, 03-050	1, 3	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 6, 8B - Solar PV cabling, 132 kV cabling, General works, Permanent access									
258261	Jonathan William Walker	Grace Gardiner	Cat 1 - Owner	03-045, 03-046, 03-047, 03-053, 04-004, 04-005, 04-006, 04-007, 04-016, 04-020, 04-021, 04-022	3, 4	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6, 1, 5A - Solar PV cabling, 132 kV cabling, General works, Solar PV area, 400 kV cable corridor	n/a			Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 16 October 2022. The Parties then worked together to agree an option agreement which was entered into on 4 April 2023 and varied on 20 January 2025 for the use of the land as part of the Scheme.					
				03-052, 03-054, 03-055, 03-061, 04-008, 04-009, 04-023, 09-017, 09-021, 10-003	3, 4, 9, 10	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 6, 7, 5A, 5A(v) - Solar PV cabling, 132 kV cabling, General works, Solar PV temporary construction compound, 400 kV cable corridor, Cable corridor temporary construction compound				Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent, meeting on 25 September 2025 to discuss the Heads of Terms. The Applicant issued updated Heads of Terms on 21 October 2025 and met with the agent on 18 December 2025 and 15 January 2026 to discuss the Heads of Terms. The Applicant will continue to offer meetings and remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant met with the landowner's agent on 9 March 2026 to discuss the Heads of Terms. On 13 March 2026 the Applicant received an email from the landowner's agent and understood revised Heads of Terms would be agreeable for signing. On 8 April 2026, the Applicant was advised by the landowner's agent that their client would not be signing revised Heads of Terms. The Applicant reissued revised Heads of Terms on 9 April 2026 and as of 16 April 2026 the Applicant is awaiting feedback from the landowner and their agent. Deadline 2 The Applicant continues to seek to engage with the landowner and their agent, most recently requesting feedback on the 19 May 2026. The Applicant is still awaiting feedback from the landowner and their agent. Deadline 3 The Applicant received an email from the landowner's agent on 4 June 2026 advising the revised Heads of Terms would be agreeable. The Applicant reissued Heads of Terms to the landowner for signing on 5 June 2026 and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant is currently awaiting signed Heads of Terms from the landowner however in the absence of receiving signed Heads of Terms the Applicant also wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms. The Applicant remains committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant received signed Heads of Terms from the landowner on 27 July 2026. The Applicant has issued the option agreement to the landowner's solicitor and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objection	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
284069, 313382	Julian Philip Edwin Brunt, Katherine Ruth Brunt		Cat 1 - Owner	09-003	9	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Open			Negotiations for temporary possession The Applicant intends to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is endeavouring to progress negotiations with the landowner on this approach owing to the temporary use and has offered meetings to discuss the rights required. Procedural Deadline A The Applicant is seeking to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 1 The Applicant engaged with the landowner to confirm a meeting will be arranged once the appropriate information is established, and intends to negotiate a temporary license agreement for temporary access rights prior to the commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 2 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 3 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 4 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 5 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily.		RR-2517 - Julian Philip Edwin Brunt RR-2611 - Katherine Ruth Brunt			
289118, 333598	Matthew Newman, Alexandra Louise Newman	George Tiley	Cat 1 - Owner	08-006	8	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner's their agent on the 8 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 10 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner's professional representative. Since Procedural Deadline A, the Applicant has distributed clarification requests on 2 April 2026 to which a response has not been received. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement however it cannot seek to progress a voluntary agreement in the absence of receiving substantive consistent feedback from the landowner and their agent. Deadline 2 The Applicant continues to engage with the landowners agent. Since Deadline 1, the Applicant has not yet received material comments on the voluntary agreements from the landowners agent. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 3 The Applicant continues to engage with the landowner's agent. Since Deadline 2, the Applicant has responded to the landowner's agents questions on 12 June 2026 relating to compensation provisions. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 4 The Applicant continues to engage with the landowner's agent. Since Deadline 3, the Applicant has invited the landowner and their agent to a meeting to discuss the Heads of Terms through a letter on the 7 July 2026. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary land rights. Deadline 5 The Applicant continues to engage with the landowner's agent. Since Deadline 4, the Applicant has attended a meeting with the landowner and their agent on the 15th July 2026 to discuss the concerns raised with the voluntary heads of terms agreements. The Applicant agreed to address these concerns in writing back to the landowner and their agent. Following the distribution of answers to the concerns, both parties agreed to facilitate a follow up meeting to discuss the answers in greater depth. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		RR-3090 - Matthew Gerard Newman			
284625	Michael Badeni		Cat 1 - Owner	01-054, 01-055	1	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A, 7 - 132 kV cabling, Temporary access, Solar PV temporary construction compound	n/a			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 26 May 2023. The Parties then worked together to agree an option agreement which was signed by both parties on 26 July 2023 and varied on 2 September 2025 for the use of the land as part of the Scheme.					
258292	Miriam Anne Stone		Cat 1 - Owner	04-024	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant received signed Heads of Terms from the landowner on 5 December 2025. The Applicant has engaged with the landowner to establish their legal representation in order to progress an option agreement and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner, and wrote to them on the 23 January 2026. The Applicant has offered a meeting to the landowner and will continue to do so in order to move matters forward. Deadline 2 Since Deadline 1, The Applicant has not received any further from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 3 Since Deadline 2, The Applicant has not received any further communication from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 4 Following the Compulsory Acquisition Hearing, the Applicant issued a letter on 7 July to the Landowner confirming the Applicant wishes to meet with the Landowner to discuss their individual concerns with the project and the Heads of Terms, outlining that if the landowner was to meet with the Applicant it would not prejudice their position to object to the project. Deadline 5 The Applicant wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
22381	National Grid Electricity Transmission PLC	Tom Price	Cat 1 - Owner	16-014, 16-016, 16-019	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access,	Open			Negotiations for rights The Applicant met with NGET's representative on 1 July 2025 to understand NGET's six-stage process for acquiring land rights. The Applicant has submitted the Developer Enquiry Form with a view to proceeding to stage two prior to acceptance of the application. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent and is following the landowners process for acquiring land rights by voluntary agreement and is now at stage two. The Applicant remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 Since Procedural Deadline A, the Applicant has met with the landowner's agent on the 27th April 2026 and is continuing to follow the landowners process for acquiring rights by voluntary agreement. The applicant remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 Since Deadline 1, The Applicant has continued to follow the landowner's process for acquiring rights by voluntary agreement. The Applicant will continue to negotiate with the landowner and remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to follow the landowner's process to acquire rights by voluntary agreement. The Applicant will continue to neogitate with the landowner and remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to follow the landowner's process to acquire rights by voluntary agreement. The Applicant will continue to neogitate with the landowner and remains confident the necessary land rights can be acquired by voluntary agreement.		RR-3425 - National Grid Electricity Transmiss ion Plc			
				16-017	16	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access									
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection									
278704	National Highways Limited		Cat 1 - Owner	09-018, 09-019, 09-020, 13-009	9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant has commenced technical discussions with National Highways in respect of the strategic road network crossing. The Applicant is endeavouring to progress negotiations to acquire to necessary land rights. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant held a meeting with National Highways and their representatives on 18 March 2026. The Applicant is confident that the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant is confident that the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant is confident that the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant is confident that the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant is confident that the necessary land rights can be acquired by voluntary agreement.		RR-3426 - National Highways			
				13-006, 13-013, 13-014, 13-016, 20-001, 20-002, 21-003, 21-006, 21-007	20, 21	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access									
7310	Network Rail Infrastructure Limited		Cat 1 - Owner	03-051, 03-056, 03-057, 03-058, 03-066, 03-069, 03-070, 03-076, 04-017, 04-018, 04-032, 04-035, 05-037, 06-025, 06-026, 06-029, 14-009, 14-011, 14-012, 14-013, 14-014, 14-033, 14-040, 14-043	3, 4, 5, 6, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 1D, 5A, 8B - 132 kV cabling, Solar PV cabling, 400 kV cable corridor, Permanent access	n/a			Negotiations for rights The Applicant has commenced engagement and held technical discussions with Network Rail in respect of the strategic rail network crossing. The Applicant is endeavouring to progress negotiations to acquire the necessary land rights. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring land rights by voluntary agreement. The Applicant remains confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner regarding the most appropriate method for acquiring rights by voluntary agreement. The Applicant has virutally met with Network Rail representatives to discuss continued access rights. The Applicant remains confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278663	Peter Anthony Simon Stainer		Cat 1 - Owner	10-007	10	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025 and wrote to the landowner 2 December 2025. The Applicant is currently awaiting feedback on the Heads of Terms. The Applicant will continue to offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 Since Deadline 1, The Applicant has not recieved any further from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement Deadline 2 Since Deadline 1, The Applicant has not recieved any further from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 3 Since Deadline 2, The Applicant has not recieved any further communication from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Deadline 4 Following the Compulsory Acquisition Hearing, the Applicant issued a letter on 7 July to the Landowner confirming the Applicant wishes to meet with the Landowner to discuss their individual concerns with the project and the Heads of Terms, outlining that if the landowner was to meet with the Applicant it would not prejudice their position to object to the project. Deadline 5 The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
266496, 266497	Peter James Phillips, Anne Marie Phillips	George King	Cat 1 - Owner	16-003	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner and their agent on the 19 September 2025 and followed up with a meeting with their agent on 9 October 2025 to discuss the Heads of Terms. The Applicant issued updated Heads of Terms on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March 2026 with amended Heads of Terms, with the Landowners agent responding with requested changes. On the 23 March 2026 The Applicant responded with amended Heads of Terms, with only 5 clauses and comtmericals outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The applicant continues to engage with the landowner and their agent, Since Deadline 2, The Applicant has continued to work towards resolving the final material claus eof the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agentom 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landwoner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278646	Richard Charles Tanner	Arthur Chambers	Cat 1 - Owner	10-004, 10-006	10	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner's their agent on the 8 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 12 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the Landowner and their agent and most recently had a meeting with their agent on 10 April 2026 to discuss the final clauses outstanding within the voluntary agreement. Upon completion of the meeting, there are only two outstanding clauses to be agreed. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The applicant continues to engage with the landowner and their agent, Since Deadline 2, The Applicant has continued to work towards resolving the final material cluasesof the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent emailed the Applicant with a Heads of Terms update, and the Applicant responded on 26 June with a further email update on the Heads of Terms. The Applicant has also recieved confirmation that the landowner has purchased an additional parcel of land, 10-006, within the project red line boundary. Following the Compulsory Acquisition Hearing, the Applicant issued a letter on 7 July to the Landowner confirming the Applicant wishes to meet with the Landowner to discuss their individual concerns with the project and the Heads of Terms, outlining that if the landowner was to meet with the Applicant it would not prejudice their position to object to the project. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4 the Applicant has had a phone call on the 22 July 2026 with the landowner's agent to discuss updates the Heads of Terms. A further email was issued on 31 July with agreed wording for outstanding clause and offering a meeting to discuss individual matters relating to Heads of Terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.		RR-3970 - Richard Tanner			
258284	Richard William Corbet Turnor	Guy Banham	Cat 1 - Owner	02-004, 02-007, 02-008, 02-009, 02-011, 02-012, 02-013, 02-014	2	As described in the Book of Reference	Land is subject to Freehold Acquisition	10B, 1D, 5B, 6 - Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works	n/a			Option Holder Following initial engagement, the Parties then worked together to agree an option agreement which was entered into on 24 February 2023 and varied on 22 January 2025 for the use of the land as part of the Scheme.					
258284, 258285, 258286	Richard William Corbet Turnor, Louisa Mary Turnor, William Michael Francis Turnor	Guy Banham	Cat 1 - Owner	02-003, 02-005, 02-006, 02-015, 02-016, 02-017, 02-018, 02-019, 02-020, 02-021, 02-022, 02-023	2	As described in the Book of Reference	Land is subject to Freehold Acquisition	10B, 1D, 5B, 6, 1, 9 Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works, Solar PV area, Habitat management area	n/a			Option Holder Following initial engagement, the Parties then worked together to agree an option agreement which was entered into on 24 February 2023 and varied on 22 January 2025 for the use of the land as part of the Scheme.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
278821	Robert James Payne	Arthur Chambers	Cat 1 - Owner	09-015	9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner and their agent. The Applicant met with the landowner's agent on the 8 October 2025. The Applicant wrote to the landowner on 2 December 2025, and most recently sent an email to the agent on 12 February 2026 and is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the Landowner and their agent and most recently had a meeting with their agent on 10 April 2026 to discuss the final clauses outstanding within the voluntary agreement. Upon completion of the meeting, there are only two outstanding clauses to be agreed. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently emailed the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landwoner and their agent. Since Deadline 3, the landowner's agent emailed the Applicant with a Heads of Terms update, and the Applicant responded on 26 June with a further email update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4 the Applicant has had a phone call on the 22 July 2026 with the landowner's agent to discuss updates the Heads of Terms. A further email was issued on 31 July with agreed wording for outstanding clause and offering a meeting to discuss individual matters relating to Heads of Terms. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
258264	Sarah Peta Badeni		Cat 1 - Owner	01-054, 01-055	1	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A, 7 - 132 kV cabling, Temporary access, Solar PV temporary construction compound	n/a			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 26 May 2023. The Parties then worked together to agree an option agreement which was signed by both parties on 26 July 2023 and varied on 2 September 2025 for the use of the land as part of the Scheme.					
				01-056	1	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B - 132 kV cabling				Negotiations for rights The Applicant will continue to engage with the landowner to acquire the necessary land rights by voluntary agreement. Procedural Deadline A The Applicant continues to engage with the landowner to acquire land rights by voluntary agreement and notes parcel 01-056 forms part of land potentially required for interconnecting cable routing.					
258264, 284625	Sarah Peta Badeni, Michael Badeni		Cat 1 - Owner	02-001	2	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A - 132 kV cabling, Temporary access	n/a			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 26 May 2023. The Parties then worked together to agree an option agreement which was signed by both parties on 26 July 2023 and varied on 2 September 2025 for the use of the land as part of the Scheme.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
258272	Simon Laurence Grafftey-Smith		Cat 1 - Owner	06-007, 06-008, 06-009, 06-010, 06-011, 06-012, 06-013, 06-020, 06-022, 06-023, 06-033, 06-034, 06-035, 06-036, 06-037, 07-001, 07-002, 07-003, 07-004, 07-005, 07-006, 07-007, 07-008, 07-009, 07-010, 07-011, 07-012, 07-013, 07-014, 07-015, 07-016, 07-017, 07-018, 07-019, 07-020, 07-021, 07-023, 07-024, 07-025, 07-026, 07-027, 07-028, 07-030, 07-031, 07-032, 07-036, 07-037, 07-038, 07-039, 07-040, 07-041, 07-042, 07-043, 07-044, 07-045	6, 7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6, 1, 3B, 7, 10B, 10A, 8B - Solar PV cabling, 132 kV cabling, General works, Solar PV area, 132 kV substation, Solar PV temporary construction compound, Permissive paths for pedestrian and equestrian users, Permissive path for pedestrians, Permanent access	n/a			Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 18 November 2022. The Parties then worked together to agree an option agreement which was entered into on 21 February 2023 and varied on 9 October 2024 for the use of the land as part of the Scheme.					
				06-018, 06-019, 06-038, 06-039, 07-022, 07-029, 07-033	6, 7	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 8B, 6 - Solar PV cabling, Permanent access, General works									
324992, 324995	Stephen Challis, John Brewster, Lindsay Minty, Roderick Pottow, Elizabeth J Waldron, Hannah C Minty, Jason P W Minty, Rachel White, The Executor of the Estate of the Late Ronald J Doherty	Raph Butt	Cat 1 - Owner	10-013	10	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Open			Negotiations for rights The Applicant issued populated Heads of Terms to the landowner on 9 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025 and met with the agent to discuss the Heads of Terms. The Applicant continues to engage with the landowner and met with the agent on 5 February 2026. The Applicant is confident the necessary rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner, and is confident that the necessary land rights can be acquired voluntarily. The Applicant has had extensive dialogue with the landowners agent in relation to the Heads of Terms. The Applicant's agent held meetings with the landowners agent on the 5 February and 19 March 2026, with finalised Heads of Terms being sent by the Applicant on 14 April 2026. Deadline 2 The Applicant continues to engage with the landowner and their agent. The Applicant has continued to negotiate with the landowner's agent on the Heads of Terms which are now at an advanced stage. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowners agent, and the Heads of Terms are at an advanced stage. The Applicant is not aware of any outstanding clauses to negotiate, and so will continue to engage with the landowner's agent to secure a signed voluntary agreement. Deadline 4 The Applicant is at the advanced stages of negotiating the Heads of Terms, with a final document being issued to the landowner's agent on 22 May 2026, and then again on 26 June 2026. The Applicant continues to work with the landowners appointed land agent to progress to signature. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Heads of Terms remain at an advanced stage, but as of this deadline, unsigned. The Applicant has taken steps to alleviate the issue with the landowners agent in relation to fees. The Applicant remains hopeful that this will allow the Heads of Terms to move toward signature in due course. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
311286, 311287	Stephen- Wardle, Gillian- Wardle,- Charlotte Tucker	George King	Cat 1 - Owner	13-003	13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			Negotiations for rights The Applicant understands there has been a change of ownership and is undertaking further due diligence before issuing populated Heads of Terms. Procedural Deadline A The Applicant met with the landowner and their agent on the 10 September 2025 and followed up with a meeting with their agent on 9 October 2025 to discuss the Heads of Terms. The Applicant issued populated Heads of Terms to the landowner on 21 October 2025. The Applicant wrote to the landowner on 2 December 2025 and most recently sent an email to the agent on 3 February 2026. The Applicant is currently awaiting further feedback from the landowner and their agent. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 1 The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, The Applicant wrote to the agent on 9 March 2026 with amended Heads of Terms, to which the Landowners agent responded with requested changes. Following this, on the 23 March 2026 The Applicant responded with further amended Heads of Terms, with only 5 clauses and commercials outstanding. The Applicant met with the Landowners agent on 10 April 2026 to discuss the Heads of Terms and finished the meeting with agreed commercials and only 2 clauses to be agreed in the Heads of Terms. The Applicant will continue to engage and offer meetings and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 2 The Applicant continues to engage with the landowner and their agent. Since Deadline 1, the Applicant has continued work towards resolving the final material clause of the voluntary agreement and most recently had a call with the landowner's agent on 19 May 2026. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant continues to engage with the landowner and their agent. Since Deadline 2, the Applicant has continued to work towards resolving the final material clauses of the voluntary agreement. The Applicant most recently emailed the landowner's agent on 11 June 2026 with updated Heads of Terms. The Applicant will continue to engage with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant continues to engage with the landowner and their agent. Since Deadline 3, the landowner's agent responded with a response to the latest Heads of Terms, and the Applicant had a phone call with the landowner's agent on 26 June and most recently emailed the landowner's agent on 2nd July seeking a further update on the Heads of Terms. The Applicant wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and is committed to working with the landowner to secure the necessary land rights by voluntary agreement. The Applicant had a phone call with the Landowner's agent on 8 July and followed up with an email on 8 July, offering a meeting to discuss individual matters relating to the Heads of Terms. Deadline 5 The Applicant continues to engage with the landowner and their agent. Since Deadline 4, the landowner's agent responded to the updated Heads of Terms and the Applicant had a phone call with the landowner's agent to discuss the updates. The Applicant emailed the landowner's agent on 28 July with updated wording on the outstanding clause and the Applicant most recently emailed the landowner's agent on 31 July with an updated version of the Heads of Terms, also offering a meeting to discuss individual matters relating to the Heads of Terms. The landowner's agent responded with an update and is seeking to arrange a meeting with the landowner and the Applicant. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. Further to the Heads of Terms update, the Applicant has received the appropriate transfer document from the landowner's agent confirming the updated land ownership for this plot. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
278625	Templeville Limited		Cat 1 - Owner	15-007	15	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	n/a			Negotiations for temporary possession The Applicant intends to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is endeavouring to progress negotiations with the landowner on this approach owing to the temporary use and has offered meetings to discuss the rights required. Procedural Deadline A The Applicant is seeking to negotiate a temporary licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 1 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 2 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 3 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily.					
333344	The Executor of the Estate of the Late Julian Richard Whately		Cat 1 - Owner	03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 6, 9, 10B, 5B - Solar PV area, Solar PV cabling, General works, Habitat management area, Permissive paths for pedestrian and equestrian users, 132 kV cabling	n/a			Option Holder Following initial engagement, the Applicant negotiated Heads of Terms, which were agreed on 22 December 2022. The Parties then worked together to agree an option agreement which was entered into on 21 July 2023 and varied on 28 July 2025 for the use of the land as part of the Scheme.					
311076, 311077	The Executor Of The Estate Of The Late Rex Charles Smith, The Executor Of The Estate Of The Late Sheila Ann Smith		Cat 1 - Owner	04-033, 04- 038	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling	n/a			Option Holder Following engagement on November 2025, the Applicant is seeking a deed of variation in relation to an increased area of the landowners plot to facilitate the railways crossing. This is in relation to the option agreement which was signed and entered into on 8 August 2025					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
325138, 325140, 337812	Thomas Lynch, Michael Cavatta, Jeremy Green, Manda Lisa Justine Green	Arthur Chambers	Cat 1 – Owner	10-006	10	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A – 400 kV cable corridor	n/a			Negotiations for rights The Applicant understands the land was previously in probate and has now been sold. The Applicant is engaging with the prospective purchaser and undertaking further due diligence before issuing populated Heads of Terms. – Procedural Deadline A The Applicant continues to engage with the landowner, meeting on 12 December 2025. The Applicant understands the landowner has since appointed an agent and will continue to offer meetings to discuss the Heads of Terms. The Applicant is confident the necessary rights can be acquired by voluntary agreement. – Deadline 1 The Applicant is seeking to receive confirmation from an agent that they are appointed by the landowner to represent their interests in regards to the Project. The Applicant received notification from the agent on 11 February 2026 and has since requested written confirmation from the agent on the 25 February 2026, 11 March 2026 and 26 March 2026 respectively. The Applicant remains committed to engaging with the landowner and their agent to progress a voluntary agreement to secure the necessary lands rights. – Deadline 2 Since Deadline 1, the Applicant has received notification that the landowner has sold the land that the Applicant is seeking an interest in. The Applicant has since requested confirmation evidence from the landowner. – Deadline 3 Since Deadline 2, the Applicant has continued to ascertain the relevant evidence from the landowner confirming the sale of the land. The latest engagement was distributed on 15 June 2026. – Deadline 4 Since Deadline 3, the Applicant has received the appropriate evidence confirming the sale of the land. The Applicant will remove this party from the Land Rights Tracker at Deadline 5. –					

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
258477, 258479	Timothy James Butler, Reginald Mark Butler		Cat 1 - Owner	05-021, 05-022, 05-026, 05-027, 05-028, 05-029, 05-030, 05-031, 05-032, 05-040, 05-041	5	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6, 9, 10A, 1, 7 - Solar PV cabling, 132 kV cabling, General works, Habitat management area, Permissive path for pedestrians, Solar PV area, Solar PV temporary construction	n/a			Following initial engagement, the Parties then worked together to agree an option agreement which was entered into on 20 December 20222 and varied on 9 October 2024 for the use of the land as part of the Scheme. Option Holder					
				05-034, 05-036	5	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 8B, - Solar PV cabling, 132 kV cabling, Permanent access									
349831	Angus George Archibald Methuen- Campbell	Tom French	Cat 1 - Owner	12-001, 12-002, 12-003, 12-004, 12-005, 12-006, 12-007, 12-011, 12-012, 12-013, 12-014, 13-017, 13-018a, 13-019, 13-020, 13-021, 13-022, 13-023, 13-025, 13-037, 14-001, 14-002, 14-003, 14-004, 14-005, 14-005a, 14-007a, 14-013, 14-018, 14-019, 14-020, 14-021, 14-022, 14-023, 14-026, 14-028, 14-035, 14-036 14-038, 14-042, 14-044, 14-045, 14-046, 14-047, 14-048	12, 13,14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			The Applicant continues to engage with the landowner and their agent. Since Procedural Deadline A, the Applicant has revised the commercial position offered. On the 25 February 2026, the Applicant provided a revised commercial proposal to the landowner via their agent based on feedback on the Heads of Terms gathered in the meeting on 3 February 2026. This revised proposal was rejected by the agent on 18 March, citing concerns, however no further tangible detail has been put forward since that date. The Applicant will continue to engage with the landowner via the agent in order to progress matters and reach a voluntary agreement. Deadline 2 The Applicant is still awaiting tangible detail from the landowner's agent regarding the commercial position offered. Deadline 3 The Applicant is still awaiting tangible detail from the landowner's agent regarding the commercial position offered, and feedback surrounding the wider terms within the document. Deadline 4 The Applicant continues to seek to engage with the landowner and their agent, most recently requesting tangible detail on the Heads of Terms on 3 July 2026. The Applicant also wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms and remains committed to working with the landowner to secure the necessary land rights by voluntary agreement. Deadline 5 The Applicant continues to seek to engage with the landowner and their agent, most recently requesting tangible detail on the Heads of Terms and offering a meeting on 30 July 2026. The Applicant also wrote to the landowner on 4 August 2026 to confirm an interim contribution towards the reimbursement of professional fees and to offer a meeting to discuss the Heads of Terms. The Applicant is committed to working with the landowner and their agent and is confident the necessary land rights can be acquired by voluntary agreement.					
278877	Samuel Charles Creed		Cat 1 - Owner	14-015a	14		Temp					The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 2 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily. Deadline 3 The Applicant is seeking to negotiate a temporary licence agreement for temporary access rights prior to commencement of works post consent. Temporary access will be required for the three years of construction. The Applicant is confident the temporary access rights can be agreed voluntarily.					
54925	Wessex Water Services Limited	Nick Routh	Cat 1 - Owner	14-049	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	n/a			The Applicant met with Wessex Water Services on 11 August 2025 prior to issuing populated Heads of Terms on 8 September 2025. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement. Procedural Deadline A The Applicant issued updated Heads of Terms on 21 October 2025 and met with the landowner on 10 November 2025 and 5 February 2026 to discuss the Heads of Terms. The Applicant continues to engage with the landowner and is currently awaiting feedback on the Heads of Terms. Deadline 1 The Applicant continues to engage with the landowner to discuss the Heads of Terms. The Applicant is currently awaiting feedback on the Heads of Terms from the landowners agent. Deadline 2 The Applicant continues to engage with the landowner to discuss the Heads of Terms. Since Deadline 1, the Applicant has requested a copy of the landowner's standard Heads of Terms document and is currently awaiting feedback. The Applicant will continue to offer meetings to discuss the Heads of Terms and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 3 The Applicant requested the landowner to provide a copy of their standard Heads of Terms on 28 May 2026 and 5 June 2026. The Applicant is currently awaiting feedback and will continue to offer meetings to discuss the Heads of Terms and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 4 The Applicant requested the landowner to provide a copy of their standard Heads of Terms on 2 July 2026. The Applicant is currently awaiting feedback and wrote to the landowner on 7 July 2026 to offer a meeting to discuss the Heads of Terms. The Applicant remains committed to securing the necessary land rights by voluntary agreement. Deadline 5 The Applicant requested the landowner to provide a copy of their standard Heads of Terms on 20 July 2026 and 30 July 2026. The Applicant is currently awaiting feedback and remains committed to securing the necessary land rights by voluntary agreement.					

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other does submitted by IP/AP.	Ref No. for Applicant's Response
335506	C.A. Telecom UK Limited		Cat 2	20-002, 20-003	20	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. C.A. Telecom UK Limited has not requested bespoke protective provisions.						
335507	CityFibre Holdings Limited		Cat 2	20-002, 20-003	20	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. CityFibre Holdings Limited has not requested bespoke protective provisions.						
108711	EE Limited		Cat 2	03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 6, 1, 9, 10B, 5B, 3B - Solar PV cabling, General works, Solar PV area, Habitat management area, Permissive paths for pedestrians and equestrian users, 132 kV cabling, 132 kV substation	Rights	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. EE Limited has not requested bespoke protective provisions.						
				03-029	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6 - Solar PV cabling, 132 kV cabling, General works	Leaseholder												
				14-032, 14-043, 14-044, 14-045	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Rights												
288888	EXA Infrastructure Limited		Cat 2	13-008, 13-010	13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. EXA Infrastructure Limited has not requested bespoke protective provisions.						
				13-004, 13-005, 13-007, 13-011, 13-012, 13-014, 13-015, 22-001, 22-002	13, 22	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus												
192726	Exolum Pipeline System Ltd	Maddy Ward	Cat 2	11-011	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Apparatus	Yes	n/a			Technical discussions have taken place with Exolum.	Draft protective provisions for the benefit of Exolum are included in Part 8 of Schedule 15 of the draft DCO. Procedural Deadline A Discussions are ongoing between Exolum and the Applicant regarding the form of the Protective Provisions. Deadline 1 Discussions are ongoing with Exolum regarding the form of the Protective Provisions. Deadline 2 Exolum's solicitors have provided Exolum's standard protective provisions which the Applicant is reviewing and will provide justification as to any amendments required. Deadline 3 Negotiations in respect of the form of protective provisions required by Exolum are ongoing and the Applicant's solicitors provided comments on the most recent draft in circulation on 12 June 2026. Deadline 4 Negotiations in respect of the form of protective provisions for the benefit of Exolum are ongoing and now focus on a single outstanding point. The Applicant anticipates that this will be agreed shortly. Deadline 5 Negotiations in respect of the form of protective provisions for the benefit of Exolum are ongoing and remain focussed on a single outstanding point. The Applicant anticipates that this will be agreed shortly.						

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
105595	Gigaclear Limited		Cat 2	06-001, 06-002, 09-007, 10-009, 10-012, 11-010, 12-007, 12-016, 14-015, 14-016, 14-024, 14-031, 14-032, 14-033, 14-037, 14-039, 14-040, 14-043, 16-002a, 16-014, 16-016, 16-018	6, 9, 10, 11, 12, 14, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B, 5A, 8A - 132 kV cabling, Permanent access, 400 kV cable corridor, Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. Gigaclear Limited has not requested bespoke protective provisions.						
				09-001, 09-004, 09-006, 09-008, 10-008, 10-010, 11-006, 11-008, 11-020, 12-008, 12-015, 12-017, 12-019, 17-001, 17-002, 17-003, 17-004, 23-001, 23-002, 23-003	9, 10, 11, 12, 17, 23	As described in the Book of Reference	Land is subject to Temporary Possession	8A, 5A(v) - Temporary access, Cable corridor temporary construction compound	Apparatus												
7290	Hutchison 3G UK Limited		Cat 2	14-032, 14-044, 14-045	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Rights	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. Hutchinson 3G UK Limited has not requested bespoke protective provisions.						
333276	Lumen Technologies UK Limited		Cat 2	03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	6 - General works	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. Lumen Technologies UK Limited has not requested bespoke protective provisions.						
				03-051, 03-058, 03-066, 03-069, 03-070, 03-076, 04-018, 04-019, 04-035, 06-021, 06-026, 06-027, 06-029, 06-030	3, 4, 6	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 1D, 8B, 5A - 132 kV cabling, Solar PV cabling, Permanent access, 400 kV cabling	Apparatus												
263873	Melksham East Storage Limited		Cat 2	16-011, 16-012, 16-013, 16-014, 16-015, 16-016, 16-017, 16-019	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access	Rights	Yes	n/a			n/a	Holders of an Electricity Act 1989 licence will have the benefit of the protective provisions set out in Part 1 of Schedule 2. Melksham Storage Limited has not requested bespoke protective provisions.						
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Rights												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
86149	National Gas Transmission PLC	Daniel Goulding	Cat 2	01-042, 01-045, 02-003, 02-005, 02-016, 03-001, 03-006, 03-014, 03-023, 03-025, 03-030, 03-035	1, 2, 3	As described in the Book of Reference	Land is subject to Freehold Acquisition	10B, 1D, 5B, 6, 9 - Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works, Habitat management area	Apparatus	Yes	Open			Discussions are ongoing with National Gas Transmission plc regarding the form of protective provisions.	Draft protective provisions for the benefit of National Gas Transmission plc (NGT) are included in Part 4 of Schedule 15 of the draft DCO. Procedural Deadline A Discussions are ongoing between NGT and the Applicant regarding the form of the Protective Provisions. Deadline 1 Discussions are ongoing with NGT regarding the form of the Protective Provisions. Deadline 2 Bespoke protective provisions are currently being negotiated by the parties and the Applicant provided comments to NGT's solicitors on 18 May 2026 in respect of outstanding matters and is awaiting their response. Deadline 3 Negotiations between the Applicant and NGT are ongoing and focus on a select number of outstanding points to be agreed. A meeting between the parties is being arranged. Deadline 4 Negotiations between the Applicant and NGT are ongoing and focus on a select number of outstanding points. The Applicant has made contact with NGT to arrange a meeting between the parties to resolve these. NGT's solicitors have provided an updated draft of the protective provisions ahead of the meeting which the Applicant is currently considering. Deadline 5 The Applicant and NGT met on 16 July to discuss a number of outstanding issues. A key outstanding issue to be resolved is the approach to insurance over the operational phase of the Scheme. The Applicant has asked for further information from NGT to justify its position on insurance and awaits this information from NGT.			RR-3423 - National Gas Transmission PLC			
				01-045, 02-003, 02-005, 02-006, 02-015, 02-016, 02-017, 02-018, 02-019, 02-020, 02-021, 02-022, 02-023, 03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078, 04-002, 04-003	1, 2, 3, 4	As described in the Book of Reference	Land is subject to Freehold Acquisition	5B, 9, 10B, 1D, 6, 1 - 132 kV cabling, Habitat management area, Permissive paths for pedestrian and equestrian users, Solar PV cabling, General works, Solar PV area	Rights												
				01-039, 01-046, 01-053, 01-054, 01-055, 01-056, 03-050, 10-006, 10-007	1, 3, 10	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 7, 8A, 5A - Solar PV cabling, 132 kV cabling, Solar PV temporary construction compound, Temporary access, 400 kV cable corridor	Rights												
				01-044, 01-046, 01-047, 01-048, 01-052, 01-054, 02-002, 02-010	1, 2	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B - 132 kV cabling, Permanent access	Apparatus												
310494	National Grid Electricity Distribution (South West) PLC	Lauren Gardner	Cat 2	14-015	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Rights	Yes	Open			n/a	Holders of an Electricity Act 1989 licence will have the benefit of the protective provisions set out in Part 1 of Schedule 2. National Grid Electricity Distribution (South West) plc has not requested bespoke protective provisions. Deadline 1 Protective Provisions with NGED have been incorporated into the draft DCO at Deadline 1. Discussions are ongoing in respect of a side agreement. Deadline 2 Following discussions in respect of the form of bespoke protective provisions, the Applicant provided NGED's solicitors with a draft side agreement and protective provisions on 27 April 2026 and is awaiting comment. Deadline 3 The protective provisions for the benefit of NGED included at DL1 are agreed and an engrossed Side Agreement is in circulation and awaiting signature as of 12 June 2026. Deadline 4 The protective provisions for the benefit of NGED included at DL1 are agreed and an engrossed Side Agreement is in circulation and awaiting signature. The Applicant anticipates that this will be completed shortly and NGED's objection withdrawn. Deadline 5 The Applicant is in the process of finalising engrossments of the Side Agreement with NGED and anticipates this will be completed shortly.			RR-3424 - National Grid Electricity Distribution (South West) plc			
				16-014	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Apparatus												
				20-002, 20-003, 21-004, 21-005, 21-006, 21-007	20, 21	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
22381	National Grid Electricity Transmission PLC	Tom Price	Cat 2	11-011, 12-001, 12-002, 12-003, 12-004, 12-005, 12-006, 12-007, 13-037, 14-001, 14-002, 14-003, 14-004, 14-005, 14-007, 14-009, 14-012, 14-019, 14-020, 14-021, 14-022, 14-023, 16-003, 16-011, 16-012, 16-015	11, 12, 13, 14, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v) - 400 kV cable corridor, Cable corridor temporary construction compound	Rights	Yes	Open			The Applicant will continue to engage with National Grid Electricity Transmission plc and is confident that any necessary land rights can be acquired by voluntary agreement. See Part 1 of this Land Rights Tracker for further details.	Draft protective provisions for the benefit of National Grid Electricity Transmission plc (NGET) are included in Part 3 of Schedule 15 of the draft DCO and are under discussion. Procedural Deadline A Discussions are ongoing between Exolum and the Applicant regarding the form of the Protective Provisions. Deadline 1 Discussions are ongoing with NGET regarding the form of the Protective Provisions. Deadline 2 As noted at Issue Specific Hearing 1 (see page 17 and 18 of the Written Summary of the Applicant's Oral Submissions and Responses at Issue Specific Hearing 1 and Responses to Action Points [REP1A-012]), related entities of Island Green Power are promoting a number of other solar DCOs at varying stages of the consenting process, namely Green Hill Solar Farm. As the Applicant is a subsidiary of Island Green Power, where possible it is seeking a consistent approach with statutory undertakers to protective provisions across its projects. This includes protective provisions for the benefit of NGET. The Applicant understands that protective provisions are close to being agreed with NGET for Green Hill Solar Farm, and once agreed anticipates that agreement of protective provisions with NGET for the Scheme will follow soon thereafter. Once agreed, these will be incorporated into the draft DCO at a future deadline. The solicitors acting for the Applicant and NGET respectively have agreed this approach as per their email correspondence on 2 April 2026. Deadline 3 Negotiations between the parties continue to progress and the Applicant provided NGET's solicitors with a draft Side Agreement and form of protective provisions on 12 June 2026. Deadline 4 The Applicant is awaiting comments from NGET's solicitors in respect of the draft Side Agreement and form of protective provisions provided. Deadline 5 The Applicant is awaiting comments from NGET's solicitors in respect of the draft Side Agreement and form of protective provisions provided.			RR-3425 - National Grid Electricity Transmission Plc			
				13-001, 15-021, 16-002a, 16-003, 16-005, 16-006, 16-009, 16-011, 16-012, 16-014, 16-015, 16-016, 16-017, 16-018, 16-019	13, 15, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access	Apparatus												
				16-011, 16-012, 16-015	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v) - 400 kV cable corridor, Cable corridor temporary construction compound	Beneficiary												
				16-014, 16-016, 16-017, 16-019	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access	Freeholder												
				13-012, 13-015, 13-016, 16-001, 16-002	13, 16	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus												
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Freeholder												
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Apparatus												
278704	National Highways Limited		Cat 2	09-018, 09-019, 09-020, 13-009	9, 13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Freeholder	Yes	Open			The Applicant is in discussions with National Highways over the technical aspects of the crossing of the strategic road network. The Applicant will continue to engage with National Highways and is confident that any necessary land rights can be acquired by voluntary agreement . See Part 1 of this Land Rights Tracker for further details.	Draft protective provisions for the benefit of National Highways Limited are included in Part 5 of Schedule 15 of the draft DCO. Deadline 1 An updated version of the protective provisions with National Highways have been incorporated into the draft DCO at Deadline 1. Discussions are ongoing regarding a side agreement. Deadline 2 The Applicant's solicitors provided National Highway's solicitors with a draft side agreement and protective provisions on 17 April 2026 and is awaiting comment.			RR-3426 - National Highways			
				09-018, 09-019, 09-020, 09-021	9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Apparatus												
				13-003	13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Rights												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
				13-006, 13-013, 13-014, 13-016, 20-001, 20-002, 21-003, 21-006, 21-007	13, 20, 21	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Freeholder						Deadline 3 National Highways' solicitors confirmed agreement in principle with the draft Side Agreement and form of protective provisions subject to further discussion between the parties on a select number of outstanding points. Negotiations in respect of these points remain ongoing. Deadline 4 Negotiations in respect of the outstanding points referred to at Deadline 3 remain ongoing and the Applicant is confident that these will be agreed prior to the close of the Examination.						

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
72428	NEOS Networks Limited		Cat 2	11-018, 11-019, 13-008, 13-010	11, 13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out in Part 2 of Schedule 15 of the draft DCO. NEOS Networks has not requested bespoke protective provisions.						
			11-015, 11-016, 11-020, 13-004, 13-005, 13-007, 13-011, 13-012, 13-014	11, 13	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus													
7310	Network Rail Infrastructure Limited		Cat 2	03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-049, 03-067, 03-068, 03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 6, 1, 9, 10B, 5B, 3B - Solar PV cabling, General works, Solar PV area, Habitat management area, Permissive paths for pedestrians and equestrian users, 132 kV cabling, 132 kV substation	Rights	Yes	n/a			The Applicant is in discussions with Network Rail over the technical aspects of the crossing of the railway. The Applicant will continue to engage with Network Rail and is confident that any necessary land rights can be acquired by voluntary agreement . See Part 1 of this Land Rights Tracker for further details.	Draft protective provisions for the benefit of Network Rail Infrastructure Limited (Network Rail) are included in Part 6 of Schedule 15 of the draft DCO. Procedural Deadline A Discussions are ongoing between Network Rail and the Applicant regarding the form of the Protective Provisions. Deadline 1 Discussions are ongoing with Network Rail regarding the form of the Protective Provisions. Deadline 2 Network Rail's solicitors have provided Network Rails's standard protective provisions which the Applicant is reviewing and will provide justification as to any amendments required. Deadline 3 As part of agreeing the form of protective provisions the parties have agreed to enter into a Framework Agreement regarding ongoing land agreement negotiations. Network Rail's solicitors have provided a draft Framework Agreement which the Applicant is currently reviewing. Deadline 4 The Applicant is currently considering the Framework Agreement provided by Network Rail's solicitors and anticipates that it will provide comments shortly. Deadline 5 The Applicant has provided comments on the Framework Agreement to Network Rail's solicitors and awaits a response from Network Rail.						
			03-023, 03-030, 03-049, 03-052, 03-067, 03-078, 04-004, 04-010, 04-016, 06-007, 06-009, 06-033	3, 4, 6	As described in the Book of Reference	Land is subject to Freehold Acquisition	9, 1D, 5B, 6, 5A - Habitat management area, Solar PV cabling, 132 kV cabling, General works, 400 kV cable corridor	Apparatus													
			06-024	6	As described in the Book of Reference	Land is subject to Freehold Acquisition	5A, 6 - 400 kV cable corridor, General works	Unregistered Freeholder													
			03-048, 03-050, 03-051, 03-056, 03-058, 03-066, 03-069, 03-070, 03-076, 04-017, 04-018, 04-019, 04-031, 04-032, 04-035, 04-038, 05-037, 06-029, 06-030, 14-011, 14-013, 14-014, 14-020, 14-031, 14-032, 14-033, 14-035, 14-043, 14-044, 14-045, 16-014	3, 4, 5, 6, 14, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B, 1D, 5A, 8A - 132 kV cabling, Permanent access, Solar PV cabling, 400 kV cable corridor, Temporary access	Apparatus													
			03-051, 03-056, 03-057, 03-058, 03-066, 03-069, 03-070, 03-076, 04-017, 04-018, 04-032, 04-035, 05-037, 06-025, 06-026, 06-029, 14-011, 14-013, 14-014, 14-033, 14-035, 14-040	3, 4, 5, 6, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B, 1D, 5A - 132 kV cabling, Permanent access, Solar PV cabling, 400 kV cable corridor	Unregistered Freeholder													
			06-025, 14-032, 14-044, 14-045	6, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400 kV cable corridor, Temporary access	Rights													
			14-009, 14-012, 14-043	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Freeholder													
				03-023, 03-025, 03-030, 03-034, 03-036, 03-044, 03-045, 03-078, 04-055, 04-056, 04-058, 04-059, 04-060, 06-007, 06-009, 06-020, 06-023, 06-024, 06-033	3, 6	As described in the Book of Reference	Land is subject to Freehold Acquisition	9, 1D, 6, 5B, 1, 5A, 2, 3B, 7 Habitat management area, Solar PV cabling, General works, 132 kV cabling, Solar PV area, 400 kV cable corridor, BESS, 132 kV substation, Solar PV temporary construction compound	Apparatus												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response	
266588	OCU Group Ltd		Cat 2	03-048, 03-050, 03-051, 03-058, 03-066, 03-069, 03-070, 03-076, 04-018, 04-019, 04-032, 04-035, 04-038, 05-035, 05-037, 06-015, 06-016, 06-017, 06-018, 06-021, 06-026, 06-027, 06-029, 06-030, 06-031, 11-011, 11-018, 11-019, 13-009, 13-017, 14-011, 14-013, 14-014, 14-033, 14-040, 16-002a, 16-014, 16-018	3, 4, 5, 6, 11, 13, 14, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B, 1D, 5A, 8A - 132 kV cabling, Permanent access, Solar PV cabling, 400 kV cable corridor, Temporary access	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out at Part 2 of Schedule 15 of the draft DCO. OCU Group has not requested bespoke protective provisions.							
				11-015, 11-016, 11-020, 13-012, 13-013, 13-015	11, 13	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus													
181523	On Tower UK Limited		Cat 2	03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 6, 1, 9, 10B - Solar PV cabling, General works, Solar PV area, Habitat management area, Permissive paths for pedestrian and equestrian users	Rights	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out at Part 2 of Schedule 15 of the draft DCO. On Tower UK Limited has not requested bespoke protective provisions.							
				03-039	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6 - Solar PV cabling, 132 kV cabling, General works	Leaseholder													

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
156528	Openreach Limited		Cat 2	01-003, 01-004, 01-020, 01-032, 02-016, 02-017, 04-067, 05-007	1, 2, 4, 5	As described in the Book of Reference	Land is subject to Freehold Acquisition	9, 10B, 1D, 5B, 6, 10A, 8B - Habiat management area, Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works, Permissive path for pedestrians, Permanent access	Apparatus	Yes					n/a						
				01-005, 01-010, 01-048, 01-050, 01-051, 01-052, 02-001, 02-002, 02-010, 04-045, 04-046, 04-047, 05-006, 05-008, 05-038, 06-001, 06-002, 06-004, 06-005, 06-017, 08-006, 09-007, 09-015, 10-001, 10-003, 10-011, 10-012, 11-005, 11-010, 11-011, 11-013, 11-014, 11-018, 11-019, 12-016, 13-003, 13-008, 13-010, 13-025, 13-031, 13-032, 14-004, 14-006, 14-009, 14-011, 14-012, 14-013, 14-015, 14-016, 14-017, 14-018, 14-024, 14-028, 14-031, 14-032, 14-033, 14-037, 14-038, 14-039, 14-040, 14-041, 14-042, 14-043, 14-049, 14-050, 15-003, 15-009, 15-011, 15-012, 16-002a, 16-007, 16-008, 16-009, 16-011, 16-012, 16-013, 16-014, 16-015, 16-016, 16-017, 16-018	1, 2, 4, 5, 6, 8, 9, 10, 11, 12, 13, 14, 15, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	8B, 5B, 8A, 1D, 5A, 5A(v) - Permanent access, 132 kV cabling, Temporary access, Solar PV cabling, 400 kV cable corridor, Cable corridor temporary construction compound	Apparatus												
				01-006, 01-009, 09-001, 09-003, 09-004, 09-006, 09-008, 09-022, 10-002, 10-008, 11-006, 11-008, 11-012, 11-015, 11-016, 11-020, 12-015, 12-017, 12-019, 13-004, 13-005, 13-007, 13-011, 13-012, 13-014, 13-026, 13-027, 13-028, 13-034, 15-001, 15-006, 15-016, 16-002, 17-001, 17-002, 17-003, 17-004, 17-005, 19-001, 19-002, 20-001, 20-002, 20-003, 21-006, 21-007, 22-001, 22-002, 23-001, 23-003	1, 9, 10, 11, 12, 13, 15, 17, 19, 20, 21, 22, 23	As described in the Book of Reference	Land is subject to Temporary Possession	8A, 5A(v) - Temporary access, Cable corridor temporary construction compound	Apparatus												
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Apparatus												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other does submitted by IP/AP.	Ref No. for Applicant's Response
201221	South West Water Limited		Cat 2	01-001, 01-002, 01-004, 01-012, 01-014, 01-020, 01-032, 03-021, 04-048, 04-049, 04-050, 04-051, 04-063, 04-064, 04-065, 04-066, 04-067, 04-068	1, 3, 4	As described in the Book of Reference	Land is subject to Freehold Acquisition	9, 10B, 1D, 6, 5B, 5A - Habiat management area, Permissive paths for pedestrian and equestrian users, Solar PV cabling, General works, 132 kV cabling, 400 kV cable corridor	Apparatus	Yes	n/a			n/a	Water and sewerage undertakers will have the benefit of the protective provisions set out in Part 1 of Schedule 2. South West Water Limited has not requested bespoke protective provisions.						
				01-007, 01-010, 01-048, 04-044, 04-046	1, 4	As described in the Book of Reference	Land is subject to Acquisition of Rights	8B, 5B - Permanent access, 132 kV cabling	Apparatus												
				01-006, 01-009, 20-002, 21-005	1, 20, 21	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus												
278812	Southern Electric Power Distribution PLC	James Archer	Cat 2	14-015	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Rights	Yes	n/a			n/a	Holders of an Electricity Act 1989 licence will have the benefit of the protective provisions set out in Part 1 of Schedule 2. Southern Electric Power Distribution plc has not requested bespoke protective provisions.						

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response	
119004	SSE PLC		Cat 2	01-020, 01-029, 01-031, 01-036, 01-045, 02-016, 02-021, 02-022, 03-014, 03-015, 03-016, 03-023, 03-025, 03-030, 03-035, 03-038, 03-039, 03-040, 03-049, 04-003, 04-004, 04-016, 04-055, 04-058, 05-002, 05-009, 06-007, 06-012, 06-020, 06-033, 06-035, 07-036, 07-041	1, 2, 3, 4, 5, 6, 7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6, 9, 1, 10B, 5A - Solar PV cabling, 132 kV cabling, General works, Habitatat management area, Solar PV area, Permissive paths for pedestrian and equestrian users, 400 kV cable corridor	Apparatus	Yes	n/a			n/a	Holders of an Electricity Act 1989 licence will have the benefit of the protective provisions set out in Part 1 of Schedule 2. SSE plc has not requested bespoke protective provisions.							
				01-038, 01-046, 01-047, 01-048, 03-048, 03-050, 03-066, 03-069, 03-070, 04-009, 04-014, 04-024, 04-032, 04-035, 04-036, 04-037, 05-008, 05-042, 05-043, 06-002, 06-015, 06-016, 06-017, 06-029, 06-030, 06-039, 08-006, 09-021, 10-005, 10-006, 10-013, 11-001, 11-002, 11-003, 11-005, 11-010, 11-011, 11-018, 11-019, 11-021, 12-001, 12-002, 12-003, 12-011, 12-014, 12-016, 12-018, 13-002, 13-003, 13-024, 13-025, 14-006, 14-008, 14-010, 14-011, 14-013, 14-015, 14-016, 14-018, 14-019, 14-020, 14-024, 14-028, 14-029, 14-030, 14-051, 15-003, 15-008, 15-009, 15-014, 16-002a, 16-004, 16-009, 16-014, 16-015, 16-016, 16-018, 16-019	1, 3, 4, 5, 6, 8, 9, 10, 11, 12, 13, 14, 15, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 8B, 5A, 8A, 5A(v) - Solar PV cabling, 132 kV cabling, Permanent access, 400 kV cable corridor, Temporary access, Cable corridor temporary construction compound	Apparatus													
				05-043, 06-003, 06-004, 06-005, 08-006, 09-017, 11-011, 12-001, 12-002, 12-003, 12-004, 12-005, 12-006, 12-007, 12-011, 12-012, 12-013, 12-014, 12-018, 12-020, 13-001, 13-002, 13-017, 13-018, 13-020, 13-021, 13-022, 13-023, 13-025, 14-018, 14-026, 14-027, 14-028, 14-032, 14-035, 14-038, 14-042, 14-043, 14-044, 14-045, 14-046, 14-047	5, 6, 8, 9, 11, 12, 13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A, 8B, 5A, 5A(v) - 132 kV cabling, Temporary access, Permanent access, 400 kV cable corridor, Cable corridor temporary construction compound	Rights													
				09-001, 09-003, 09-006, 10-008, 11-015, 11-016, 11-020, 12-008, 12-017, 12-019, 13-005, 13-006, 13-034, 15-001, 15-006, 15-015, 15-016, 15-018, 15-019, 16-002, 17-002, 17-003, 19-001, 19-002, 22-001, 22-002	9, 10, 11, 12, 13, 15, 16, 17, 19, 22	As described in the Book of Reference	Land is subject to Temporary Possession	8A, 5A(v) - Temporary access, Cable corridor temporary construction compound	Apparatus													
119004	SSE PLC cont'd			12-019	12	As described in the Book of Reference	Land is subject to Temporary Possession	5A(v) - Cable corridor temporary construction compound	Rights													
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Apparatus													

PART 2

[illegible]

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
54925	Wessex Water Services Limited	Nick Routh	Cat 2	02-003, 02-005, 02-006, 02-015, 02-016, 02-017, 02-018, 02-019, 02-020, 02-021, 02-022, 02-023	2	As described in the Book of Reference	Land is subject to Freehold Acquisition	10B, 1D, 5B, 6, 1, 9 - Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works, Solar PV area, Habitat management area	Rights	Yes	n/a			The Applicant will continue to engage with Wessex Water Services Limited and is confident that any necessary land rights can be acquired by voluntary agreement. See Part 1 of this Land Rights Tracker for further details.	Water and sewerage undertakers will have the benefit of the protective provisions set out in Part 1 of Schedule 2. Wessex Water Services Limited has not requested bespoke protective provisions.						
				05-021, 05-033, 06-024, 06-033, 07-032	5, 6, 7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 5B, 6, 5A, 8B - Solar PV cabling, 132 kV cabling, General works, 400 kV cable corridor. Permanent	Apparatus												
				05-034, 05-035, 05-036, 05-038, 05-039, 06-005, 06-016, 06-017, 06-021, 06-026, 06-027, 06-029, 06-030, 06-031, 06-032, 07-022, 07-033, 07-034, 08-006, 09-007, 09-009, 09-010, 09-012, 09-015, 09-021, 10-005, 10-006, 10-011, 10-013, 11-003, 11-005, 11-009, 12-018, 12-020, 13-009, 13-031, 13-032, 14-004, 14-006, 14-011, 14-013, 14-016, 14-017, 14-018, 14-024, 14-031, 14-033, 14-037, 14-039, 14-041, 14-044, 14-045, 14-049, 14-050, 14-051, 15-003, 15-008, 15-009, 15-012, 15-013, 16-002a, 16-004, 16-005, 16-006, 16-009, 16-014, 16-016, 16-018	5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	1D, 5B, 8B, 8A, 5A, 5A(v) - Solar PV cabling, 132 kV cabling, Permanent access, Temporary access, 400 kV cable corridor, Cable corridor temporary construction compound	Apparatus												
				09-010, 15-014, 16-006, 16-015	9, 15, 16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Rights												
				14-049	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Freeholder												
				09-001, 09-003, 09-006, 09-011, 10-008, 11-006, 11-020, 12-019, 13-006, 13-012, 13-013, 13-016, 13-027, 13-028, 13-029, 13-030, 13-034, 15-001, 15-006, 15-016, 16-001, 16-002, 17-002, 17-003, 19-001, 22-002, 23-003	9, 10, 11, 12, 13, 15, 16, 17, 19, 22, 23	As described in the Book of Reference	Land is subject to Temporary Possession	8A, 5A(v) - Temporary access, Cable corridor temporary construction compound	Apparatus												
				09-011	9	As described in the Book of Reference	Land is subject to Temporary Possession	5A(v) - Cable corridor temporary construction compound	Rights												

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
178698	Zayo Group UK Limited		Cat 2	01-042, 01-043, 01-045, 02-003, 02-005, 02-016, 03-001, 03-006, 03-007, 03-010, 03-014, 03-023, 03-024, 03-025, 03-030, 03-035, 03-037	1, 2, 3	As described in the Book of Reference	Land is subject to Freehold Acquisition	10B, 1D, 5B, 6, 1, 9 - Permissive paths for pedestrian and equestrian users, Solar PV cabling, 132 kV cabling, General works, Solar PV area, Habitat management area	Apparatus	Yes	n/a			n/a	Operators of electronic communications code networks will have the benefit of the protective provisions set out at Part 2 of Schedule 15 of the draft DCO. Zayo Group UK Limited has not requested bespoke protective provisions.						
				01-045, 02-003, 02-005, 02-006, 02-015, 02-016, 02-017, 02-018, 02-019, 02-020, 02-021, 02-022, 02-023, 03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078, 04-002, 04-003	1, 2, 3, 4	As described in the Book of Reference	Land is subject to Freehold Acquisition	5B, 9, 10B, 1D, 6, 1 - 132 kV cabling, Habitat management area, Permissive paths for pedestrian and equestrian users, Solar PV cabling, General works, Solar PV area	Rights												
				01-044, 01-046, 01-047, 01-048, 01-052, 01-054, 02-002, 02-010, 03-076, 13-009	1, 2, 3, 13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B, 8A, 1D - 132 kV cabling, Permanent access, Temporary access, Solar PV cabling	Apparatus												
				01-046, 01-053, 03-050	1,3	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8B - 132 kV cabling, Permanent access	Rights												
				13-005, 13-006, 13-013, 13-016	13	As described in the Book of Reference	Land is subject to Temporary Possession	8A - Temporary access	Apparatus												
20042	Secretary Of State For Defence		Cat 2	16-014, 16-016, 16-017, 16-019	16	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access	Crown authority	No	n/a			If the DCO application is accepted for Examination, the Applicant will contact the Crown authority to confirm their interest in the land and obtain s135 consent. Deadline 2 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent. Deadline 3 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent and is still awaiting feedback. Deadline 4 On 2 July 2026 the Applicant received written confirmation from the Crown Authority that s135 consent would not be required.							
				16-020	16	As described in the Book of Reference	Land is subject to No Rights Sought	4 - National Grid substation connection	Crown authority	No											

PART 2

Ref	Affected Party	Agent/ Representative	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Interest Type	Is the relevant body a Statutory Undertaker and is the land operational?	Status of Objection	Notes	Last Updated	Summary of Negotiations	Protective Provision Status	Side Agreements Status	Complete	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitted by IP/AP.	Ref No. for Applicant's Response
127751	Secretary Of State For Work And Pensions		Cat 2	14-051	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Crown authority	No	n/a			If the DCO application is accepted for Examination, the Applicant will contact the Crown authority to confirm their interest in the land and obtain s135 consent. Deadline 2 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent. Deadline 3 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent and is still awaiting feedback. Deadline 4 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent and is still awaiting feedback. Deadline 5 The Applicant has undertaken further land referencing and considers that the potential interests originally identified for the Secretary of State for Work and Pensions were included in error. For that reason, the Crown Land Plans have been updated at Deadline 5 to remove the interest.							
48051	The Secretary of State for Environment, Food and Rural Affairs		Cat 2	09-012	9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400 kV cable corridor	Crown authority	No	n/a			If the DCO application is accepted for Examination, the Applicant will contact the Crown authority to confirm their interest in the land and obtain s135 consent. Deadline 2 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent. Deadline 3 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent and is still awaiting feedback. Deadline 4 The Applicant continues to seek to engage with the Crown Authority to confirm their interest in the land and obtain s135 consent and is still awaiting feedback. Deadline 5 The Crown Authority has confirmed they are seeking internal legal advice before being able to confirm their interest in the order limits.							

Ref	Landowner/ Affected Party	Agent/ Representati ve	BoR Category and Interest	Book of Ref. Plot No.	Plan Ref. No.	Description of Land	Description of Rights Requested	Works Number(s) and Description	Status of Objectio n	Notes	Last Updated	Summary of Negotiations	Status of Negotiations	Relevant Rep Ref No.	Written Rep Ref No.	Ref No. for any other docs submitt ed by IP/AP.	Ref No. for Applicant's Response
72901	John Eavis	KMT Farming & Consultancy Limited	Cat 1 - Leasehold	06-006	6	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A - 132kV cabling, Temporary access				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
72902	Rosemarie Margaret Eavis	KMT Farming & Consultancy Limited	Cat 1 - Leasehold	06-006	6	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A - 132kV cabling, Temporary access				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
137373	David Mark Howard Giddings		Cat 1 - Tenant	15-014	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
237726	Paul Trevor Gregory		Cat 1 - Tenant	12-018, 12-020, 13-002, 13-025, 13-037, 14-001, 14-002, 14-003, 14-005, 14-005a, 14-023	12, 13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A(v), 5A - 400 kV cable corridor, Cable corridor temporary construction compound				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
237726	Paul Trevor Gregory		Cat 1 - Tenant	12-019	12	As described in the Book of Reference	Land is subject to Temporary Possession	5A(v) - Cable corridor temporary construction compound				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
241382	David Matthew Irvine		Cat 1 - Tenant	02-003, 02-005, 02-006, 02-015, 02-016, 02-017, 02-018, 02-019, 02-020, 02-021, 02-022, 02-023	2	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 5B, 6, 9, 10B - Solar PV area, Solar PV cabling, 132 kV cabling, General works, Habitat management area, Permissive paths for pedestrian and equestrian users				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
258316	Jacqueline Joy Greenhill		Cat 1 - Leasehold	07-041, 07-042, 07-043, 07-044, 07-045	7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 6 - Solar PV cabling, General works				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
258317	Andrew James Greenhill		Cat 1 - Leasehold	07-041, 07-042, 07-043, 07-044, 07-045	7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1D, 6 - Solar PV cabling, General works				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
275395	Octavian Wine Services Limited	Chris Threlfall	Cat 1 - Leasehold	15-012	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278709	Bryan Ashton Hawker		Cat 1 - Tenant	11-003, 11-004, 11-005	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278710	Michael Robert Edward Hawker	Toby Bateman	Cat 1 - Tenant	11-003, 11-004, 11-005	11	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5A(v), 8A - 400 kV cable corridor, Cable corridor temporary construction compound, Temporary access				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278724	Christopher Bernard Edwin Carpenter	George King	Cat 1 - Tenant	15-021	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278806	Andrew Raymond James Carpenter	George King	Cat 1 - Tenant	15-021	15	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278813	Ashton Robert Hawker		Cat 1 - Tenant	04-028, 09-015	4, 9	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					

278813	Ashton Robert Hawker		Cat 1 - Tenant	04-028	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
278844	Graham John Corp	Rupert Bendell	Cat 1 - Tenant	12-001, 12-002, 12-003, 12-004, 12-005, 12-006, 12-007, 12-011, 12-012, 12-013, 12-014	12	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
298916	John Vincent	Graham Singer	Cat 1 - Tenant	06-033, 06-034, 06-035, 06-036, 06-037, 07-001, 07-002, 07-003, 07-004, 07-005, 07-006, 07-007, 07-008, 07-009, 07-010, 07-011, 07-012, 07-013, 07-014, 07-015, 07-016, 07-017, 07-018, 07-019, 07-020, 07-021, 07-023, 07-024, 07-025, 07-027, 07-028, 07-029, 07-030, 07-031, 07-036, 07-037, 07-038, 07-039, 07-040	6, 7	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 5B, 6, 7, 10A, 10B - Solar PV area, Solar PV cabling, 132 kV cabling, General works, Solar PV temporary construction compound, Permissive path for pedestrians, Permissive paths for pedestrian and equestrian users				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
298916	John Vincent	Graham Singer	Cat 1 - Tenant	06-038, 06-039	6	As described in the Book of Reference	Land is subject to Acquisition of Rights	8B - Permanent access				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
303902	Jacqueline Ann Collett		Cat 1 - Tenant	04-024	4	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 5B - 400kV cable corridor, 132 kV cabling				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318397	Bridget Marie Gregory		Cat 1 - Tenant	13-025, 13-037, 14-001, 14-002, 14-003, 14-005, 14-005a, 14-023	13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318399	Marcus Antony Gregory		Cat 1 - Tenant	13-025, 13-037, 14-001, 14-002, 14-003, 14-005, 14-005a, 14-023	13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318401	Dean Gary Sully		Cat 1 - Tenant	13-001, 14-004, 14-019, 14-020, 14-021, 14-022, 14-026, 14-027, 14-028, 14-028a, 14-044, 14-044a, 14-045, 14-045a, 14-046, 14-047	13, 14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A, 8A - 400kV cable corridor, Temporary access				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318402	Easton Farm Ltd		Cat 1 - Tenant	13-021, 13-022, 13-023	13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318402	Easton Farm Ltd		Cat 1 - General Licence	12-001, 12-005, 12-004, 12-002, 12-003, 12-006, 12-007	12	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
318403	Kevin Candy		Cat 1 - Tenant	13-017	13	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
337481	James Stafford		Cat 1 - Tenant	14-050	14	As described in the Book of Reference	Land is subject to Acquisition of Rights	5A - 400kV cable corridor				Deadline 3 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement. Deadline 5 The Applicant continues to negotiate and finalise the voluntary agreements with the respective landowner. Once the voluntary agreement is secured with the landowner, the Applicant will engage with the tenant and is confident the necessary land rights can be acquired by voluntary agreement.					
79937	Leonard Irvine		Cat 1 - Tenant	01-054, 01-055, 01-056, 02-001	1, 2	As described in the Book of Reference	Land is subject to Acquisition of Rights	5B, 8A - 132kV cabling, Temporary access				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					

379914	Jeffrey Lionel Lippiatt		Cat 1 - Tenant	03-014, 03-015, 03-016, 03-017, 03-018, 03-019, 03-020, 03-021, 03-022, 03-023, 03-024, 03-025, 03-026, 03-027, 03-028, 03-029, 03-030, 03-031, 03-032, 03-033, 03-034, 03-035, 03-036, 03-037, 03-038, 03-039, 03-040, 03-041, 03-042, 03-067, 03-068, 03-078	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 3B, 5B, 6, 9, 10B - Solar PV area, Solar PV cabling, 132 kV substation, 132 kV cabling, General works, Habitat management area, Permissive paths for pedestrian and equestrian users				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
302245	Peter Alan Tutcher		Cat 1 - Tenant	03-071, 03-072, 03-073, 03-074, 03-075, 03-077, 03-079, 03-080	3	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 5B, 6, 9 - Solar PV area, Solar PV cabling, 132 kV cabling, General works, Habitat management area				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					
379908	Martin Wooldridge		Cat 1 - Tenant	04-048, 04-049, 04-050, 04-051, 04-052, 04-053, 04-054, 04-056, 04-062, 04-063, 04-064, 04-066, 04-067, 04-068	4	As described in the Book of Reference	Land is subject to Freehold Acquisition	1, 1D, 3A, 5A, 5B, 6 - Solar PV area, Solar PV cabling, 400kV substation, 400kV cable corridor, 132 kV cabling, General works				Deadline 3 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable. Deadline 5 Option Agreements are between the Applicant and the Landowner and they deal with surrender of tenancies as part of these contracts. Therefore the majority of these commercial discussions are between the landowner and their current tenant, with The Applicant offering assistance where applicable.					

Part 4

Land Type	Total Area (Ha)	Total No. of Plots	Total No. of Aps				Assumptions
			Cat 1	Cat 2	Cat 3	Total	
CA of Land	777	237	27	49	0	76	Only counted individual once per plot interest i.e if they have cat 1 interest over 10 plots only counted once.
CA of Rights	449	274	150	188	0	338	Only counted individual once per plot interest i.e if they have cat 1 interest over 10 plots only counted once.
Temporary Possession	20	85	155	15	0	170	Only counted individual once per plot interest i.e if they have cat 1 interest over 10 plots only counted once.
Crown Land	6	2	2	12	0	14	In these plots the 2 CAT 1 interests are non Crown and of the 12 CAT 2 interests 2 are crown interests
Stat Undertaker Land	70	29	2	23	0	25	2 Stat Undertaker with either registered or unregistered freehold 23 includes 7 Stat Undertakers with CAT2 Interest on Stat Undertaker registered or unregistered land
Agri Tenancies	97	45	7	0	0	7	Only Farm Business Tenancy, Farm Business Tenancy (7 years and above) and Agricultural Holdings Tenancy agreed before 1 September 1995 included
Entire Order Limits	1237	597	242	205	0	447	Category 3 interests are not within the order limits so not included in this table.