Hampshire Water Transfer and Water Recycling Project

~~Pre-application~~ Land and Rights Negotiations Tracker

DCO VOLUME NUMBER: 4

PLANNING INSPECTORATE SCHEME NUMBER: WA010002

APPLICATION DOCUMENT REFERENCE: 4.4

APFP REGULATION: 5(2)(q)

~~May~~23 November 2026

Version ~~0~~1

from Southern Water

Document Control		
Title	Land and Rights Negotiation Tracker	
Version History		
Version	**Date**	**Status/Reason for Issue**
Version 0	21 May 2026	DCO Submission
Version 1	23 November 2026	Deadline 1

Contents

1 Land and Rights Negotiations Tracker Introduction 1

1.1 Summary 1

1.2 Part 1 – Category 1 Interests (Owners) 2

1.3 Part 2 – Category 1 Interests (Occupiers, Lessees or Tenants) & Category 2 Interests 2

1.4 Part 3 – Statutory Undertakers and Crown Authorities 2

1.5 Other Interests 3

1.6 Explanatory Notes 3

2 Land and Rights Negotiations Tracker – Parts 1, 2 and 3 5

1 Land and Rights Negotiations Tracker Introduction

1.1 Summary

1.1.1 ~~This Pre-application~~This document has been updated at Deadline 1 to capture the latest information since submission of the Development Consent Order ('DCO') Application. References to other Application documents have not been updated from the original submission. Please refer to the latest version of the Guide to the Application (Document reference 1.3, Volume 1) for the list of current versions of documents.

~~1.1.1~~1.1.2 This Land and Rights Negotiations Tracker ('LRT') has been prepared on behalf of Southern Water Services Limited (hereafter referred to as 'the Applicant') and forms part of the Application to the Secretary of State under the Planning Act 2008 for a ~~Development Consent Order ('DCO')~~DCO for the Hampshire Water Transfer and Water Recycling Project, otherwise referred to as the 'Project'.

~~1.1.2~~1.1.3 The Project comprises the construction, operation and maintenance of the following components:

- Water Recycling Plant and associated pumping stations.
- Pipelines between Budds Farm Wastewater Treatment Works and the Water Recycling Plant site.
- Pipelines between the Water Recycling Plant site and Bedhampton Springs, connecting to pipelines being delivered by Portsmouth Water between Bedhampton Springs and Havant Thicket Reservoir.
- Pipeline between the Water Recycling Plant site and Otterbourne Water Supply Works.
- Above Ground Plant comprising Intermediate Pumping Stations and Break Pressure Tanks located along the Pipeline between the Water Recycling Plant site and Otterbourne Water Supply Works.

~~1.1.3~~1.1.4 The Project would also comprise the use of the following infrastructure:

- Havant Thicket Reservoir (which has been consented separately by Portsmouth Water and is currently under construction) for the storage of recycled water.
- The existing Eastney Long Sea Outfall, Eastney Pumping Station, and associated Eastney Transfer Tunnel for the release of reject water from the WRP site.
- Pipelines and other related works (which have been consented separately by Portsmouth Water) for the transfer of recycled water and source water between Bedhampton Springs and Havant Thicket Reservoir.

~~1.1.4~~1.1.5 The construction and operation of the Project would be supported by other temporary and permanent works.

~~1.1.5~~1.1.6 The Project will require the demolition, disassembly and/or temporary relocation of a number of small structures.

~~1.1.6~~1.1.7 A detailed description of the Project can be found in ES Chapter 3 Description of the Proposed Development, Volume I (Document reference 6.1, DCO Volume 6). The Application Glossary (Document reference 1.7, DCO Volume 1) sets out the abbreviations and definitions used in the DCO application for the Project.

1.2 Part 1 – Category 1 Interests (Owners)

1.2.1 Part 1 of the LRT includes all Category 1 owners identified within the Book of Reference (Document reference 4.3, DCO Volume 4) where the acquisition of freehold land, permanent rights and restrictions and temporary possession is required and the land interest is able to provide proof of title.

1.2.2 Where no interest has come forward, or ownership of unregistered plots has not been proven, negotiations are not ongoing, and the plots have not been included in the LRT. These plots will be kept under review during the Examination and if an interest comes forward, or evidence of ownership is provided, the LRT will be updated accordingly.

1.2.3 Where a land interest is identified within the Book of Reference (Document reference 4.3, DCO Volume 4) as having an assumed interest in respect of subsoil beneath a public adopted highway, such plots are excluded from the LRT as no voluntary land rights are being sought other than engaging with the relevant authority as part of the DCO process.

1.3 Part 2 – Category 1 Interests (Occupiers, Lessees or Tenants) & Category 2 Interests

1.3.1 Part 2 of the LRT will include all Category 1 occupiers, lessees or tenants and Category 2 interests identified within Book of Reference (Document reference 4.3, DCO Volume 4) that have made a relevant representation or where voluntary agreements are being sought separately to Category 1 owners. The Applicant is requesting such interests be signatories to voluntary agreements being sought with Category 1 owners where required.

1.4 Part 3 – Statutory Undertakers and Crown Authorities

1.4.1 Part 3 of the LRT includes interests identified as belonging to statutory undertakers within Part 1 of the Book of Reference (Document reference 4.3, DCO Volume 4) and provides commentary in respect of protective provisions and any voluntary agreements being sought.

1.4.2 While telecommunication operators are not statutory undertakers, they have been included in the table at Part 3 for completeness as persons identified with an interest or apparatus in the Order Limits who are therefore also subject to compulsory acquisition as part of the Application.

1.4.3 Crown authorities have been included where the Applicant understands consent is required pursuant to section 135 of the Planning Act 2008.

1.5 Other Interests

1.5.1 The Applicant is not proposing to enter into any voluntary agreements in respect of land held by Category 3 interests identified in the Book of Reference (Document reference 4.3, DCO Volume 4) where such land lies outside the Order Limits. Consequently, these Category 3 interests have been excluded from the LRT.

1.6 Explanatory Notes

1.6.1 Each tracker contains five sections from A to E, with each section broken down into further subsections.

1.6.2 Section A provides the name of the Affected Party as an individual land interest within the Order Limits, their unique reference number and the name and company of professional representation where applicable.

1.6.3 Section B provides the Examination Library references associated with any Relevant Representation, Written Representation or other document submitted by the Affected Party. Where the Applicant's response is assigned a document reference, this will be updated during Examination with the relevant Examination Library reference number.

1.6.4 Section C provides an overview of the status of any objection as well as a summary of any objection.

1.6.5 Section D provides detailed information in respect of the Affected Party's interest within the Order Limits, including the relevant plot numbers, works numbers and description of rights sought as per the draft DCO (Document reference 3.1, DCO Volume 3). For details on the plots please see the Book of Reference (Document reference 4.3, DCO Volume 4) and Land Plans (Document reference 2.2, DCO Volume 2).

1.6.6 Section E provides a status key and corresponding summary of the status of negotiations in respect of voluntary agreements being sought by the Applicant for the rights sought.

1.6.7 Table 1 explains the status colour provided in the Status of Negotiations column to reflect the following:

Table 1 Status Key

Status Colour	Comment
	Option agreement signed
	Heads of Terms agreed and option agreement in negotiation
	Heads of Terms negotiations ongoing
	Heads of Terms negotiations not commenced
	Heads of Terms agreements unlikely before close of examination
	Heads of Terms negotiations unsuccessful

Status Colour	Comment
	No landowner response to correspondence from the Applicant
	No voluntary agreement being sought

1.6.8 The Tracked Version of the Land and Rights Negotiations Tracker (Document reference 4.4, DCO Volume 4) highlights the updates to land interest information since the previous submission in May 2026 as follows:

a. those entries struck through and highlighted in ~~**red**~~ have been removed;

b. those entries highlighted in **blue** have been added;

c. those entries highlighted **orange** have been changed, for example an updated name.

2 Land and Rights Negotiations Tracker – Parts 1, 2 and 3

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
325054	Aaron Ireland						n/a		Category 1	Owner	23-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant continues attempts to engage with the landowner with the last communication being 20 October 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
											23-012	Temporary Possession	Work No. 6 - Construction Compounds, Work No. 7 - Environmental Mitigation			
266198, 266203, 266241, 266243, 287049	Alan Anthony Gamblin & Shirley Ann Oliver & Mary Malvena Kirby & George Andrew Gamblin, Robert Michael Gamblin						n/a		Category 1	Owner	17-001,17-004	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant continues to engage with the landowner. The Applicant responded to the landowners letter on 21 July 2026 and proposed further amendments to the Heads of Terms on 7th August 2026. The Applicant is currently awaiting further feedback from the landowner. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266341, 266342	Alexander James Charkin & Emily Marion Florence Charkin	**Ed Pettit-Mills - BCM Wilson Hill**	**RR-008**				**Outstanding**	**The Relevant Representation raises concerns regarding engagement, route changes that impact the landowner's property, adequacy of evidence for the design changes, the impacts on the landowner's land, the compulsory acquisition of rights, queries regarding site specific safeguards and the impacts on human rights. The objection outlines a request for further engagement with the Applicant to resolve potential issues and for a compulsory acquisition hearing to be held.**	Category 1	Owner	22-006	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant has continued to engage with the landowner and their representative. The Applicant prepared a technical note which was issued to the landowner's representatives on the 17 September 2026, which detailed the scheme development process undertaken at their property and responded to queries raised by the landowner. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms on 28 October 2026, alongside answers to further queries raised by the landowner. Most recently, the Applicant attended a site meeting on the 13 November 2026 with the landowner and their representative to discuss the Heads of Terms and feedback further.**	23/11/2026
271922, 271953	Amanda Louise Jane Finnegan & Shaun Finnegan						n/a		Category 1	Owner	05-015	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
269189, 276045	Amber Vincent-Prior & The Executor Of The Late Edward Morris Prior						n/a		Category 1	Owner	05-019	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
271497, 271816	Amy Olivia Hawthorne & Paul Stephen Hawthorne						n/a		Category 1	Owner	05-005	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
278082, 278083	Andrew Deacon & Bronwen Deacon						n/a		Category 1	Owner	06-006	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
288160	Andrew John Knowles	**Christopher Pride of PRIDES**					n/a		Category 1	Owner	18-008	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant received a copy of the signed Heads of Terms on 29 September 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.**	23/11/2026
266277	Andrew Lamburne	**Henry Brice - Ian Judd and Partners**	**RR-016**				**Outstanding**	**The Relevant Representation raises concerns regarding the impact on the landowner's land, the Applicant's conduct to date and the scale of the rights required.**	Category 1	Owner	17-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 1 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271508, 271754	Anita Dawn Thynne & Martyn George Roberts						n/a		Category 1	Owner	04-109	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
268998	Anthony John Kemp						n/a		Category 1	Owner	05-013	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
266238, 266239, 266240	Anthony John Sweeney & Justin Paul Cole & Mark Christopher Hayward	Henry Brice - Ian Judd and Partners	RR-061 RR-131 RR-332		PDA-013		Outstanding	The Relevant Representation raises concerns regarding the scale of the land acquisition required for Intermediate Pumping Station G, the route of the pipeline through the landowner's land, screening and mitigation requirements, the interface with future development on the landowner's land, the construction access off Titchfield Lane, the impact on the soils and reinstatement, engagement regarding voluntary terms and finally, the extent of compulsory acquisition powers. The objection outlines a number of points which the landowner's representative is	Category 1	Owner	14-007,14-012 14-011 14-013,14-014	Acquisition of Rights Freehold Acquisition Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 5 - Above Ground Plant Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 May 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 20 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271519, 271903	Antony Paul Billingham & Tracey Jane Billingham						n/a		Category 1	Owner	04-095	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266194, 266195	April Sheila Platt & John Ernest George Platt	Henry Brice - Ian Judd and Partners	RR-219				Outstanding	The Relevant Representation raises concerns regarding the Project solution and water recycling, queries regarding ecology and ground burrowing bees on the landowners land, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area and easement width, the negotiations for voluntary agreements and the land quality of the landowner's land.	Category 1	Owner	18-019	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 1 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271520, 271664	Arash Steven Rad & Joanne Yvonne Philpott Rad		RR-030				Outstanding	The Relevant Representation doesn't object to the principle or the purpose of the Project, but raises objections regarding the compulsory acquisition of rights and the resulting restrictions and impact on the landowner's property. The principle concerns include the uncertainty over the final route, the flexibility included within the Order Limits and the compulsory acquisition rights sought, whether the residential property could be avoided, what the permanent impacts of the tunnel will be and finally, what future development can be progressed.	Category 1	Owner	04-094	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266332	Balbir Singh Punia						n/a		Category 1	Owner	21-015	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 20 April 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant continues attempts to engage with the landowner but has not received any response to the proposals to date.**	23/11/2026
267880	Bargate Homes Limited						n/a		Category 1	Owner	04-076	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266250, 266251	Barry Rothwell Topp & Jacqueline Monique Francine Topp								Category 1	Owner	21-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant has been notified that this land has now been sold. The Applicant is no longer seeking a voluntary agreement with this landowner and has started engagement with the new landowner. Please see Joseph John Platt & Maria Alana Gozney for further details.**	23/11/2026
266118	BDW Trading Limited						n/a		Category 1	Owner	04-080	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
396248, 396250	**Benjamin Brian Rodger Marshall & Alice Hester Marshall**						n/a		**Category 1**	**Owner**	**06-081**	**Acquisition of Rights**	**Work No. 4 - WRP site to Otterbourne WSW Pipeline**		**Deadline 1** **The Applicant has recently been made aware of a change of landownership associated with this plot, the previous landowner was Ruichan Fu. The Applicant will write to the Affected Party to provide further information.** **As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement.** **The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.**	**23/11/2026**

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
290079, 290080	Benjamin William Philip Cross & Jennifer Storm Cross	Bruce Fowler - Freelance consultant	AS-027, AS-032		PDA-010		Outstanding	The Relevant Representation raises concerns regarding the Project routing through land which is used as a garden/ paddock, whether alternative routings have been considered and issues with the voluntary terms offered. The objection requests further consideration of the impacts on residential landowners and requests whether routing changes can be made.	Category 1	Owner	20-028,21-001	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and a follow-up letter was issued to the landowner on the 20 April 2026. The Applicant held a meeting on 1 May 2026 to discuss the Heads of Terms with the landowner's appointed representative and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant continues to engage with the landowner's representative with the last communication on 22 October 2026. The Applicant is currently awaiting further feedback from the landowner's representative and remains committed to engaging throughout the Examination to progress a voluntary agreement.	23/11/2026
266250, 266251	Benny Potiwal								Category 1	Owner	23-015	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant has been notified of a change of ownership. The Applicant is no longer seeking a voluntary agreement with this landowner and has started engagement with the new landowner. Please see Parvinder Singh Potiwal & Arvinder Singh Potiwal & Lakhvinder Singh Potiwal for further details.	23/11/2026
											23-011	Temporary Possession	Work No. 7 - Environmental Mitigation			
266121	Bishopstoke Fishing Club Trustees Ltd						n/a		Category 1	Owner	25-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant received a copy of the signed Heads of Terms on 9 October 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.	23/11/2026
266122	Blanchard Properties (Southern) Limited	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	19-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
											19-006	Temporary Possession	Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation			
266295, 370465, 370466	Brenda Elizabeth Byrne & Peter Roger Freemantle & Stephen Charles Freemantle	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-051,16-053	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
266370, 266371	Brenda Hall & David Alfred Hall	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	17-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
271417, 271418	Brenda Kirby & Martyn Kirby	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-031,16-032,16-034,16-036,16-037	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
											16-027, 16-029	Temporary Possession	Work No. 6 - Construction Compounds			
271925, 271932	Brian McNie & Deborah Lynne McNie						n/a		Category 1	Owner	06-033,06-034	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266326	Brooke Anthony James Bryan	Henry Brice - Ian Judd and Partners					n/a		Category 1	Owner	13-027,13-028	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant sought feedback from the landowner's representative on this proposal and issued an updated version of the Heads of Terms on the 26 August 2026. The Applicant has also organised a meeting on the 24 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266345, 266346, 266347	Carol Lesley Colasanti & Luke William Colasanti & Mark Charles Colasanti	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	22-010,22-011	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
266364, 266365	Carolyn Margaret Balfour, James Melville John Balfour	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	20-006,20-010,20-011, 20-012	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 13 May 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant held meetings with the landowner and their representative on 27 May 2026 and 6 July 2026 to discuss the Heads of Terms. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging regularly with the landowner's representative and following this, proposed additional clause amendments on 13 November 2026. The Applicant awaits feedback on this proposal from the landowner and their representative.	23/11/2026
											20-013,20-014	Freehold Acquisition	Work No. 5 - Above Ground Plant			
											20-007	Temporary Possession	Work No. 6 - Construction Compounds			
266125	Chantry Holdings Limited	Paul Newman					n/a		Category 1	Owner	04-087, 04-092, 04-093, 04-100	Work No.4	Work No.4 - WRP site to Otterbourne WSW Pipeline		Deadline 1 The Applicant has been made aware of a change in ownerships and as a result these plots are no longer Bona Vacantia. Government Legal Department have been removed as an interest as a result in Part 3 of the Land and Rights Negotiations Tracker. The Applicant met with the landowner's representative on 24 June 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266297	Christopher Albert Brenneck						n/a		Category 1	Owner	16-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging with the landowner with the last communication being 20 October 2026. The Applicant remains committed to engaging with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
											16-013,16-015	Temporary Possession	Work No. 6 - Construction Compounds			
372428 & 371152	Christopher Metcher & The Executor Of The Estate Of The Late Anthony Metcher						n/a		Category 1	Owner	20-001	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant met with the landowner on 26 May 2026. Following this, the Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging with the landowner, who outlined their position on 25 October 2026. The Applicant provided feedback on 3 November 2026 and awaits a response.**	23/11/2026
											20-002	Temporary Possession	Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation			
271558, 271578	Claire Ann Fleming & Darren Sean Fleming						n/a		Category 1	Owner	06-084	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271928, 271950	Colin Andrew Denahy & Patricia Gladys Irene Denahy						n/a		Category 1	Owner	06-071	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271568	Colin William Nelson						n/a		Category 1	Owner	06-083	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266131, 275788, 285929	D.R. & J.F. Gamblin Limited & Susan L Gamblin & Lynda Gamblin	Henry Brice - Ian Judd and Partners	RR-323				Outstanding	The Relevant Representation raises concerns regarding the impacts on the landowner's business, the Applicant's conduct to date, contaminated land within the Order Limits, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area and easement width, the negotiations for voluntary agreements and the land quality of the landowner's land.	Category 1	Owner	17-007,17-008,17-009	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 8 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271573, 271768	Damian Luke Berry & Melissa Caroline Tidy						n/a		Category 1	Owner	05-007	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
287963	David Alan Doe	Henry Brice - Ian Judd and Partners	RR-074				Outstanding	The Relevant Representation raises concerns regarding the impacts on the landowner's land, alternative routing, impacts on the dwelling in close proximity of the Order Limits, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area and easement width and the negotiations for voluntary agreements.	Category 1	Owner	15-017	Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 3 November 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
											15-018,15-019	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline			
266228, 266229	David Alan Gwynn & Karina Lilian Bell	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-004,16-005	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 20 April 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
271929, 271933	David Butterfield & Glynis Lesley Butterfield						n/a		Category 1	Owner	06-079	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271930, 271947	David Charles Gran & Pamela Elizabeth Gran						n/a		Category 1	Owner	06-073	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266283, 266284	David James Hughes & Denise Jane Hughes						n/a		Category 1	Owner	15-021,15-022	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant held a meeting with the landowner on 6 August 2026 to discuss the Heads of Terms. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant continues to engage with the landowner with the last communication being 20 October 2026.**	23/11/2026
266775, 266776	David Patrick John Ellrich & Diane Mary Ellrich	**Amy Lane - Woolley & Wallis**	**RR-079**				**Outstanding**	**The Relevant Representation raises concerns regarding the voluntary agreements and commercial terms, the pipeline routing, insufficient technical details available, construction and operational impacts, the Applicant's engagement and the costs associated with professional fees and engagement in examination.**	Category 1	Owner	13-005	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The landowner's representative provided feedback on the Heads of Terms on 25 June 2026. To address the points raised, the Applicant proposed amendments to the Heads of Terms on 30 July 2026. Following this, the Applicant then proposed additional amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant and landowner's representative continue to engage and the Applicant await a response to the last communication on 23 October 2026.**	23/11/2026
266362, 266363	David William West & Robert Charles West	**Paul Harris - Giles Wheeler-Bennett**					n/a		Category 1	Owner	17-018,18-007 18-001,18-003	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266296	Dawn Ruth Broomfield	**Paul Harris - Giles Wheeler-Bennett**					n/a		Category 1	Owner	21-023	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266313, 266314	Deborah Jane Cooper & John David Rooker						n/a		Category 1	Owner	21-009,21-010	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant is regularly engaging with the landowner on this proposal and has been informed that the landowner is seeking to appoint a representative.**	23/11/2026
266288	Denise Furse	**Henry Brice - Ian Judd and Partners**	**RR-083**				**Outstanding**	**The Relevant Representation raises concerns regarding the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and trenchless compounds, the negotiations for voluntary agreements, the land quality, security and access provisions. The objection requests a reduction in the rights sought and protections for access, security, drainage and livestock.**	Category 1	Owner	16-007 16-008	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 13 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266197, 266132	Denton & Co Trustees Limited & Colin William Hiscock	**Henry Brice - Ian Judd and Partners**	**RR-126**				**Outstanding**	**The Relevant Representation raises concerns regarding the ground investigations undertaken along the proposed route, the sterilisation of minerals, the impact on the landowner's current use of the land, the justification of the compulsory rights sought, the extent of consultation and engagement, contaminated land and finally, the compensation requirements. The objection outlines a number of points which the landowner is seeking to resolve with the Applicant and requests further engagement on the matters outlined.**	Category 1	Owner	16-038,16-041,16-044,16-045	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 13 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266308	Dominic Richard Lawler	**Henry Brice - Ian Judd and Partners**					n/a		Category 1	Owner	23-002,23-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 20 April 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 15 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266285, 277704	Edna Irene Merritt & The Executor Of The Estate Of The Late Kenneth Merritt	**Paul Harris - Giles Wheeler-Bennett**					n/a		Category 1	Owner	19-004 19-005	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266259	Elaine Alison Cornelius						n/a		Category 1	Owner	20-003	Temporary Possession	Work No. 6 - Construction Compounds, Work No. 7 - Environmental Mitigation		The Applicant had a phone call with landowner and followed up with an email on 8 May 2026 to discuss the temporary rights required. The Applicant intends to negotiate a licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement at the appropriate time. **Deadline 1** **The landowner confirmed appointment of a representative on 6 August 2026. The Applicant has requested a meeting with the landowner's representative and sought feedback on this proposal, but is yet to receive comments.**	23/11/2026
370372, 370373	Elizabeth Anne McKenzie & Alexandra Jane Clay	**Alistair Wilson - BCM Wilson Hill**	**RR-190**				**Outstanding**	**The Relevant Representation raises concerns regarding the consideration of alternative routes, failure to consider future development proposals, impact on neighbouring residential and commercial premises and the Applicant's engagement to date.**	Category 1	Owner	24-001	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant has recently been made aware of a change of landownership associated with this plot. The Applicant issued a Land Interest Questionnaire to the new landowner on the 1 May 2026 and has contacted their appointed representative to seek clarity regarding ownership in order to progress discussions regarding Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
155673, 155672	Emma Katherine Gledhill & Paul Eric Gledhill	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	13-042	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
											14-002	Temporary Possession	Work No. 8 - Highway Works			
266298	Eric Roy Abbott								Category 1	Owner	16-003,16-006,16-009	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant has recently been made aware of a change of landownership associated with this plot, following the passing of Mr Eric Roy Abbott. Please see Julie Helen Abbott-Kempster& Stephen Charles Miller as The Executors Of The Estate Of The Late Eric Roy Abbott.**	23/11/2026
271615, 271917	Francesca Louise Benson & Wayne Benson						n/a		Category 1	Owner	05-006	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266224	Frenny Walter Pickett	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-021	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
325452, 370368	Gary Samuel Fitzgerald & Maxine Fitzgerald						n/a		Category 1	Owner	06-010	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266257	Gemma Phipps						n/a		Category 1	Owner	16-039	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026, however the Applicant has recently been made aware of a change of landownership associated with this plot. The Applicant has contacted the new landowner's appointed representative to seek clarity regarding ownership in order to progress discussions regarding Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant met the landowner on 6 May 2026 where it was confirmed that the land has been sold. The Applicant is seeking proof of this change in ownership and awaits confirmation.**	23/11/2026
266302	Graham Antonio Arturi	Henry Brice - Ian Judd and Partners	RR-116				Outstanding	The Relevant Representation raises concerns regarding the principal of the Project solution and water recycling, the Applicant's conduct to date, whether alternative routes have been considered, minerals and sand on site, the excavation of a World War II Aircraft, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area and easement width, the negotiations for voluntary agreements, land drainage, land quality and waterlogging.	Category 1	Owner	15-019,15-020	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 20 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266225, 266226	Hannah Louise Cochran & Philip James Cochran	John Bell - Amberleigh house					n/a		Category 1	Owner	16-001	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 12 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant met with the landowner's representative on 27 July 2026. Following this, the Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The landowner's representative provided feedback on 5 October 2026 and responses were provided by the Applicant on 9 October 2026. The Applicant and landowner's representative are continuing to engage on the proposal.**	23/11/2026
271633, 271640	Hee Kyoung Kang & Ian Cufley		RR-133 RR-144				Outstanding	RR-133 - This Relevant Representation raises concerns regarding the proposed Project solution, water recycling and the routing of the pipeline underneath the landowner's property. RR-144 - This Relevant Representation raises concerns regarding the proposed Project solution, water recycling and the routing of the pipeline underneath the landowner's property.	Category 1	Owner	04-110	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271636, 271847	Helen Frances Weekes & Roger Alan Weekes						n/a		Category 1	Owner	04-111	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266144	Highbridge Property Investments Limited						n/a		Category 1	Owner	25-010	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms on 7 April 2026 and received signed Heads of Terms from the landowner confirming agreement had been reached on 5 May 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266352	Hilary Wyer	Henry Brice - Ian Judd and Partners	RR-137				Outstanding	The Relevant Representation raises concerns regarding the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, the negotiations for voluntary agreements, the land quality, waterlogging and oak trees on the landowner's land.	Category 1	Owner	21-019 21-018,21-020	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and had organised a meeting on the 3 November 2026 to discuss the landowner's feedback on the Heads of Terms, however this was cancelled. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
269225	Howard David Lloyd Smith		RR-142				Outstanding	The Relevant Representation raises concerns regarding the construction and operational impacts to the landowner, queries the approach to securing the associated land rights for the pipeline and impacts on future ability to sell the property. The Relevant Representation also notes intentions to install a ground source heat pump	Category 1	Owner	06-068,06-069	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
341696, 341697	Jack Ernest Eves & Megan Louise Hannah Eves						n/a		Category 1	Owner	06-080	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
325413, 370369	Jake Brian Morgan & Poppy Shauna Jones						n/a		Category 1	Owner	06-007	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266209	James Poulton	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	26-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 April 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
271650	James Richard Barnes						n/a		Category 1	Owner	05-009	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
280859, 296979, 356533	Jane Jamieson & Karen Stokes & James Edward Meade Brotherton	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	21-013	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266349	Jason Stuart Lomas	Henry Brice - Ian Judd and Partners					n/a		Category 1	Owner	23-007, 23-015 23-006, 23-008, 23-011	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and a follow-up letter was issued to the landowner on the 20 April 2026. The Applicant held a meeting on 6 May 2026 to discuss the Heads of Terms with the landowner and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant was informed on 9 October 2026 that the landowner appointed a representative. The Applicant is continuing discussions with the landowner's representative and awaits feedback on the proposal.**	23/11/2026
266289, 266290	Jean Collis & Martin John Collis						n/a		Category 1	Owner	15-024	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant then held a meeting with the landowner on 28 October 2026 to discuss the Heads of Terms. Following this meeting, the Applicant issued updated Heads of Terms on 30 October 2026 and is continuing to engage with the landowner.**	23/11/2026
325411, 325412	Jeanette Mary Patch & Neil Howard Patch						n/a		Category 1	Owner	05-004	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266247, 266291, 266356	Jennifer Ann Hamblen & Michael Hamblen & Lawrence Trevor Hamblen	Henry Brice - Ian Judd and Partners	RR-187				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's business, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, the negotiations for voluntary agreements and finally, land quality, waterlogging and land drainage on the landowner's property.	Category 1	Owner	12-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 17 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266275, 302903	Jill Alexandra Corner & The Executor of the Estate of the Late John Bruce Corner	Henry Brice - Ian Judd and Partners	RR-158				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, environmental mitigation proposed, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	21-006	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 24 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271661, 271802	Jill Lovett-Turner & Nigel Lovett-Turner						n/a		Category 1	Owner	05-011	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271667, 271806	John Barber & Patricia Ann Barber						n/a		Category 1	Owner	06-008	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271669	John Christopher Hibberd						n/a		Category 1	Owner	06-032	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266300	John Francis Paton	Henry Brice - Ian Judd and Partners	RR-165				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property, environmental mitigation and enhancements proposed, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, environmental mitigation proposed, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	23-019,23-021 23-017,23-018,23-020	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 24 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271672, 271685	John Justin Davenport & Julie Ann Davenport						n/a		Category 1	Owner	06-077	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
~~339913~~, 339684, 339923, 339926	~~John Lynford Fitt &~~ Felicity Ann Fitt & Janet Knighton Price & Marcus John Plummer						n/a		Category 1	Owner	06-100	Temporary Possession	Work No. 8 - Highway Works		The Applicant wrote to the landowner on 18 May 2026 to explain the temporary rights required. The Applicant intends to negotiate a licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement at the appropriate time. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach. John Lynford Fitt has been removed following a review of an updated title register which confirms Mr Fitt is no longer a land interest.**	23/11/2026
271939, 271949	John Martin Beauchamp & Patricia Ann Beauchamp						n/a		Category 1	Owner	06-072	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
385561, 385562	Joseph John Platt & Maria Alana Gozney	Henry Brice - Ian Judd and Partners	RR-160				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, the negotiations for voluntary agreements and finally, land quality, waterlogging and tree clearance on the landowner's property.	Category 1	Owner	21-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		**Deadline 1** **The Applicant has added new landowners following the purchase of land from Barry Rothwell Topp & Jacqueline Monique Francine Topp. The Applicant was advised of a change in ownership by the landowner's representative on 6 July 2026. On the 13 of July 2026 the Applicant sought proof of ownership as the information on His Majesty's Land Registry does reflect the change of ownership. The landowner's representative confirmed on 13 July 2026 that this information was not available and so the Applicant did not issue updated Heads of Terms as the respondent could not deduce title. This information was subsequently provided by the landowner's land agent on the 17 September 2026 and the Applicant issued Heads of Terms to the landowner and their representative on the 1 October 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266315, 266316	Judith Clay & Trevor Clay	Alistair Wilson - BCM Wilson Hill	RR-190				Outstanding	The Relevant Representation raises concerns regarding the consideration of alternative routes, failure to consider future development proposals, impact on neighbouring residential and commercial premises and the Applicant's engagement to date.	Category 1 Category 1	Owner Owner	23-028 23-026,23-027,23-029,23-030,23-031,23-032	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No. 6 - Construction Compounds, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
268856, 268858	Julian Ralph Houghton & Stuart Houghton	Henry Brice - Ian Judd and Partners	RR-322				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and business, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, access to Park Farm Place and Intermediate Pumping Station G and finally, the negotiations for voluntary agreements.	Category 1 Category 1	Owner Owner	13-035,13-040,13-043,14-006,14-008,14-009a, 14-009b, 15-009,15-013 13-032,13-034,14-003,14-004, 15-010	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works Work No. 6 - Construction Compounds, Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 20 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
395191, 395192	Julie Helen Abbott-Kempster& Stephen Charles Miller as The Executors Of The Estate Of The Late Eric Roy Abbott	Henry Brice - Ian Judd and Partners							Category 1	Owner	16-003, 16-006, 16-009	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		Deadline 1 The Applicant has recently been made aware of a change of landownership associated with this plot, following the passing of Mr Eric Roy Abbott. The Applicant has organised a meeting on the 15 December 2026 to discuss the Project and the Heads of Terms further with the executors and their representative. The Applicant previously issued populated Heads of Terms to Mr Abbott on 6 March 2026. The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266148	Kanara Fishery LTD	Ed Pettit-Mills - BCM Wilson Hill			PDA-014		n/a		Category 1	Owner	25-013,25-015, 25-012	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant has continued to engage with the landowner and their representative. The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 22 October 2026, alongside answers to further queries raised by the landowner. The landowner's representative provided further feedback to the Applicant on the 5 November 2026, which the Applicant is currently reviewing. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
271694, 271901	Kathryn Anne Smith & Thomas William Merrick Smith						n/a		Category 1	Owner	06-009	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271697	Katrina Louise Churcher						n/a		Category 1	Owner	06-087,06-091	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271699, 271870	Kei Sung Tang & Shui Yee Tang						n/a		Category 1	Owner	06-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266223	Keith Raymond Purse	Simon Male- Woolley & Wallis					n/a		Category 1	Owner	25-011~~, 25-012~~	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant held a meeting on 16 April 2026 to discuss the Heads of Terms and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The landowner confirmed on 15 October 2026 appointment of a representative. The Applicant wrote to the landowner's representative on 30 October 2026 seeking to engage on the proposal and awaits a response.	23/11/2026
266261, 266262, 341708, 341709	Kevin William Mailing & Lynne Christine Mailing & Kevin William Mailing & Karen Ann Grinyer						n/a		Category 1	Owner	15-023	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and a follow-up letter was issued to the landowner on the 20 April 2026. The Applicant held a meeting on 6 May 2026 to discuss the Heads of Terms and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant received confirmation on 24 October 2026 that the landowner will not enter into a voluntary agreement until the Development Consent Order is determined and the detailed design is available. The Applicant will continue to engage with the landowner.	23/11/2026
266330, 266331	Kirsty Jane Hosking & Trevor James Hosking	Henry Brice - Ian Judd and Partners					n/a		Category 1	Owner	16-020	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 13 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266323, 266324	Lesley Anne Hill & Victor Frederick Stephen Hill	Henry Brice - Ian Judd and Partners	RR-351				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and business, land quality and waterlogging on the landowner's property, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds and finally, the negotiations for voluntary agreements.	Category 1	Owner	22-008,22-009	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative 10 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266274	Lesley Good		RR-189				Outstanding	The Relevant Representation raises concerns regarding the routing of the Project and impacts on the landowners use of the land during construction. The objection requests details on the mitigations that will be put in place during construction and requests whether routing changes can be made, or trenchless solutions adopted.	Category 1	Owner	16-002	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 20 April 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant continues attempts to engage with the landowner with the last communication being 29 September 2026.	23/11/2026
268988, 268990	Leslie John Copping & Jennifer Frances Copping						n/a		Category 1	Owner	06-018	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266329, 266339	Jon Martin Harvey & Barbara Jean Barker	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	23-004,23-005	Acquisition of Rights	Work No. 7 - Environmental Mitigation, Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging with the landowner who confirmed they instructed a representative on 22 October 2026.	23/11/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
267882, 267881	Linda Ann Brady & Steven Grenville Rowlerson	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-043	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 12 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
325641	Logistical Building Services Holdings Limited	Henry Brice - Ian Judd and Partners	RR-126				Outstanding	The Relevant Representation raises concerns regarding the ground investigations undertaken along the proposed route, the sterilisation of minerals, the impact on the landowner's current use of the land, the justification of the compulsory rights sought, the extent of consultation and engagement, contaminated land and finally, the compensation requirements. The objection outlines a number of points which the landowner is seeking to resolve with the Applicant and requests further engagement on the matters outlined.	Category 1	Owner	16-036,16-039,16-047,16-049,16-046	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 13 October 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266149	Macmanus Limited						n/a		Category 1	Owner	13-016,13-025,13-026	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and negotiations continue regarding a voluntary agreement. Prior to the Heads of Terms being issued, the Applicant held a meeting with the landowner and their representatives on the 27 March 2026. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant has continued to engage with the landowner and their representative. The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 12 October 2026, alongside answers to further queries raised by the landowner. The landowner's representative provided further feedback to the Applicant on the 5 November 2026, which the Applicant is currently reviewing. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
									Category 1	Owner	13-013	Temporary Possession	Work No. 6 - Construction Compounds			
266204	Margaret Heather Luckins	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	13-041	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation, Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
											14-001	Temporary Possession	Work No. 8 - Highway Works			
268973	Marian Joyce Crouch						n/a		Category 1	Owner	05-020	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. Deadline 1 There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.	23/11/2026
341677, 341678, 290336	Mark Alexander Laing Milligan & Maxwell Edward Falconer Milligan & Jonathan Wilbur Laing Milligan	Amy Lane - Woolley & Wallis	RR-342				Outstanding	The Relevant Representation raises concerns regarding the voluntary agreements and commercial terms, the pipeline routing, insufficient technical details available, construction and operational impacts, the Applicant's engagement and the costs associated with professional fees and engagement in examination.	Category 1	Owner	13-004	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The landowner's representative provided feedback on the Heads of Terms on 25 June 2026. To address the points raised, the Applicant proposed amendments to the Heads of Terms on 30 July 2026. Following this, the Applicant then proposed additional amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant and landowner's representative continue to engage and the Applicant await a response to the last communication on 23 October 2026.	23/11/2026
266214, 266215	Mark Edward Thistlethwayte & Rupert Thomas Newton Thistlethwayte	Harriet Parris and Tim Hale - Rosehill Advisors	RR-258, RR-259		PDA-019, PDA-020, PDA-021		Outstanding	RR-258 - The Relevant Representation raises concerns regarding the Applicant's Book of Reference, the negotiations for voluntary agreements and lists a number of impacts on the land at the Roche Court Estate. These impacts include the disruption to farm businesses and tenants, impacts on land set aside to satisfy requirements for Biodiversity Net Gain and utilities for the Welborne Development, environmental, landscape and visual impacts and finally, access concerns and impacts on the primary agricultural access track.	Category 1	Owner	06-106, 07-002, 07-004, 07-006, 07-007, 08-003, 08-007, 09-002, 09-006, 09-007, 10-002, 10-009, 10-010, 11-001, 11-002, 11-004, 11-006, 11-009, 11-013, 11-020, 11-023, 12-004, 12-	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.9 - Access Works for Work No 5a		The Applicant issued populated Heads of Terms to the landowner on 18 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 18 August 2026 and 27 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and attended a meeting with their representative on 5 October 2026 to discuss the Heads of Terms. The Applicant has continued engagement and most recently attended a site meeting with the landowner's representative on the 10 November 2026 to discuss the landowner's feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
											11-014,11-015,11-019	Freehold Acquisition	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 5 - Above Ground Plant, Work No. 6 - Construction Compounds			
											06-094, 07-008, 08-001, 08-002, 08-006, 09-004, 09-005, 10-003, 10-008, 11-005, 11-007, 11-008, 11-010, 11-011, 11-012, 11-016, 11-017	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation			
266325, ~~266214 - 266215~~	Mark Edward Thistlethwayte ~~& Rupert Thomas Newton Thistlethwayte~~ & Caroline Florence Gardner	Harriet Parris and Tim Hale - Rosehill Advisors	RR-205, RR-258, RR-259				Outstanding	RR-205 - The Relevant Representation raises concerns regarding the Applicant's Book of Reference, the negotiations for voluntary agreements and lists a number of impacts on the land at Mayles Lane. These impacts include the future development of the land for solar and battery projects, the impacts on the current use of the land for farming and the environmental impact of the route on soils and waterlogging.	Category 1	Owner	13-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 18 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 18 August 2026 and 27 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and attended a meeting with their representative on 5 October 2026 to discuss the Heads of Terms. The Applicant has continued engagement and most recently attended a site meeting with the landowner's representative on the 10 November 2026 to discuss the landowner's feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement. Rupert Thomas Newton Thistlethwayte has been removed, following a returned Land Interest Questionnaire which confirmed Mr Thistethwayte is no longer an interest.	23/11/2026
											13-018,13-019	Temporary Possession	Work No. 6 - Construction Compounds			
268731, 335670	Mark Gregory & Christina Kate Gregory	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	19-002	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
271752	Martin John Lawrence						n/a		Category 1	Owner	05-010	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266244	Maureen Joan Holmes	Henry Brice - Ian Judd and Partners	RR-343				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width, the Applicant's conduct to date, the negotiations for voluntary agreements and finally, land quality, waterlogging and tree clearance on the landowner's property.	Category 1	Owner	21-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's representative on 19 March 2026 to discuss the Heads of Terms and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative 17 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
278068	Max Benedict Vishnu Robinson						n/a		Category 1	Owner	05-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266202, 266278, 266279	Michael John Hicks & Colin Townsley Hicks & David Clive Stone	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	23-001	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The landowner's representatives confirmed the land is currently being sold and an offer has been accepted. The Applicant is awaiting further details regarding the sale and the new landowners to progress discussions regarding a voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266344, 266359	Morris Norman Emery & Edward Newton Emery	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	21-025, 21-027	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
271791, 271879	Natalie Louise McWaters Holder & Sonnie Paul James Emeney						n/a		Category 1	Owner	06-089,06-090	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266311, 266312	Natasha Madeline Hulme & Rupert Llewelyn Hulme	Henry Brice - Ian Judd and Partners	RR-341				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property and health, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width and compounds, the Applicant's conduct to date, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	21-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 8 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266154	Nations Farm Limited	Henry Brice - Ian Judd and Partners	RR-221				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property and business, the Applicant's conduct to date, the impacts on soils, the scale and necessity of the compulsory acquisition rights sought, the negotiations for voluntary agreements and finally, land drainage on the landowner's property.	Category 1	Owner	17-010 17-011,17-012	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 8 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
271792, 271861	Neil Alexander Darragh & Samantha Payne						n/a		Category 1	Owner	05-018	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
268956, 268957	Neil James Thomas Hewson & Allison Lorraine Hewson						n/a		Category 1	Owner	04-085	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266201, 266268	Neil Skinner & Mark Skinner						n/a		Category 1	Owner	16-056,16-057,16-058	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting on 20 April 2026 to discuss the Heads of Terms and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has sought feedback from the landowner on this proposal, but is yet to receive a response. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266156	New Place Property Company Limited						n/a		Category 1	Owner	16-022	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant received a copy of the signed Heads of Terms on 1 October 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
268986, 268987	Nicholas James Bray & Janet Elizabeth Bray						n/a		Category 1	Owner	06-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266220, 266369	Olwen Ceridwen Collett & Graham Richard Collett	Henry Brice - Ian Judd and Partners	RR-357				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property and business, the route alignment, the scale and justification of the permanent rights sought, the proposed environmental mitigation, the temporary working area requirements, future impacts on operations of the business, soil and drainage, access requirements during the works and the scale and location of compound areas. The objection outlines a number of points which the landowner is seeking to resolve with the Applicant and requests further engagement on the matter.	Category 1	Owner	18-017 18-018	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 3 November 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266220, 266221	Olwen Ceridwen Collett & Stephen Richard Collett	Henry Brice - Ian Judd and Partners	RR-357				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property and business, the route alignment, the scale and justification of the permanent rights sought, the proposed environmental mitigation, the temporary working area requirements, future impacts on operations of the business, soil and drainage, access requirements during the works and the scale and location of compound areas. The objection outlines a number of points which the landowner is seeking to resolve with the Applicant and requests further engagement on the matter.	Category 1	Owner	15-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 3 November 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266220, 266221, 266369	Olwen Ceridwen Collett & Stephen Richard Collett & Graham Richard Collett	Henry Brice - Ian Judd and Partners	RR-357				Outstanding	The Relevant Representation raises concerns regarding the impacts of the Project on the landowner's use of their property and business, the route alignment, the scale and justification of the permanent rights sought, the proposed environmental mitigation, the temporary working area requirements, future impacts on operations of the business, soil and drainage, access requirements during the works and the scale and location of compound areas. The objection outlines a number of points which the landowner is seeking to resolve with the Applicant and requests further engagement on the matter.	Category 1	Owner	18-009,18-010,18-014,18-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative on 3 November 2026 to discuss their feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266158	One Eight Zero (Bedhampton) Management Company Limited						n/a		Category 1	Owner	04-089, 04-090, 04-091, 04-096, 04-102, 04-104, 04-106, 05-001, 05-002, 05-008	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266159	Otterbourne Farm Limited	Paul Harris - Giles Wheeler-Bennett	RR-108				Outstanding	The Relevant Representation raises concerns regarding the pipeline routing and the Applicant's engagement. The objection requests further engagement with the Applicant to define an alternative route.	Category 1	Owner	26-008 26-009,26-010	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant wrote to the landowner on 19 May 2026 issuing revised Heads of Terms. The Applicant held a meeting with the landowner's representatives on 1 June 2026 and followed up with a written response on 5 June 2026. On 12 June 2026, the landowner's representatives presented two alternative route alignments. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026 and following this, the Applicant provided a routing and siting note to the landowner on 4 September 2026 that provided commentary on the routes proposed on 12 June 2026. The landowner then provided further alternative routes on 8 October 2026. The Applicant is continuing to engage with the landowner and their representatives on the route amendments and Heads of Terms proposed.**	23/11/2026
371337, 269032	Padmanor Investments Limited & Mad Dog 1 Ltd						n/a		Category 1	Owner	26-028	Temporary Possession	Work No. 8 - Highway Works		The Applicant wrote to the landowner on 18 May 2026 to explain the temporary rights required. The Applicant intends to negotiate a licence agreement for the temporary access rights prior to commencement of works post consent. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement at the appropriate time. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
266321, 266322	Parigul Afghan & Zamir Afzal Afghan						n/a		Category 1	Owner	26-024	Acquisition of Rights	Work No. 8 - Highway Works		The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree the appropriate voluntary agreement with the Affected Party if they are affected once the detailed design is known post consent. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement at the appropriate time. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
396331, 396334, 396337	Parvinder Singh Potiwal & Arvinder Singh Potiwal & Lakhvinder Singh Potiwal						n/a		Category 1	Owner	23-014, 23-015	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation		**Deadline 1** **The Applicant has recently been made aware of a change of landownership associated with these plots, the previous landowner was Benny Potiwal. The Applicant issued populated Heads of Terms to the previous landowner on 6 March 2026. The Applicant is now in discussion with the current landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant most recently met with the current landowner on the 28 October 2026 and issued updated Heads of Terms in the post following the meeting on the 30 October 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266222, 266307	Paul Francis Butler & Henry Samuel Russell	Paul Harris - Giles Wheeler-Bennett	RR-135				Outstanding	The Relevant Representation raises concerns regarding the Project solution and water recycling, ecology concerns relating to the Southern Damselfly on the landowners land and the scale and necessity of the compulsory acquisition rights sought.	Category 1	Owner	24-006,24-008 24-011,25-004	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 12 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266335	Paul Nicholas Topley						n/a		Category 1	Owner	25-018	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant is engaging with the landowner queries from 1 October 2026 and seeking to respond to the landowner in due course.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266334	Paul William Edwards	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-018	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
266358, 353306	Pauline May Lutman & The Executor of the Estate of the Late Joseph Peter Lutman	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	16-017	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
											16-016	Temporary Possession	Work No. 6 - Construction Compounds			
266252, 266253	Philip John William Ambrose & Susan Mary Ambrose	Paul Harris - Giles Wheeler-Bennett	RR-340				Outstanding	The Relevant Representation raises concerns regarding the construction and operational impacts to the landowner, specifically in relation to how drainage impacts will be managed.	Category 1	Owner	21-002	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
291081, 341685	Philip Michael Thompson & Jacqueline Thompson						n/a		Category 1	Owner	05-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
266333	Reginald Patrick Ground	James Copage - Ceres					n/a		Category 1	Owner	04-001, 04-003	Acquisition of Rights	Work No. 3 - WRP to Bedhampton Springs, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant met with the landowners representative on 1 June 2026. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging with the landowner's representative and remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266165	Riverside Meadow Ltd	Henry Brice - Ian Judd and Partners					n/a		Category 1	Owner	25-016	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 1 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266317, 266318	Roger Page & Susan Page	Henry Brice - Ian Judd and Partners	RR-272				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and business, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	22-003	Temporary Possession	Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 24 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
											22-001,22-002,22-005	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation			
266166	Rookesbury Estates Limited	Harriet Parris and Tim Hale - Rosehill Advisors	RR-274				Outstanding	The Relevant Representation raises concerns regarding the impact on future development of the land, the impact on the current land use, questions the route justification and proposes alternative routes for review.	Category 1	Owner	13-006,15-008	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant has continued to engage with the landowner and their representative. The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 22 September 2026, alongside answers to further queries raised by the landowner. The Applicant is currently awaiting further feedback from the landowner's representative. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
											13-007	Temporary Possession	Work No. 6 - Construction Compounds, Work No. 8 - Highway Works			
271857	Ruichan Fu								Category 1	Owner	06-081	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent. **Deadline 1** **The Applicant has been notified of a change of ownership. Please see Benjamin Brian Rodger Marshall & Alice Hester Marshall for further details.**	23/11/2026
271858, 271887	Ruth Deborah Hurrell & Stephen Thomas Hurrell						n/a		Category 1	Owner	06-078	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266343	Sally Elizabeth Hunt	Paul Newman					n/a		Category 1	Owner	05-012	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 20 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The landowner confirmed appointment of a representative on 17 June 2026. The Applicant met with the landowner's representative on 24 June 2026. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266208	Sandra Passingham						n/a		Category 1	Owner	22-004	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant received a copy of the signed Heads of Terms on 20 September 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.**	23/11/2026
266319, 266320	Sean Pearse Kelly & Susan Kelly	**Ed Pettit-Mills - BCM Wilson Hill**	**RR-295** **RR-327**				**Outstanding**	**The Relevant Representation raises concerns regarding engagement, route changes that impact the landowner's property, adequacy of evidence for the design changes, the impacts on the landowner's land, the compulsory acquisition of rights, queries regarding site specific safeguards and the impacts on human rights. The objection outlines a request for further engagement with the Applicant to resolve potential issues and for a compulsory acquisition hearing to be held.**	Category 1	Owner	22-007	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant has continued to engage with the landowner and their representative. The Applicant prepared a technical note which was issued to the landowner's representatives on the 17 September 2026, which detailed the scheme development process undertaken at their property and responded to queries raised by the landowner. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms on 26 October 2026, alongside answers to further queries raised by the landowner. Most recently, the Applicant attended a site meeting on the 13 November 2026 with the landowner and their representative to discuss the Heads of Terms and feedback further.**	23/11/2026
271869	Sheila Jane Gill						n/a		Category 1	Owner	06-088	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271872	Simon Binny						n/a		Category 1	Owner	06-011,06-012	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266336, 266337	Simon Langworthy & Victoria Jessica Rolph						n/a		Category 1	Owner	16-048,16-052	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 20 April 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant met with the landowner on 6 August 2026. The Applicant then proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has been engaging with the landowner and remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.**	23/11/2026
266209, 266170	Sippdeal Trustees Limited & James Poulton	**Paul Harris - Giles Wheeler-Bennett**					n/a		Category 1	Owner	26-021 26-020	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 April 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
271481	Social Cellar (Gamma) Limited	**Piers Collacott - Newsteer**	**RR-092**				**Outstanding**	**The Relevant representation raises concerns regarding the extent and type of compulsory acquisition rights sought. The objection requests further detail on the requirement for the land.**	Category 1	Owner	06-058,06-060	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
271880, 271900	Sophie Elizabeth Allen & Thomas Kieron Sanderson						n/a		Category 1	Owner	04-098,04-101	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
341707	Stella Louise Gamblin	**Henry Brice - Ian Judd and Partners**	**RR-313**				**Outstanding**	**The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property, the noise, disruption, dust and potential contaminants arising from the construction phase, impacts on soils and provides alternative route alignments for review.**	Category 1	Owner	17-003	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 12 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. **Deadline 1** **The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.**	23/11/2026
267382, 267384	Stephen Mark Anderson & Katie Ruth Anderson		**RR-183** **RR-314**				**Outstanding**	**RR-183 - The Relevant Representation raises concerns regarding the compensation offer, level contribution towards professional fees, construction and operational impacts including impacts on house value and availability of insurance. The objection also seeks details on the proposed depth and location of the pipeline.** **RR-314 - The Relevant Representation raises concerns regarding the compensation offer, level contribution towards professional fees, construction and operational impacts**	Category 1	Owner	05-021,05-022	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026
269100, 269101	Stephen Paul Davey & Lesley Jean Davey						n/a		Category 1	Owner	05-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position, provide information and seek to agree the compensation payable once the compulsory acquisition powers are utilised. **Deadline 1** **There have been no changes since the previous deadline. The Applicant is seeking confirmation that the landowner is content with the suggested approach.**	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
266205	Steven John Gamblin	Henry Brice - Ian Judd and Partners	RR-319				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property, soils and reinstatement, contaminated land and finally, provides alternative route alignments for review,	Category 1	Owner	16-059,16-060,17-002	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026 and is awaiting comments following confirmation of receipt of the Heads of Terms from the landowner's representative. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 15 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266287	Steven Thomas Gregory	Henry Brice - Ian Judd and Partners	RR-318				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and business, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the working area, easement width, the impacts on Bishops Waltham Park Lug, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	19-001	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 May 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative 10 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266199, 266213, 266348	Steven Walter Hamilton Mason & Melanie Jean Flint & Timothy Nelson Mason	Henry Brice - Ian Judd and Partners	RR-215 RR-320 RR-345				Outstanding	RR-215 - The Relevant Representation requests to be kept up to date with the compulsory acquisition process of the DCO. RR-320 - The Relevant Representation requests clearer route definition. RR-345 - The Relevant Representation raises concerns regarding the disruption to landowners and property, the impacts following the construction of the Project and requests that the route make use of land adopted by Highways England, Network Rail and public land.	Category 1	Owner	04-052 04-012,04-013	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline Work No. 8 - Highway Works		The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree the appropriate voluntary agreement with the Affected Party if they are affected once the detailed design is known post consent. The Applicant will continue to engage with the landowner and is confident the necessary land rights can be acquired by voluntary agreement at the appropriate time. Deadline 1 The Applicant has organised a site meeting on the 8 December 2026 with the landowner and their representative to discuss the landowner's feedback. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
325150~~, 343141, 371202~~	Susan Elizabeth Mason~~, The Executor of the Estate of the Late Clive Fortescue Underwood & Stuart Frederick Phillips~~	Paul Harris - Giles Wheeler-Bennett	RR-328				Outstanding	The Relevant Representation raises concerns regarding the impacts of construction and the restrictions placed on the landowner during operation.	Category 1 Category 1	Owner Owner	24-005,25-019,25-022,25-023,25-024,26-006 24-002,24-004,25-020,25-021	Acquisition of Rights Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds Work No. 6 - Construction Compounds, Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms. The Executor of the Estate of the Late Clive Fortescue Underwood & Stuart Frederick Phillips has been removed following confirmation of the executor of the estate being Susan Elizabeth Mason.	23/11/2026
271954	Susan Mary Francis						n/a		Category 1	Owner	06-005	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266269, 266270	Terence Anthony Brennan & Tracy Brennan	Henry Brice - Ian Judd and Partners	RR-336		PDA-024		Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and business, the Applicant's conduct to date, the scale and necessity of the compulsory acquisition rights sought, the scale of the purchase area, working area, easement width, the temporary access from Winchester Road, the negotiations for voluntary agreements and finally, land quality and waterlogging on the landowner's property.	Category 1	Owner	20-021,20-023,20-024,20-026 20-015,20-017,20-020 20-018	Acquisition of Rights Freehold Acquisition Temporary Possession	Work No. 4 - WRP site to Otterbourne WSW Pipeline Work No. 5 - Above Ground Plant Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 27 April 2026. The Applicant held a meeting with the landowner and the landowner's appointed representative on 13 May 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and most recently attended a site meeting with the landowner and their representative 10 November 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
371152	The Executor Of The Estate Of The Late Anthony Metcher						n/a		Category 1	Owner	20-001 20-002	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds, Work No.7 - Environmental Mitigation Work No. 6 - Construction Compounds, Work No. 7 - Environmental Mitigation		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant is now in discussion with the landowner regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 This landowner has been combined into Christopher Metcher & The Executor Of The Estate Of The Late Anthony Metcher. Please see Christopher Metcher & The Executor Of The Estate Of The Late Anthony Metcher for further details.	23/11/2026
266177	The Incumbent And Churchwardens Of The Benefice Of Durley In The County Of Hampshire And Diocese Of Portsmouth And His Successors	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	19-007	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026
266179	The Land Restoration Trust	Jesse Oldfield MRICS FAAV of Brown Rural Chartered Surveyors					n/a		Category 1	Owner	13-023 13-020,13-022,13-024	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 8 - Highway Works Work No. 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026. The Applicant is now in discussion with the landowner's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant received a copy of the signed Heads of Terms on 1 October 2026. The Applicant is currently drafting an option agreement to be issued to the landowner's solicitor in due course. The Applicant is confident the necessary land rights can be acquired by voluntary agreement.	23/11/2026
266348	Timothy Nelson Mason	Henry Brice - Ian Judd and Partners	RR-345				Outstanding	The Relevant Representation raises concerns regarding the disruption to landowners and property, the impacts following the construction of the Project and requests that the route make use of land adopted by Highways England, Network Rail and public land.	Category 1	Owner	04-007, 04-052 04-011, 04-012, 04-013	Acquisition of Rights Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No 6 - Construction Compounds Work No 8 - Highway Works		The Applicant issued populated Heads of Terms to the landowner on 7 April 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. A follow-up letter was issued to the landowner on the 11 May 2026. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has regularly sought feedback from the landowner's representative on this proposal and has organised a meeting on the 8 December 2026 to discuss the landowner's feedback on the Heads of Terms. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
266200, 266242, 275363, 275365, 275380	Tracy Alani & Vikki Chambers & Elaine Kerwood & Scott Andrew Kerwood & Keith Kerwood	Paul Harris - Giles Wheeler-Bennett					n/a		Category 1	Owner	20-027	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. The Applicant held a meeting with the landowner's appointed representative on 13 April 2026 to discuss the Heads of Terms. The Applicant is willing to discuss individual matters in order to reach an agreement and continues to hold positive discussions with the landowner and their representative. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant will continue to seek a meeting with the landowner's representative to discuss their feedback on the Heads of Terms.	23/11/2026

Part 1 – Category 1 Interests (Owners)

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Voluntary agreements		
AP ref no.	Land Interest	Professional representation (Name and company)	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights sought	Works no(s)/Description	Status of negotiation	Summary of negotiation status	Last Updated
370456	Usman Ali						n/a		Category 1	Owner	04-086	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266185	Vivid Housing Limited						n/a		Category 1	Owner	04-097,04-099,04-105,04-107,04-108	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		As set out in the Statement of Reasons (Document Reference 4.1, DCO Volume 4), the Applicant's intention in respect of the tunnelled sections of pipeline in urban areas (Section D, which extends from the Water Recycling Plant site to the ridge of Portsdown Hill and north of Portsdown Hill Road) is to exercise powers of compulsory acquisition instead of entering into voluntary agreements with each landowner. This approach ensures that residential properties are not disproportionately impacted by restrictions and administrative burdens set out within a standard option agreement. The Affected Party may not be affected by the project once a detailed design has been prepared. The Applicant wrote to the Affected Party on 19 May 2026 to explain this position and provide further information. The Applicant will seek to agree compensation with the Affected Party if they are affected once the detailed design and exact route of the pipeline is known post consent.	20/05/2026
266186	Welborne Land Limited	Harriet Parris and Tim Hale - Rosehill Advisors	RR-042, RR-356		PDA-011, PDA-022		Outstanding	RR-042 - The Relevant Representation raises concerns regarding the Applicant's Book of Reference, the negotiations for voluntary agreements and lists a number of impacts on the Welborne Development. These impacts include the location of Intermediate Pumping Station F, the construction compounds, the impact on land set aside for Biodiversity Net Gain, and finally, the construction programme and marketability of the site. RR-356 - As above	Category 1	Owner	11-022	Freehold Acquisition	Work No. 5 - Above Ground Plant		The Applicant issued populated Heads of Terms to the landowner on 18 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant has continued to engage with the landowner and their representative. The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms on 27 August 2026, alongside answers to further queries raised by the landowner. Most recently, the Applicant attended a site meeting on the 10 November 2026 with the landowner and their representative to discuss the Heads of Terms and feedback further. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
											11-018,12-001	Temporary Possession	Work No. 5 - Above Ground Plant			
											11-021,11-024,12-002,12-003,12-005,12-006	Acquisition of Rights	Work No. 9 - Access Works for Work No. 5a			
266187	Wickham and Knowle Parish Council						n/a		Category 1	Owner	13-014	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline, Work No. 6 - Construction Compounds		The Applicant issued populated Heads of Terms to the landowner on 12 May 2026 and is awaiting comments. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner to seek feedback. The Applicant is confident the necessary land and rights can be acquired by voluntary agreement. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant is engaging with the landowner on this proposal and was informed on 5 November 2026 that the landowner has appointed a representative. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026
269051	William Miles Owton	Henry Brice - Ian Judd and Partners	RR-360				Outstanding	The Relevant Representation raises concerns regarding impacts of the Project on the landowner's use of their property and the justification, scale and necessity of the compulsory acquisition rights sought.	Category 1	Owner	21-012	Acquisition of Rights	Work No. 4 - WRP site to Otterbourne WSW Pipeline		The Applicant issued populated Heads of Terms to the landowner on 6 March 2026. Following receipt of the Heads of Terms by the landowner's representative and a meeting on the 8 April 2026, the Applicant received confirmation that the landowner has rejected the principle of a voluntary agreement. The Applicant held a meeting with the landowner's representative on 13 April 2026 with a view to discuss the landowner's comments further. The Applicant is willing to discuss individual matters in order to reach an agreement and will continue to engage with the landowner and their representative to progress negotiations where possible. Deadline 1 The Applicant proposed amendments to the Heads of Terms and offered improved commercial terms via letter on 7 August 2026. The Applicant has requested a meeting with the landowner's representative and has regularly sought feedback on this proposal, but is yet to receive comments. The Applicant remains committed to engage with the landowner throughout Examination to progress a voluntary agreement.	23/11/2026

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Protective Provisions	
AP ref no.	Land Interest	Engagement as s127 (Statutory Undertaker), s138 (Statutory Undertaker or Operator of an Electronic Communications Code Network) or s135 (Crown	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights	Works no(s)/Description	Status of nego iation	Summary of negotiation status
266117	AP Wireless II (UK) Limited	s138					n/a		Category 2	Apparatus/rights	06-086, 06-092	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		AP Wireless II (UK) Limited will have the benefit of the protec ive provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). AP Wireless II (UK) Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with AP Wireless II (UK) Limited as these have not been requested.**
											06-095	Freehold Acquisition	Work No.5 - Above Ground Plant		
											06-093	Temporary Possession	Work No.7 - Environmental Mitigation		
183267	Openreach (British Telecommunications Public Limited Company)	s138					n/a		Category 2	Apparatus/rights	01-007, 03-042, 03-046, 03-047, 04-003, 04-010, 04-015, 04-046, 04-047, 04-056, 04-057, 04-068, 04-069, 04-079, 04-085, 04-086, 04-088, 04-090, 04-096, 04-102, 04-108, 04-111, 05-002, 05-003, 05-004, 05-007, 05-008, 05-009, 05-018, 05-020, 05-028, 05-032, 06-013, 06-022, 06-028, 06-029, 06-030, 06-032, 06-035, 06-038, 06-039, 06-041, 06-044, 06-045, 06-046, 06-047, 06-057, 06-058, 06-068, 06-069, 06-070, 06-076, 06-086, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 06-102a, 06-103, 06-104a, 06-106, 07-006, 08-007, 09-002, 10-002, 11-004, 12-004, 12-013, 13-003, 13-004, 13-043, 14-008, 14-009a, 14-009b, 15-009, 15-024, 15-025, 16-007, 16-010, 16-022, 17-010, 18-007, 20-006, 20-009, 20-010, 21-012, 21-013, 26-006, 26-008, 26-026	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs, Work No 3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a		Openreach will have the benefit of he protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Openreach and the Applicant are ongoing. **Deadline 1** **Discussions between Openreach and the Applicant are ongoing and technical matters continue to be discussed as part of continued engagement.**
											04-016, 04-042, 06-096, 26-027	Freehold Acquisition	Work No.1 - WRP site, Work No.5 - Above Ground Plant, Work No.10 - INNS Treatment		
											03-045, 06-101, 08-006, 10-003, 13-007, 13-009, 14-003, 15-005, 15-007, 15-010, 17-012, 18-001, 19-006, 20-003, 26-028	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
148009	CityFibre Limited	s.138					n/a		Category 2	Apparatus/rights	04-005, 04-045, 04-047, 04-052, 04-054, 04-088, 04-090, 04-091, 04-096, 04-102, 04-108, 05-001, 05-003, 05-004, 05-008, 05-009, 05-032, 06-028, 06-029, 06-030, 06-031, 06-033, 06-035	Acquisition of Rights	Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		CityFibre Limited will have the benefit of the protec ive provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between CityFibre Limited and the Applicant are ongoing. **Deadline 1** **CityFibre Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with CityFibre Limited and discussions are ongoing.**
											04-042	Freehold Acquisition	Work No.1 - WRP site		
											04-012, 04-014	Temporary Possession	Work No.8 - Highway Works		
~~353498~~ 396716	Conrad Energy (Developments) II Limited	s127 and s138	RR-063				Outstanding	This Relevant Representation raises concerns regarding the impact of the Project on Conrad Energy's consented solar farm. The objection requests further engagement from the Applicant.	Category 1	Occupier	15-013	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Conrad Energy Limited have planning permission for a solar project at Titchfield Lane, Wickham, but have not yet commenced construction. The Applicant and Conrad Energy Limited have held discussions in respect of collocating the projects and he Applicant is confident that a mutually acceptable solution can be agreed. **Deadline 1** **The Applicant and Conrad Energy Limited continue to hold discussions in respect of collocating the projects and now hold a bi-monthly meeting to provide updates. The Applicant most recently met with Conrad Energy Limited on the 9 November 2026.**
7261	Cornerstone Telecommunications Infrastructure Limited	s.138					n/a		Category 2	Apparatus/rights	06-086, 06-092	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Cornerstone Telecommunications Infrastructure Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Cornerstone Telecommunications Infrastructure Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with Cornerstone Telecommunications Infrastructure Limited as these have not been requested.**
											06-095	Freehold Acquisition	Work No.5 - Above Ground Plant		
											06-093	Temporary Possession	Work No.7 - Environmental Mitigation		
20333	Environment Agency	s.127	RR-102				Outstanding	The Relevant Representation outlines matters that the Environment Agency have focused on within their remit including their review of the Draft Development Consent Order, consents and licences, marine environment, washouts and Break Pressure Tank overflows, watercourse crossing methodology, terrestrial and freshwater biodiversity, Invasive Non-Native Species, contamination and land quality, flood risk and water quality.	Category 1	Occupier	03-042, 03-043, 04-028, 04-031, 04-032, 04-039, 13-025, 13-027, 13-028, 18-013, 25-013, 25-015, 26-008	Acquisition of Rights	Work No.1 - WRP site, Work No.2 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		The Environment Agency will have the benefit of the protec ive provisions set out in Part 5 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). The Environment Agency has provided a copy of its template protective provisions for the Applicant to review. Discussions between the Environment Agency and the Applicant are ongoing. **Deadline 1** **The Applicant is continuing engagement with Environment Agency and an updated Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5) has been submitted at Deadline 1.**
68069	ESP Electricity Limited	s127 and s138					n/a		Category 2	Apparatus/rights	25-010	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		ESP Electricity Limited will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). ESP Electricity Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with ESP Electricity Limited as these have not been requested.**
42220	Esso Petroleum Company Limited	N/A					n/a		Category 2	Apparatus/rights	19-003, 20-009, 20-010	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.8 - Highway Works		Esso Petroleum Company Limited will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Esso Petroleum Company Limited has provided a copy of its template protective provisions for the Applicant to review. Discussions between Esso Petroleum Company Limited and the Applicant are ongoing. **Deadline 1** **The form of the protective provisions has been agreed between the parties.**
											19-006	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation		

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information						E. Protective Provisions	
AP ref no.	Land Interest	Engagement as s127 (Statutory Undertaker), s138 (Statutory Undertaker or Operator of an Electronic Communications Code Network) or s135 (Crown	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights	Works no(s)/Description	Status of nego iation	Summary of negotiation status
192726	Exolum Pipeline System Ltd	N/A					n/a		Category 2	Apparatus/rights	21-013	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Exolum Pipeline System Ltd will have the benefit of the protective provisions set out in Part X of Schedule X of the draft DCO (Document reference 3.1, DCO Volume 3). Exolum Pipeline System Ltd has provided a copy of its template protective provisions for the Applicant to review. Discussions between Exolum Pipeline System Ltd and he Applicant are ongoing. **Deadline 1** **Exolum Pipeline System Ltd and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Exolum Pipeline System Ltd and discussions are ongoing.**
266135	Government Legal Department	s.135					n/a		Category 1	Owner	04-087, 04-092, 04-093, 04-100	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		The Government Legal Department is noted as having an interest as a result of these plots being Bona Vacantia. The Applicant is awaiting confirmation as to whether the land will be disclaimed and pass on to Crown Escheats. The Applicant will obtain s135 consent if it is required. **Deadline 1** **The Applicant has been made aware of a change in ownerships and as a result these plots are no longer Bona Vacantia. Government Legal Department have been removed as an interest as a result. Please see Chantry Holdings Limited in Part 1 of the Land and Rights Negotiations Tracker for further details.**
216253	GTC Pipelines Limited	s127 and s138					n/a		Category 2	Apparatus/rights	04-088, 04-090, 04-094, 04-097, 04-098, 04-102, 04-104, 04-106, 04-108, 05-001, 05-003, 05-004, 05-008, 05-009	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		GTC Pipelines Limited will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). GTC Pipelines Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with GTC Pipelines Limited as these have not been requested.**
266140	Hampshire County Council (as Highway Au hority)	s.127	RR-121				Outstanding	**The Relevant Representation outlines matters that the Hampshire County Council (as Highway Authority) have considered, including, the principle of development, statements of common ground, resources and waste, construction traffic and access arrangements, assessment of Transport Impacts and other transport matters.**	Category 1	Owner	04-088, 15-003, 20-009	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.8 - Highway Works		The Applicant has undertaken extensive engagement with Hampshire County Council and has agreed a Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5). Local Highway Authorities will have the benefit o protective provisions set out in Part 4 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Hampshire County Council and the Applicant are ongoing. **Deadline 1** **The Applicant is continuing engagement with Hampshire County Council and an updated Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5) has been submitted at Deadline 1.**
									Category 1	Occupier	01-007, 03-046, 03-047, 04-005, 04-006, 04-018, 04-019, 04-020, 04-021, 04-022, 04-029, 04-030, 04-033, 04-039, 06-106, 08-007, 10-002, 10-010, 11-006, 11-020, 12-010, 13-035, 13-037, 13-040, 13-043, 14-012, 15-025, 16-005, 16-007, 16-010, 16-018, 16-022, 16-036, 16-044, 16-052, 16-053, 16-056, 18-014, 18-016, 18-017, 19-002, 20-006, 20-010, 21-026, 22-011, 23-001, 23-002, 23-003, 23-028, 24-005, 24-008, 25-014, 25-024, 26-008	Acquisition of Rights	Work No.1 - WRP site, Work No.2 - WRP to Bedhampton Springs, Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a		
									Category 2	Apparatus/rights	11-021, 11-024, 12-002, 13-035, 13-040, 13-043, 14-006, 17-018, 18-007, 18-008, 25-010	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a		
									Category 1	Occupier	11-019	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 2	Apparatus/rights	11-022	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 1	Owner	13-009, 15-005, 15-007, 16-029, 20-019, 24-002	Temporary Possession	Work No.6 - Construction Compounds, Work No 8 - Highway Works		
									Category 1	Occupier	10-003, 11-016, 11-018, 13-034, 14-014, 24-011, 26-009, 26-010	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.5 - Above Ground Plant, Work No.6 - Construction Compounds, Work No.8 - Highway Works		
									Category 2	Apparatus/rights	11-018, 12-001, 13-032, 13-034, 14-003, 14-004, 18-001, 18-003	Temporary Possession	Work No.5 - Above Ground Plant, Work No.6 - Construction Compounds, Work No.8 - Highway Works		
266142	Havant Borough Council (as Highway Authority)	s.127	RR-127				Outstanding	**The Relevant Representation outlines matters that the Havant Borough Council (as Highway Authority) have considered, including, Archaeology and Cultural Heritage, Terrestrial and Freshwater Biodiversity, Marine Biodiversity, Land Quality and Ground Conditions, Major Accidents and Disasters, Socio-economic, Tourism and Health, Traffic and Transport, Water Environment and Cumulative and In-Combination Effects transport matters.**	Category 1	Owner	04-008, 04-031, 04-033, 04-034, 04-035, 04-039, 04-040, 04-045, 04-049	Acquisition of Rights	Work No.1 - WRP site, Work No.2 - WRP to Bedhampton Springs, Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation		The Applicant has undertaken extensive engagement with Havant Borough Council and has agreed a Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5). Local Highway Authorities will have the benefit o protective provisions set out in Part 4 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Havant Borough Council and the Applicant are ongoing. **Deadline 1** **The Applicant is continuing engagement with Havant Borough Council and an updated Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5) has been submitted at Deadline 1.**
									Category 1	Leaseholder	04-020, 04-021, 04-025, 04-027	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs		
									Category 2	Apparatus/rights	04-021, 04-022, 04-025	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs		
									Category 1	Leaseholder	04-017	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 2	Apparatus/rights	04-042	Freehold Acquisition	Work No.1 - WRP site		
105606	Lumen Technologies UK Limited	s.138					n/a		Category 2	Apparatus/rights	15-005	Temporary Possession	Work No.8 - Highway Works		Lumen Technologies UK Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Lumen Technologies UK Limited and the Applicant are ongoing. **Deadline 1** **Lumen Technologies UK Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Lumen Technologies UK Limited and discussions are ongoing.**
86149	National Gas Transmission PLC	s127 and s138					n/a		Category 2	Apparatus/rights	06-030, 06-035, 06-036, 06-037, 06-041, 06-042, 06-043, 06-044, 06-047	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Na ional Gas Transmission PLC will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Na ional Gas Transmission PLC has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with National Gas Transmission PLC as these have not been requested.**

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Protective Provisions	
AP ref no.	Land Interest	Engagement as s127 (Statutory Undertaker), s138 (Statutory Undertaker or Operator of an Electronic Communications Code Network) or s135 (Crown	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights	Works no(s)/Description	Status of nego iation	Summary of negotiation status
22381	National Grid Electricity Transmission PLC	s127 and s138					n/a		Category 2	Apparatus/rights	13-017, 18-008, 20-010, 20-021, 20-022, 20-023, 20-024, 20-025, 20-026, 20-027, 20-028, 21-001, 23-001, 23-014, 23-015, 23-028, 24-006, 24-008	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		Na ional Grid Electricity Transmission PLC will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Na ional Grid Electricity Transmission PLC has provided a copy of its template protective provisions for the Applicant to review. Discussions between National Grid Electricity Transmission PLC and the Applicant are ongoing. **Deadline 1** **National Grid Electricity Transmission PLC and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with National Grid Electricity Transmission PLC and discussions are ongoing.**
											06-095, 20-015, 20-016, 20-017, 20-020	Freehold Acquisition	Work No.5 - Above Ground Plant		
											20-018, 23-012, 23-017, 23-018, 23-026, 23-027, 23-029, 23-030, 23-031, 23-032, 24-011, 25-004	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
266152	National Highways Limited	s127	RR-220				Outstanding	The Relevant Representation outlines matters that the National Highways Limited have considered, including protecting the strategic road network, the impacts of the proposed development on the strategic road network, land and property, statements of common ground and protective provisions.	Category 1	Owner	04-009, 04-010, 04-046, 04-047, 04-051, 04-056, 04-057, 04-062, 04-065, 04-066, 04-069, 04-072, 04-073, 04-075, 04-077, 04-078	Acquisition of Rights	Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation		Na ional Highways Limited will have the benefit of the protective provisions set out in Part 6 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). The Applicant has been in technical discussions with National Highways over the technical aspects of the crossing of the strategic road network. The Applicant is endeavouring to progress negotiations wi h Na ional Highways in respect of he required land rights. Discussions between Na ional Highways Limited and the Applicant are ongoing. **Deadline 1** **National Highways Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with National Highways Limited and discussions are ongoing.**
											04-014	Temporary Possession	Work No.8 - Highway Works		
72428	NEOS Networks Limited	s.138					n/a		Category 2	Apparatus/rights	06-064, 06-065, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 06-102a, 06-103, 06-104a, 06-105, 07-002	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		NEOS Networks Limited will have the benefit of the protec ive provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). NEOS Networks Limited has not requested bespoke protective provisions. **Deadline 1** **NEOS Networks Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with NEOS Networks Limited and discussions are ongoing.**
											06-096	Freehold Acquisition	Work No.5 - Above Ground Plant		
											06-101	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation		
7310	Network Rail Infrastructure Limited	s127 and s138	RR-224				Outstanding	The Relevant Representation outlines matters that the Network Rail Infrastructure Limited have considered, including protecting the railway infrastructure, the impacts of the proposed development on the railway infrastructure, land and property and protective provisions.	Category 1	Owner	04-004, 04-006, 04-060, 04-061, 04-063, 04-064, 04-066, 04-067, 04-068, 04-069, 04-072, 04-074, 25-017	Acquisition of Rights	Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline		The Applicant has been in technical discussions with Network Rail Infrastructure Limited over the technical aspects of he crossing of the strategic rail network. The Applicant is endeavouring to progress negotiations with Network Rail Infrastructure Limited in respect of he required land rights. Network Rail has provided a copy of its template protective provisions for he Applicant to review. Discussions between Network Rail and the Applicant are ongoing. **Deadline 1** **Network Rail and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Network Rail and discussions are ongoing.**
									Category 2	Apparatus/rights	03-048, 04-052, 13-035, 13-040, 13-043, 14-006, 18-008	Acquisition of Rights	Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
									Category 1	Occupier	04-061, 04-065	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 2	Apparatus/rights	04-012, 13-032, 13-034, 14-003, 14-004	Temporary Possession	Work No.6 - Construction Compounds, Work No 8 - Highway		
271480	On Tower UK 5 Limited	s.138					n/a		Category 2	Apparatus/rights	04-052, 04-054	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		On Tower UK 5 Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). On Tower UK 5 Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with On Tower UK 5 Limited as these have not been requested.**
									Category 1	Leaseholder	04-053	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 2	Apparatus/rights	04-012	Temporary Possession	Work No.8 - Highway Works		
115139	Orange Personal Communications Services Limited	s.138					n/a		Category 2	Apparatus/rights	26-025, 26-026	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.8 - Highway Works		Orange Personal Communica ions Services Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Orange Personal Communica ions Services Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with Orange Personal Communications Services Limited as these have not been requested.**
											26-027	Freehold Acquisition	Work No.10 - INNS Treatment		
269246	Peak Gen Power 18 Limited	s127 and s138					n/a		Category 2	Apparatus/rights	04-033, 04-034, 04-035, 04-039, 04-045, 04-049	Acquisition of Rights	Work No.1 - WRP site, Work No.2 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation		Peak Gen Power 18 Limited will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Peak Gen Power 18 Limited has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with Peak Gen Power 18 Limited as these have not been requested.**
266162	Portsmouth City Council	s127	RR-252		PDA-005 PDA-006		Outstanding	The Relevant Representation outlines matters that the Portsmouth City Council have considered, including, the site location, the scheme, key issues, planning policy background, construction impacts, design and heritage, archaeology, heritage, landscape and visual impact, ecology, flooring, drainage and SUDS, environmental protection, contaminated land and property assets.	Category 1	Occupier	05-025, 06-027, 06-030, 06-035, 06-036, 06-037, 06-044, 06-070, 06-075, 06-076, 06-086, 06-087, 06-091, 06-097b, 06-099a, 06-099b	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.8 - Highway Works		The Applicant has undertaken extensive engagement with Portsmouth City Council and has agreed a Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5). Local Highway Authorities will have the benefit o protective provisions set out in Part 4 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Portsmouth City Council and the Applicant are ongoing. **Deadline 1** **The Applicant is continuing engagement with Portsmouth City Council and an updated Draft Statement of Common Ground (Document reference 5.8, DCO Volume 5) has been submitted at Deadline 1.**
										Owner	06-015, 06-019, 06-020, 06-022, 06-023, 06-024, 06-025, 06-026, 06-027, 06-028, 06-029, 06-030, 06-035, 06-036, 06-037, 06-038, 06-039, 06-040, 06-041, 06-042, 06-043, 06-044, 06-045, 06-047, 06-049, 06-050, 06-056, 06-059, 06-064, 06-065, 06-076, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 06-102a, 06-103, 06-104a, 06-105	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
										Owner	06-096	Freehold Acquisition	Work No.5 - Above Ground Plant		
										Owner	06-101	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environm		

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information						E. Protective Provisions	
AP ref no.	Land Interest	Engagement as s127 (Statutory Undertaker), s138 (Statutory Undertaker or Operator of an Electronic Communications Code Network) or s135 (Crown	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights	Works no(s)/Description	Status of nego iation	Summary of negotiation status
266164	Portsmouth Water Limited	s127 and s138	RR-253		PDA-007		Outstanding	The Relevant Representation outlines matters that the Portsmouth Water have considered, including, Portsmouth Water's interest in the Application, Portsmouth Water's summary position, heads of representations, statement of common ground and procedural requests.	Category 1	Owner	03-042, 03-043, 03-046, 03-047, 03-048, 04-001, 05-023, 05-024, 05-025, 05-028, 06-086, 06-092	Acquisition of Rights	Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.8 - Highway Works		The Applicant has undertaken extensive engagement with Portsmouth Water who will have the benefit of bespoke protec ive provisions set out in Part 3 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Portsmouth Water and the Applicant are ongoing. **Deadline 1** **Portsmouth Water and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Portsmouth Water and discussions are ongoing.**
									Category 2	Apparatus/rights	03-042, 03-043, 03-046, 03-047, 04-003, 04-008, 04-015, 04-052, 04-074, 04-076, 04-087, 04-088, 04-089, 04-090, 04-091, 04-092, 04-093, 04-094, 04-095, 04-096, 04-097, 04-099, 04-100, 04-102, 04-103, 04-104, 04-105, 04-106, 04-107, 04-108, 04-109, 04-110, 04-111, 05-001, 05-002, 05-003, 05-005, 05-006, 05-007, 05-008, 05-009, 05-010, 05-012, 05-013, 05-014, 05-015, 05-016, 05-018, 05-019, 05-020, 05-021, 05-023, 05-024, 05-025, 05-028, 05-030, 05-031, 05-032, 05-035, 06-013, 06-019, 06-022, 06-027, 06-028, 06-029, 06-030, 06-035, 06-036, 06-037, 06-038, 06-039, 06-040, 06-041, 06-042, 06-043, 06-044, 06-045, 06-046, 06-047, 06-049, 06-057, 06-064, 06-065, 06-070, 06-076, 06-077, 06-086, 06-092, 06-097b, 06-098, 06-106, 07-002, 07-004, 07-006, 07-007, 08-003, 08-007, 09-002, 10-010, 11-001, 11-002, 11-004, 11-006, 11-009, 11-013, 11-020, 11-021, 11-023, 11-024, 12-002, 12-003, 12-005, 12-006, 12-010, 12-011, 12-012, 12-013, 12-014, 12-016, 12-017, 13-006, 13-017, 13-025, 13-026, 15-008, 15-009, 17-002, 17-016, 20-006, 20-010, 20-021, 20-022, 20-023, 20-024, 20-025, 20-026, 20-027, 20-028, 21-001, 21-002, 21-003	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs, Work No 3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a		
									Category 2	Apparatus/rights	06-095, 06-096, 11-014, 11-015, 11-019, 11-022, 20-013, 20-014, 20-015, 20-016, 20-017, 20-020	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 1	Owner	06-095	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 2	Apparatus/rights	04-012, 05-029, 06-094, 07-008, 08-001, 08-002, 08-006, 11-005, 11-007, 11-008, 11-010, 11-011, 11-012, 11-016, 11-017, 11-018, 12-001, 13-007, 13-009, 13-018, 13-019, 15-010, 20-007, 20-018	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.5 - Above Ground Plant, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
									Category 1	Owner	03-044, 03-045, 05-029, 06-093	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 -		
83305	Scottish and Southern Energy Power Distribu ion Limited	s127 and s138					n/a		Category 2	Apparatus/rights	01-003, 01-007, 03-042, 03-047, 03-048, 04-001, 04-007, 04-010, 04-015, 04-031, 04-033, 04-034, 04-035, 04-039, 04-045, 04-046, 04-047, 04-049, 04-052, 04-053, 04-064, 04-078, 04-079, 04-080, 04-088, 04-090, 04-091, 04-093, 04-094, 04-095, 04-096, 04-101, 04-102, 04-103, 04-104, 04-106, 04-108, 05-001, 05-002, 05-008, 05-009, 05-016, 05-018, 05-028, 05-030, 05-031, 05-032, 05-035, 06-002, 06-004, 06-005, 06-013, 06-014, 06-015, 06-030, 06-033, 06-035, 06-036, 06-037, 06-041, 06-042, 06-043, 06-044, 06-045, 06-046, 06-047, 06-048, 06-064, 06-065, 06-068, 06-069, 06-070, 06-076, 06-086, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 06-102a, 06-103, 06-104a, 06-105, 07-002, 07-004, 08-003, 08-007, 09-002, 10-009, 10-010, 11-006, 11-023, 11-024, 12-004, 12-005, 12-006, 12-013, 12-014, 13-017, 13-027, 13-029, 13-043, 14-008, 14-009a, 15-009, 15-013, 15-014, 15-025, 16-001, 16-010, 16-014, 16-019, 16-055, 16-056, 16-057, 16-058, 16-060, 17-002, 17-007, 17-009, 17-016, 17-018, 18-008, 18-009, 18-010, 18-014, 18-016, 19-003, 19-007, 20-001, 20-009, 20-010, 20-027, 21-003, 21-006, 21-027, 22-008, 22-011, 23-028, 24-008, 25-010, 25-024, 26-006, 26-008, 26-021, 26-022, 26-023, 26-025, 26-026	Acquisition of Rights	Work No.1 - WRP site, Work No.2 - WRP to Bedhampton Springs, Work No.3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a		Scottish and Southern Energy Power Distribution Limited will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Scottish and Southern Energy Power Distribution Limited and the Applicant are ongoing. **Deadline 1** **Discussions between Scottish and Southern Energy Power Distribution Limited and the Applicant are ongoing and technical matters continue to be discussed as part of continued engagement.**
											04-042, 06-096, 11-019, 14-011, 20-014, 26-027	Freehold Acquisition	Work No.1 - WRP site, Work No.5 - Above Ground Plant, Work No.10 - INNS Treatment		
											04-011, 04-012, 06-101, 08-001, 08-002, 11-005, 13-009, 13-018, 13-020, 13-024, 14-003, 15-005, 15-007, 15-010, 18-001, 19-006, 20-002, 20-003, 20-018, 23-026, 23-027, 23-029, 23-030, 23-031, 23-032, 24-011, 25-001, 26-009, 26-010, 26-028	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
266182	Secretary Of State For Defence	s.135	RR-297				Outstanding	The Relevant Representation outlines matters that the Secretary of State for Defence have considered, including, landownership and impacts of the Project and requests continued engagement with the Applicant.	Category 2	Apparatus/rights	05-011, 05-012, 05-023, 05-024, 05-028, 05-030, 05-031, 05-032, 05-035, 06-002, 06-013, 06-028, 06-057, 06-064, 06-065, 06-070, 06-072, 06-076, 06-077, 06-078, 06-079, 06-080, 06-081, 06-083, 06-084, 06-087, 06-088, 06-090, 06-091, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 06-102a, 06-103, 06-104a, 06-105, 06-106, 07-002, 07-004, 07-006, 07-007, 08-003, 08-007, 09-002, 09-006, 09-007, 10-002, 10-009, 12-004, 12-007	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a,		The Applicant has held a number of meetings with the Secretary of State for Defence and discussions are ongoing regarding interaction with the Secretary of State's land and property interests with their appointed agent. The Applicant is proposing an agreement with he Secretary of State which should provide comfort that the Secretary of State's obligations, statutory duties and operations will not be materially impacted and appropriate accommodations will be put in place. The Applicant con inues to pursue this necessary consent from the Secretary of State. **Deadline 1** **The Applicant issued populated Heads of Terms to the Secretary of State on 20 May 2026. The Applicant is now in discussion with the Secretary of State's representative regarding feedback and negotiations continue regarding a voluntary agreement. The Applicant remains committed to engage with the Secretary of State throughout Examination to progress a voluntary agreement.**
									Category 1	Leaseholder	05-030, 05-031, 05-032, 05-035, 06-013	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 1	Owner	05-030, 05-031, 05-032, 05-035, 06-002, 06-013	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 2	Apparatus/rights	06-096	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 2	Apparatus/rights	05-029, 06-094, 06-101, 07-008, 08-001, 08-002, 08-006, 09-004, 09-005, 10-003, 10-008	Temporary Possession	Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation		
266173	Sou hern Electric Power Distribution PLC	s127 and s138					n/a		Category 2	Apparatus/rights	04-052, 04-089, 04-090, 04-091, 04-096, 04-102, 04-104, 04-106, 04-111, 05-001, 05-002, 05-008, 05-009, 06-064, 06-065, 06-086, 06-092, 06-097a, 06-097b, 06-098, 06-099a, 06-099b, 10-010, 11-001, 11-002, 11-004, 11-006, 11-009, 11-013, 11-020, 11-021, 11-023, 11-024, 12-002, 12-003, 12-005, 12-006, 12-010, 12-011, 12-012, 12-013, 12-014, 12-016, 15-009, 15-013, 15-014, 18-008, 26-023, 26-025, 26-026	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works, Work No.9 - Access Works for Work No.5a,		Southern Electric Power Distribution PLC will have the benefit of the protective provisions set out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Southern Electric Power Distribution PLC has not requested bespoke protective provisions. **Deadline 1** **The Applicant has not progressed any bespoke form of protective provisions or side agreement with Southern Electric Power Distribution PLC as these have not been requested.**
									Category 1	Owner	04-103	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 1	Leaseholder	06-048	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 2	Apparatus/rights	06-095, 06-096, 11-014, 11-015, 11-019, 11-022, 26-027	Freehold Acquisition	Work No.5 - Above Ground Plant, Work No.10 - INNS Treatment		
									Category 2	Apparatus/rights	04-012, 06-093, 11-005, 11-007, 11-008, 11-010, 11-011, 11-012, 11-016, 11-017, 11-018, 12-001, 15-010	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.5 - Above Ground Plant, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		

A. Affected Party			B. Examination Library references				C. Status of Objection		D. Draft DCO information					E. Protective Provisions	
AP ref no.	Land Interest	Engagement as s127 (Statutory Undertaker), s138 (Statutory Undertaker or Operator of an Electronic Communications Code Network) or s135 (Crown	Relevant Representation ref no.	Written Representation ref no.	Any other relevant document ref no.	Applicant's responses ref no.	Status of objection	Summary of objection	BoR Category	Interest	Sheet Number & Land Plot no(s).	Categories of Rights	Works no(s)/Description	Status of nego iation	Summary of negotiation status
43356	Sou hern Gas Networks PLC	s127 and s138	RR-312				Outstanding	The Relevant Representation outlines matters that Southern Gas Networks PLC have considered, including, landownership, impacts of the Project, protected provisions and requests continued engagement with the Applicant.	Category 2	Apparatus/rights	03-042, 04-005, 04-008, 04-015, 04-019, 04-020, 04-024, 04-030, 04-047, 04-052, 04-054, 04-055, 04-057, 04-058, 04-074, 04-076, 04-077, 04-078, 04-079, 04-080, 04-087, 04-088, 04-092, 04-093, 04-100, 05-023, 05-025, 05-028, 05-030, 05-031, 05-032, 05-035, 06-002, 06-013, 06-019, 06-022, 06-030, 06-032, 06-033, 06-035, 06-036, 06-037, 06-039, 06-041, 06-042, 06-043, 06-044, 06-047, 06-053, 06-097b, 06-106, 08-007, 10-010, 11-001, 11-002, 11-004, 11-006, 11-009, 11-013, 11-020, 11-023, 12-010, 12-011, 12-012, 12-013, 12-014, 12-016, 13-035, 13-039, 13-043, 18-008, 19-001, 19-003, 25-018, 26-006, 26-026	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs, Work No 3 - WRP		Southern Gas Networks PLC will have the benefit of he protective provisions se out in Part 1 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Southern Gas Networks PLC and the Applicant are ongoing. **Deadline 1** **Discussions between Southern Gas Networks PLC and the Applicant are ongoing and technical matters continue to be discussed as part of continued engagement.**
									Category 1	Owner	04-053, 04-054	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		
									Category 2	Apparatus/rights	04-016, 04-017, 11-014, 11-015, 11-019	Freehold Acquisition	Work No.5 - Above Ground Plant		
									Category 2	Apparatus/rights	04-012, 06-101, 11-005, 11-007, 11-008, 11-010, 11-011, 11-012, 11-016, 11-017, 13-009, 13-032, 13-034, 14-003, 14-004, 15-005	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work N		
266174	Sou hern Water Services Limited	s127 and s138					n/a		Category 2	Apparatus/rights	03-042, 04-007, 04-015, 04-018, 04-020, 04-079, 04-088, 04-089, 04-090, 04-091, 04-092, 04-093, 04-096, 04-104, 06-097b, 13-035, 13-040, 13-043, 14-006, 16-007, 16-053, 16-056, 16-057, 16-058, 16-059, 16-060, 17-001, 17-004, 17-007, 17-008, 17-009, 18-008, 23-028, 25-010, 25-016, 26-008, 26-021, 26-023, 26-024, 26-025, 26-026	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs, Work No 3 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitiga ion, Work No.8 - Highway Works		Southern Water Services Limited as the Applicant, will progress technical agreements internally for any land, apparatus or rights impacted by the Project.
									Category 1	Owner	04-016, 04-017, 04-042, 26-027	Freehold Acquisition	Work No.1 - WRP site, Work No.5 - Above Ground Plant, Work No.10 - INNS Treatment		
									Category 2	Apparatus/rights	13-032, 13-034, 14-003, 14-004, 16-008, 23-029, 26-009, 26-020, 26-028	Temporary Possession	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
									Category 1	Owner	04-015, 04-019, 04-020, 04-021, 04-022, 04-024, 04-025, 04-030, 13-030, 13-033, 13-038, 16-055, 18-013, 26-023, 26-025, 26-026	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs, Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds, Work No.7 - Environmental Mitigation, Work No.8 - Highway Works		
									Category 1	Occupier	04-042	Freehold Acquisition	Work No.1 - WRP site		
									Category 2	Rights	04-016, 26-027	Freehold Acquisition	Work No.5 - Above Ground Plant, Work No.10 - INNS Treatment		
266178	The King's Most Excellent Majesty In Right Of His Crown	s.135					n/a		Category 1	Owner	04-028	Acquisition of Rights	Work No.2 - WRP to Bedhampton Springs		The Applicant has held a number of meetings with the Crown and discussions are ongoing regarding interaction with the Crown's land and property interests with their appointed agent. The Applicant is proposing an agreement with the Crown which should provide comfort that the Crown's obligations, statutory duties and operations will not be materially impacted and appropriate accommoda ions will be put in place. The Applicant continues to pursue the necessary consent from the Crown. **Deadline 1** **The Applicant is in discussion with the Crown's representative regarding their feedback and negotiations continue regarding a voluntary agreement. The Applicant remains committed to engage with the Crown throughout Examination to progress a voluntary agreement.**
269035	The Wireless Asset Company Limited	s.138					n/a		Category 2	Apparatus/rights	26-025, 26-026	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.8 - Highway Works		The Wireless Asset Company Limited will have he benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between The Wireless Asset Company Limited and the Applicant are ongoing. **Deadline 1** **Discussions between The Wireless Asset Company Limited and the Applicant are ongoing and technical matters continue to be discussed as part of continued engagement.**
											26-027	Freehold Acquisition	Work No.10 - INNS Treatment		
358866	Toob Limited	s.138					n/a		Category 2	Apparatus/rights	06-019, 06-022, 06-023, 06-027, 06-028, 06-029, 06-038, 06-039, 06-058	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Toob Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Toob Limited has not requested bespoke protective provisions. **Deadline 1** **The form of the protective provisions has been agreed between the parties.**
63535	Virgin Media Limited	s.138					n/a		Category 2	Apparatus/rights	04-053, 04-054, 04-055, 04-056, 04-064, 04-069, 04-074, 04-077, 04-078, 04-088, 04-090, 04-094, 04-095, 05-028, 05-035, 06-035, 06-045, 06-046, 06-047, 06-065, 06-076,	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.6 - Construction Compounds		Virgin Media Limited will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Virgin Media Limited and the Applicant are ongoing. **Deadline 1** **Virgin Media Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Virgin Media Limited and discussions are ongoing.**
											15-005	Temporary Possession	Work No.8 - Highway Works		
78156	Vodafone Enterprise U.K.	s.138					n/a		Category 2	Apparatus/rights	06-086, 06-092	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline		Vodafone Enterprise U.K. will have the benefit of the protective provisions set out in Part 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Vodafone Enterprise U.K. and the Applicant are ongoing. **Deadline 1** **Discussions between Vodafone Enterprise U.K. and the Applicant are ongoing and technical matters continue to be discussed as part of continued engagement.**
											06-095	Freehold Acquisition	Work No.5 - Above Ground Plant		
											06-093	Temporary Possession	Work No.7 - Environmental Mitigation		
20098	Vodafone Limited	s.138					n/a		Category 2	Apparatus/rights	04-047, 04-052, 04-055, 04-056, 04-057, 04-063, 04-064, 04-069, 04-072, 04-073, 04-074, 04-075, 04-077, 04-078, 06-030, 06-035, 06-036, 06-044, 06-045, 06-046, 06-057, 06-065	Acquisition of Rights	Work No.4 - WRP site to Otterbourne WSW Pipeline, Work No.7 - Environmental Mitigation		Vodafone Limited will have the benefit of he protective provisions set out in Par 2 of Schedule 10 of the draft DCO (Document reference 3.1, DCO Volume 3). Discussions between Vodafone Limited and the Applicant are ongoing. **Deadline 1** **Vodafone Limited and the Applicant are currently discussing the form of the protective provisions. The Applicant continues to engage with Vodafone Limited and discussions are ongoing.**
											04-012, 04-014	Temporary Possession	Work No.8 - Highway Works		


WATER
for LIFE®
from
Southern
Water®